

## Key Performance Indicators

Project ID	Project Name		
<b>T45533</b>	<b>SP 0301-60 Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Initial Design Project Baselined	Not Started	106
MS_1020	Layout Staff Approved	Not Started	476
MS_1030	Construction Limits Complete	Not Started	41
MS_1040	Municipal Consent Obtained	Not Started	141
MS_1050	Environmental Document Approved	Not Started	41
MS_1060	Preliminary Bridge Design Completed	Not Started	361
MS_1070	RW Offers Made	Not Started	228
MS_1080	Final Design Project Baselined	Not Started	327
MS_1090	MDR Completed	Not Started	1
MS_1110	Utility Notice and Orders Sent	Not Started	637
MS_1120	Municipal Agreement Request Submitted	Not Started	1
MS_1130	Roadway Plans Ready	Not Started	1
MS_1140	Final Bridge Plans Ready	Not Started	366
MS_1150	Project Turn-In	Not Started	1
MS_1160	Permits Acquired	Not Started	77
MS_1170	RW Title and Possession Obtained	Not Started	393
MS_1180	FHWA Authorization Received	Not Started	1
MS_1190	Letting Date	Not Started	0
<b>T17662</b>	<b>SP 6918-80 Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Not Started	1141
MS_1020	Construction Limits Complete	Not Started	49
MS_1030	Layout Approved	Not Started	146
MS_1040	MDR Complete	Not Started	-22
MS_1050	RW Offers Made	Not Started	610
MS_1060	Municipal Consent Received	Not Started	238
MS_1070	Preliminary Bridge Design Complete	Not Started	23
MS_1080	Environmental Document Complete	Not Started	188
MS_1090	Authorization Received	Not Started	188
MS_1100	Permits Acquired	Not Started	13
MS_1110	Final Plans Complete	Not Started	-22
MS_1120	Project Turn-In Date	Not Started	-22
MS_1130	Agreement Request Submitted	Not Started	38
MS_1140	Letting Date	Not Started	-22

## Key Performance Indicators

Project ID	Project Name		
<b>T9H850</b>	<b>SP 1009-24 Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Not Started	510
MS_1020	Schedule Baselined	Not Started	509
MS_1030	Budget Approved	Not Started	508
MS_1040	Preliminary Bridge Design Complete	Not Started	465
MS_1050	Construction Limits Complete	Not Started	455
MS_1060	Layout Approved	Not Started	429
MS_1070	MDR Complete	Not Started	407
MS_1080	Environmental Document Complete	Not Started	282
MS_1090	RW Offers Made	Not Started	258
MS_1100	Project Turn-In Date	Not Started	251
MS_1110	Final Plans Complete	Not Started	246
MS_1120	Permits Acquired	Not Started	232
MS_1130	Agreement Request Submitted	Not Started	197
MS_1140	Municipal Consent Received	Not Started	157
MS_1150	Authorization Received	Not Started	105
MS_1160	Letting Date	Not Started	0
<b>T71558</b>	<b>SP 4012-36 Pre-Construction Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	Schedule Baselined	Completed	
MS_1030	Agreement Request Submitted	Not Started	514
MS_1040	Municipal Consent Received	Not Started	168
MS_1050	MDR Complete	Not Started	350
MS_1060	Layout Approved	Not Started	168
MS_1070	Construction Limits Complete	Not Started	248
MS_1080	Environmental Document Complete	Not Started	346
MS_1090	Permits Acquired	Not Started	420
MS_1100	Preliminary Bridge Design Complete	Not Started	261
MS_1110	Final Plans Complete	Not Started	355
MS_1120	RW Offers Made	Not Started	168
MS_1130	Project Turn-In Date	Not Started	166
MS_1140	Letting Date	Not Started	0
<b>T73445</b>	<b>SP 3205-29 Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>

## Key Performance Indicators

Project ID	Project Name		
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	Schedule Baselined	Completed	
MS_1030	Budget Approved	Completed	
MS_1040	Municipal Consent Received	Not Started	384
MS_1050	MDR Complete	Not Started	414
MS_1060	Layout Approved	Not Started	185
MS_1070	Preliminary Bridge Design Complete	Not Started	185
MS_1080	Construction Limits Complete	Not Started	266
MS_1090	Environmental Document Complete	Not Started	346
MS_1100	Permits Acquired	Not Started	329
MS_1110	Final Plans Complete	Not Started	242
MS_1120	Authorization Received	Not Started	145
MS_1130	Agreement Request Submitted	Not Started	155
MS_1140	RW Offers Made	Not Started	95
MS_1150	Letting Date	Not Started	0

**T42277** **SP 8402-17 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Not Started	33
MS_1010	Initial Design Project Baselined	Not Started	58
MS_1020	Layout Staff Approved	Not Started	33
MS_1030	Construction Limits Completed	Not Started	118
MS_1050	Environmental Document Approved	Not Started	234
MS_1065	Municipal Agreement Request Submitted	Not Started	99
MS_1070	RW Offers Made	Not Started	215
MS_1080	Final Design Project Baselined	Not Started	371
MS_1090	MDR Completed	Not Started	127
MS_1110	Utility Notice and Orders Sent	Not Started	466
MS_1130	Roadway Plans Ready	Not Started	134
MS_1150	Project Turn-In	Not Started	33
MS_1160	Permits Acquired	Not Started	33
MS_1170	RW Title and Possession Obtained	Not Started	428
MS_1180	FHWA Authorization Received	Not Started	33
MS_1190	Letting Date	Not Started	0

**T69271** **SP 7480-113 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	MDR Complete	Not Started	13

## Key Performance Indicators

Project ID	Project Name		
MS_1020	Scope Complete	Not Started	66
MS_1030	Layout Approved	Not Started	86
MS_1040	Municipal Consent Received	Not Started	78
MS_1050	Environmental Document Complete	Not Started	66
MS_1060	Preliminary Bridge Design Complete	Not Started	-112
MS_1070	Final Plans Complete	Not Started	13
MS_1080	Project Turn-in Date	Not Started	-112
MS_1090	Agreement Request Submitted	Not Started	-43
MS_1100	Letting Date	Not Started	-81

**T69596** **SP 2515-21 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	MDR Complete	Not Started	1171
MS_1030	Final Plans Complete	Not Started	1171
MS_1040	Agreement Request Submitted	Not Started	1171
MS_1050	Project Turn-In Date	Not Started	1171
MS_1060	Authorization Received	Not Started	1171
MS_1070	Permits Acquired	Not Started	1171
MS_1080	Construction Limits Complete	Not Started	916
MS_1090	Preliminary Bridge Design Complete	Not Started	1215
MS_1100	Schedule Baselined	Not Started	1163
MS_1110	Budget Approved	Not Started	1154
MS_1120	RW Offers Made	Not Started	902
MS_1130	Municipal Consent Received	Not Started	863
MS_1140	Environmental Document Complete	Not Started	814
MS_1150	Layout Approved	Not Started	863
MS_1160	Letting Date	Not Started	1171

**T45325** **SP 0305-31 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Initial Design Project Baselined	Not Started	1
MS_1020	Layout Staff Approved	Not Started	-22
MS_1030	Construction Limits Complete	Not Started	-22
MS_1040	Municipal Consent Obtained	Not Started	35
MS_1050	Environmental Document Complete	Not Started	-10
MS_1060	RW Offers Made	Not Started	8
MS_1080	Final Design Project Baselined	Not Started	-22

## Key Performance Indicators

Project ID	Project Name		
MS_1090	MDR Complete	Not Started	-22
MS_1120	Municipal Agreement Request Submitted	Not Started	8
MS_1130	Roadway Plans Ready	Not Started	210
MS_1150	Project Turn-In Date	Not Started	-22
MS_1160	Permits Acquired	Not Started	-3
MS_1170	RW Title and Possession Obtained	Not Started	200
MS_1180	FHWA Authorization Received	Not Started	-22
MS_1190	Letting Date	Not Started	0

**T33193** **SP 3301-32 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1030	MDR Complete	Not Started	37
MS_1040	Environmental Document Complete	Not Started	63
MS_1050	Project Turn-In Date	Not Started	29
MS_1060	Final Plans Complete	Not Started	9
MS_1070	Permits Acquired	Not Started	8
MS_1080	Letting Date (24 Jan 2014)	Not Started	0

**T9F371** **SP 6281-25 Control Schedule (Goose Lake Rd)**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Budget Approved	Completed	
MS_1020	Scope Complete	Completed	
MS_1030	Municipal Consent Received	Not Started	-196
MS_1040	Layout Approved	Not Started	-196
MS_1050	Construction Limits Complete	Not Started	-106
MS_1060	MDR Complete	Not Started	11
MS_1070	Preliminary Bridge Design Complete	Not Started	-95
MS_1080	Environmental Document Complete	Not Started	-85
MS_1090	RW Offers Made	Not Started	-72
MS_1100	Final Plans Complete	Not Started	-95
MS_1110	Agreement Request Submitted	Not Started	-85
MS_1120	Permits Acquired	Not Started	-103
MS_1130	Project Turn-In Date	Not Started	-143
MS_1140	Authorization Received	Not Started	-141
MS_1150	Letting Date	Not Started	-196

**T18413** **SP 6910-89 Control Schedule (Grand Avenue)**

## Key Performance Indicators

Project ID	Project Name		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Preliminary Bridge Design Complete	Not Started	-19
MS_1020	Scope Complete	Not Started	57
MS_1030	Municipal Consent Received	Not Started	236
MS_1040	Agreement Request Submitted	Not Started	295
MS_1050	Construction Limits Complete	Not Started	11
MS_1060	Layout Approved	Not Started	105
MS_1070	MDR Complete	Not Started	-19
MS_1080	RW Offers Made	Not Started	11
MS_1090	Environmental Document Complete	Not Started	57
MS_1100	Final Plans Complete	Not Started	-18
MS_1110	Project Turn-In Date	Not Started	-18
MS_1120	Permits Acquired	Not Started	25
MS_1130	Authorization Received	Not Started	-18
MS_1140	Letting Date	Not Started	-18

T9N278	SP 8206-45 Control Schedule		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Not Started	27
MS_1010	Scope Complete	Not Started	27
MS_1020	Budget Approved	Not Started	837
MS_1030	Schedule Baselined	Not Started	802
MS_1040	Environmental Document Complete	Not Started	662
MS_1050	RW Offers Made	Not Started	552
MS_1060	Permits Acquired	Not Started	673
MS_1070	Layout Approved	Not Started	27
MS_1080	Preliminary Bridge Design Complete	Not Started	466
MS_1090	Construction Limits Complete	Not Started	111
MS_1100	Municipal Consent Received	Not Started	524
MS_1110	MDR Complete	Not Started	396
MS_1120	Final Plans Complete	Not Started	127
MS_1130	Project Turn-In Date	Not Started	111
MS_1140	Letting Date	Not Started	0

T17471	SP 6904-46 Control Schedule (Eagle's Nest)		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Municipal Consent Received	Not Started	345
MS_1020	Scope Complete	Not Started	-88

## Key Performance Indicators

Project ID	Project Name		
MS_1030	Layout Approved	Not Started	-262
MS_1040	Construction Limits Complete	Not Started	-482
MS_1050	MDR Complete	Not Started	123
MS_1060	Final Plans Complete	Not Started	10
MS_1070	Project Turn-In Date	Not Started	-105
MS_1080	Agreement Request Submitted	Not Started	295
MS_1090	Authorization Received	Not Started	-105
MS_1100	Permits Acquired	Not Started	-55
MS_1110	Environmental Document Complete	Not Started	-136
MS_1120	RW Offers Made	Not Started	-245
MS_1130	Letting Date	Not Started	-245

**T45271** **SP 2102-58 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Initial Design Project Baselined	Not Started	232
MS_1020	Layout Staff Approved	Not Started	-10
MS_1030	Construction Limits Complete	Not Started	177
MS_1040	Municipal Consent Received	Not Started	468
MS_1050	Environmental Document Complete	Not Started	232
MS_1060	Preliminary Bridge Design Complete	Not Started	225
MS_1070	RW Offers Made	Not Started	67
MS_1090	MDR Complete	Not Started	-25
MS_1110	Utility Notice and Orders Sent	Not Started	875
MS_1120	Municipal Agreement Request Submitted	Not Started	-33
MS_1130	Roadway Plans Ready	Not Started	489
MS_1140	Final Bridge Plans Ready	Not Started	368
MS_1150	Project Turn-In Date	Not Started	37
MS_1160	Permits Acquired	Not Started	-7
MS_1170	RW Title and Possession Obtained	Not Started	519
MS_1180	FHWAAuthorization Received	Not Started	-33
MS_1190	Letting Date	Not Started	0

**T45336** **SP 2101-21 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Initial Design Project Baselined	Not Started	-22
MS_1020	Layout Staffed Approved	Not Started	-22
MS_1030	Construction Limits Complete	Not Started	-22
MS_1050	Environmental Document Complete	Not Started	11

## Key Performance Indicators

Project ID	Project Name		
MS_1070	RW Offers Made	Not Started	46
MS_1080	Final Design Project Baselined	Not Started	305
MS_1090	MDR Complete	Not Started	15
MS_1110	Utility Notice and Orders Sent	Not Started	398
MS_1120	Municipal Agreement Request Submitted	Not Started	-7
MS_1130	Roadway Plans Ready	Not Started	-22
MS_1150	Project Turn-In	Not Started	-22
MS_1160	Permits Acquired	Not Started	27
MS_1170	RW Title and Possession Obtained	Not Started	336
MS_1180	FHWAAuthorization Received	Not Started	-22
MS_1190	Letting Date	Not Started	63

T20016		SP 4509-05 Control Schedule (Oslo)	
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiated	Completed	
MS_1010	Scope Complete	Not Started	7
MS_1020	Construction Limits Completed	Not Started	106
MS_1030	Preliminary Bridge Design Complete	Not Started	140
MS_1040	RW Offers Made	Not Started	106
MS_1050	Environmental Document Approved	Not Started	83
MS_1060	Permits Acquired	Not Started	86
MS_1070	Final Plans Complete	Not Started	8
MS_1080	Project Turned-In	Not Started	-29
MS_1090	Agreement Request Submitted	Not Started	-34
MS_1100	FHWAAuthorization Received	Not Started	-34
MS_1110	Municipal Consent Received	Not Started	-24
MS_1120	Letting Date	Not Started	-34

T20005		SP 3905-09 Control Schedule (Baudette)	
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiated	Completed	
MS_1010	Initial Design Project Baselined	Not Started	390
MS_1020	Layout Staff Approved	Not Started	319
MS_1025	Final Design Project Baselined	Not Started	1039
MS_1030	Preliminary Bridge Design Completed	Not Started	578
MS_1040	MDR Completed	Not Started	592
MS_1050	Construction Limits Completed	Not Started	517
MS_1060	Environmental Document Approved	Not Started	612
MS_1070	RW Title and Possession Obtained	Not Started	517
MS_1080	Agreement Request Submitted	Not Started	479

## Key Performance Indicators

Project ID	Project Name		
MS_1090	Roadway Plans Ready	Not Started	624
MS_1095	Final Bridge Plans Ready	Not Started	394
MS_1100	Permits Acquired	Not Started	320
MS_1110	Project Turned-In	Not Started	320
MS_1120	FHWA Authorization Received	Not Started	320
MS_1130	Municipal Consent Obtained	Not Started	332
MS_1135	Utility Notice and Orders Sent	Not Started	342
MS_1140	Letting Date	Not Started	0

**T32941** **SP 3006-36 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	Layout Approved	Completed	
MS_1030	Municipal Consent Received	Not Started	137
MS_1040	Environmental Document Complete	Not Started	122
MS_1050	MDR Complete	Completed	
MS_1060	Construction Limits Complete	Not Started	54
MS_1070	Preliminary Bridge Design Complete	Not Started	33
MS_1080	Project Turn-In Date	Not Started	11
MS_1090	Final Plans Complete	Not Started	21
MS_1100	Permits Acquired	Not Started	16
MS_1110	RW Offers Made	Not Started	58
MS_1120	Letting Date (28 Feb 2014)	Not Started	11

**T71048** **SP 1703-70 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	Layout Approved	Completed	
MS_1030	Environmental Document Complete	Not Started	255
MS_1040	Schedule Baselined	Not Started	437
MS_1050	Agreement Request Submitted	Not Started	352
MS_1060	Construction Limits Complete	Not Started	154
MS_1070	MDR Complete	Not Started	49
MS_1080	RW Offers Made	Not Started	122
MS_1090	Permits Acquired	Not Started	75
MS_1100	Final Plans Complete	Not Started	50
MS_1110	Project Turn-In Date	Not Started	49
MS_1120	Authorization Received	Not Started	49

## Key Performance Indicators

Project ID	Project Name	Status	Value
MS_1130	Letting Date	Not Started	0

<b>T25911 SP 4503-14 Control Schedule (TH32)</b>			
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiated	Completed	
MS_1010	Final Design Project Baselined	Completed	
MS_1020	Budget Approved	Completed	
MS_1030	Layout Staff Approved	Not Started	0
MS_1040	MDR Completed	Not Started	106
MS_1050	Construction Limits Completed	Not Started	35
MS_1060	Environmental Document Approved	Not Started	194
MS_1070	Preliminary Bridge Design Completed	Not Started	89
MS_1080	RW Title and Possession Obtained	Not Started	35
MS_1085	Final Bridge Plans Ready	Not Started	92
MS_1090	Roadway Plans Ready	Not Started	89
MS_1100	Municipal Agreement Request Submitted	Not Started	0
MS_1110	Permits Acquired	Not Started	65
MS_1120	FHWAAuthorization Received	Not Started	0
MS_1130	Municipal Consent Obtained	Not Started	17
MS_1140	Letting Date	Not Started	0
PBT1010	Project Turned-In	Not Started	0

<b>T25913 SP 0406-59 Control Schedule (US2/MN89)</b>			
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiated	Completed	
MS_1010	Schedule Baselined	Completed	
MS_1020	Budget Approved	Not Started	8
MS_1030	Final Design Project Baselined	Not Started	0
MS_1040	Layout Staff Approved	Not Started	67
MS_1050	Preliminary Bridge Design Completed	Not Started	261
MS_1060	Construction Limits Completed	Not Started	68
MS_1070	MDR Completed	Not Started	104
MS_1080	RW Title and Possession Obtained	Not Started	68
MS_1090	Roadway Plans Ready	Not Started	82
MS_1100	Environmental Document Approved	Not Started	0
MS_1110	Permits Acquired	Not Started	80
MS_1120	Agreement Request Submitted	Not Started	0
MS_1130	FHWAAuthorization Received	Not Started	0
MS_1135	Utility Notice and Orders Sent	Not Started	30
MS_1140	Municipal Consent Received	Not Started	5

## Key Performance Indicators

Project ID	Project Name	Activity Status	Total Float
MS_1150	Letting Date	Not Started	0

**T45590** **SP 4402-19 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS1000	Project Initiation	Completed	
MS1010	Initial Design Project Baselined	Not Started	488
MS1020	Layout Staff Approved	Not Started	483
MS1030	Construction Limits Completed	Not Started	183
MS1050	Environmental Document Completed	Not Started	231
MS1070	RW Offers Made	Not Started	183
MS1080	Final Design Project Baselined	Not Started	348
MS1090	MDR Complete	Not Started	616
MS1110	Utility Notice and Orders Sent	Not Started	759
MS1120	Municipal Agreement Request Submitted	Not Started	161
MS1130	Roadway Plans Ready	Not Started	146
MS1150	Project Turn-In	Not Started	146
MS1160	Permits Acquired	Not Started	151
MS1170	RW Title and Possession Obtained	Not Started	345
MS1180	FHWAAuthorization Received	Not Started	146
MS1190	Letting Date	Not Started	0

**T69584** **SP 8503-46 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Scope Complete	Completed	
MS_1020	Budget Approved	Not Started	1650
MS_1040	Preliminary Bridge Design Complete	Not Started	1193
MS_1050	Construction Limits Complete	Not Started	1180
MS_1060	Municipal Consent Received	Not Started	0
MS_1070	Layout Approved	Not Started	817
MS_1080	RW Offers Made	Not Started	520
MS_1090	Environmental Document Complete	Not Started	0
MS_1100	MDR Complete	Not Started	100
MS_1110	Final Plans Complete	Not Started	0
MS_1120	Project Turn-In Date	Not Started	0
MS_1130	Agreement Request Submitted	Not Started	0
MS_1140	Authorization Received	Not Started	0
MS_1150	Permits Acquired	Not Started	0
MS_1160	Letting Date	Not Started	0

## Key Performance Indicators

Project ID	Project Name		
<b>T9H084</b>	<b>SP 6284-163 Control Schedule (2 Bridges - New Brighton)</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Schedule Baselined	Completed	
MS_1020	Scope Complete	Not Started	-177
MS_1030	Layout Approved	Not Started	74
MS_1040	Preliminary Bridge Design Complete	Not Started	385
MS_1050	Permits Acquired	Not Started	472
MS_1060	Final Plans Complete	Not Started	310
MS_1070	Agreement Request Submitted	Not Started	319
MS_1080	RW Offers Made	Not Started	216
MS_1090	Municipal Consent Received	Not Started	320
MS_1100	Construction Limits Complete	Not Started	-177
MS_1110	MDR Complete	Not Started	518
MS_1120	Environmental Document Complete	Not Started	-177
MS_1130	Project Turn-In Date	Not Started	-177
MS_1140	Authorization Received	Not Started	-175
MS_1150	Letting Date	Not Started	-178
<b>T53375</b>	<b>SP 2734-33 Control Schedule - Baseline Assigned</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Construction Limits Complete	Completed	
MS_1020	Scope Complete	Completed	
MS_1030	Budget Approved	Completed	
MS_1040	Layout Approved	Completed	
MS_1050	Schedule Baselined	Not Started	2
MS_1060	Preliminary Bridge Design Complete	Not Started	72
MS_1070	Environmental Document Complete	Not Started	144
MS_1080	RW Offers Made	Not Started	-4
MS_1090	MDR Complete	Not Started	0
MS_1100	Final Plans Complete	Not Started	0
MS_1110	Project Turn-In Date	Not Started	0
MS_1120	Authorization Received	Not Started	0
MS_1130	Permits Acquired	Not Started	10
MS_1140	Agreement Request Submitted	Not Started	29
MS_1150	Letting Date	Not Started	-4
<b>T81389</b>	<b>SP 5906-40 Control Schedule</b>		
<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>

## Key Performance Indicators

Project ID	Project Name		
MS_1000	Project Initiation	Not Started	552
MS_1010	Scope Complete	Not Started	552
MS_1020	Schedule Baselined	Not Started	640
MS_1030	Budget Approved	Not Started	635
MS_1040	MDR Complete	Not Started	1072
MS_1050	Layout Approved	Not Started	552
MS_1060	Construction Limits Complete	Not Started	648
MS_1070	Preliminary Bridge Design Complete	Not Started	818
MS_1080	Environmental Document Complete	Not Started	648
MS_1090	RW Offers Made	Not Started	653
MS_1100	Municipal Consent Received	Not Started	727
MS_1110	Project Turn-In Date	Not Started	562
MS_1120	Permits Acquired	Not Started	612
MS_1130	Agreement Request Submitted	Not Started	593
MS_1140	Authorization Received	Not Started	574
MS_1150	Letting Date	Not Started	0

**T79944**

**SP 5209-66 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Schedule Baselined	Not Started	418
MS_1020	Budget Approved	Completed	
MS_1030	Scope Complete	Not Started	38
MS_1040	Layout Approved	Not Started	34
MS_1050	Municipal Consent Received	Not Started	53
MS_1060	Construction Limits to RW	Not Started	108
MS_1070	MDR Complete	Not Started	3
MS_1080	Construction Limits Complete	Not Started	108
MS_1090	RW Offers Made	Not Started	108
MS_1100	Environmental Document Complete	Not Started	69
MS_1110	Agreement Request Submitted	Not Started	2
MS_1120	Final Plans Complete	Not Started	-22
MS_1130	Permits Acquired	Not Started	52
MS_1140	Project Turn-In Date	Not Started	-22
MS_1150	Authorization Received	Not Started	-22
MS_1160	Letting Date	Not Started	-22

**T25797**

**SP 6011-24 Control Schedule (TH75)**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiated	Completed	

## Key Performance Indicators

Project ID	Project Name		
MS_1010	Final Designed Project Baselined	Completed	
MS_1020	Layout StaFF Approved	Completed	
MS_1030	Construction Limits Completed	Completed	
MS_1040	Environmental Document Approved	Not Started	220
MS_1050	MDR Completed	Not Started	40
MS_1060	RW Title and Possession Obtained	Not Started	13
MS_1070	Preliminary Bridge Design Completed	Not Started	31
MS_1075	Final Bridge Plans Ready	Not Started	83
MS_1080	Permits Acquired	Not Started	5
MS_1090	Roadway Plans Ready	Not Started	31
MS_1100	Municipal Agreement Request Submitted	Not Started	5
MS_1110	Project Turned-In	Not Started	5
MS_1120	FHWAAuthorization Received	Not Started	5
MS_1130	Municipal Consent Obtained	Not Started	17
MS_1135	Utility Notice and Orders Sent	Not Started	15
MS_1140	Letting Date	Not Started	0

**T71700**

**SP 5211-59 Control Schedule**

<u>Activity ID</u>	<u>Activity Name</u>	<u>Activity Status</u>	<u>Total Float</u>
MS_1000	Project Initiation	Completed	
MS_1010	Schedule Baselined	Completed	
MS_1020	Scope Complete	Not Started	312
MS_1030	Preliminary Bridge Design Complete	Not Started	379
MS_1040	Construction Limits Complete	Not Started	116
MS_1050	MDR Complete	Not Started	105
MS_1060	Environmental Document Complete	Not Started	116
MS_1070	Agreement Request Submitted	Not Started	369
MS_1080	Permits Acquired	Not Started	277
MS_1090	Project Turn-In	Not Started	102
MS_1100	Authorization Received	Not Started	102
MS_1110	RW Offers Made	Not Started	116
MS_1120	Letting Date	Not Started	0

**T39030**

**SP 1810-92 Control Schedule (TH 371 North Stage)**