



Weekly Construction Update S.P. 6910-89 Grand Avenue Reconstruction

Week 16

DATE: October 2, 2015, 2015

The following construction activities will be worked on this week:

- Curb and sidewalk on the south end of the project
- Storm sewer work near 65th ave west
- Sidewalk pour on Bridge
- Storm sewer installation on 70th ave west
- Work on 72nd ave west continues
- Utility relocation near the bridge
- **Please drive with caution in the construction zone . Traffic delays can be expected during some construction activities. Traffic switches are expected in the bridge location next week.**

Traffic changes expected this week: Traffic is expected to be placed on the new bridge sometime next week to allow for construction to begin on the second phase of the bridge .

Contract schedule : The contractor is behind schedule and is making efforts to make up ground by increasing crews on the project.

Contact information about the project:

MnDOT Project website <http://www.dot.state.mn.us/d1/projects/Hwy23grand/index.html>

You can sign up on the web site for contacts and an e mail will be sent as project changes are updated. Updates will be posted weekly or as major changes to traffic occur on the project.



Weekly Construction Update
S.P. 6910-89
Grand Avenue Reconstruction