



Weekly Construction Update S.P. 6910-89 Grand Avenue Reconstruction

Week 4

DATE: July 1, 2015

The following construction activities will be worked on this week:

The contractor will not be working this Friday or Saturday in observance of the Fourth of July Holiday

- **Traffic delays can be expected this week flagging is intermittent depending on contractor operations.**
- Curb and gutter installation will be stated next week
- Culvert Pipe installation near 82nd ave west :
- Saw cutting and removals are continuing on the west bound lanes in the lane switch areas:
- Storm sewer installation
- Piling for bridge 69078 will be installed starting next Monday and will take about one week
- Traffic will be in the current configuration for a couple of more weeks:
- Single lane traffic will be extended as the work activities expand toward the east.
- **Please drive with caution in the construction zone as activity will be ramping up daily including more construction trucks and equipment at numerous locations. The major work area at this time is between 72nd Ave. west and 82nd Ave. west.**
- **Entrance to the Zoo is at 71st ave west it will stay at this location for a few more weeks.**
- Questions or concerns?

Traffic changes expected this week:

- No major traffic control changes are expected this week. Flaggers will be stopping traffic during sheet pile installation

Contact information about the project:

MnDOT Project website <http://www.dot.state.mn.us/d1/projects/Hwy23grand/index.html>

You can sign up on the web site for contacts and an e mail will be sent as project changes are updated. Updates will be posted weekly or as major changes to traffic occur on the project.



Weekly Construction Update
S.P. 6910-89
Grand Avenue Reconstruction