

**U.S. Highway 14 New Ulm to North Mankato EIS  
Key Task Schedule  
May 12, 2009**

<b>Task</b>	<b>Dates</b>	<b>Status</b>
Corridor Management Plan	June 2003	Completed
Scoping Decision Document	May 2003	Completed
Amended Scoping Decision Document	October 2005	Completed
Publication of Draft EIS	December 2007	Completed
Public Hearings	February 5 & 7, 2008	Completed
Public Comment Period Close	April 2008	Completed
Select Preferred Alternative	July 2009	Ongoing
Public Open Houses	August – September 2009	
Prepare Preliminary Draft of Final EIS	October 2009 – February 2010	
FHWA, OES Review & Revisions	March - May 2010	
Cooperating Agency Review & Revisions	June - August 2010	
Distribute Final EIS	September 2010	
Final EIS Comment Period	September – October 2010	
Prepare Record of Decision & Adequacy Determination	October 2010	
Final Approvals	December 2010	