

Highway 14 – Nicollet to North Mankato Construction Update – July 21, 2015

Start Date: July 6, 2015

Anticipated completion date: October 28, 2016

Detour or traffic impact: Detour for Nicollet County Road 23, temporary lane closure, flagging operations, alternating lane closure, and two way traffic

Work summary week ending 7-18-15

- Tile exploration
- Topsoil removal
- Finish building demo (farm house on County Road 23)
- Finish installation of geotextile and install Granular in poor soil area near Township Road 478th Street
- Grading on Hwy 14 new westbound lanes throughout project
- Installing drainage structures, tile crossings, and pipe culverts in bypass area and westbound Hwy 14.
- Begin grading on County Road 17 and County Road 77
- Install erosion control for the project
- Mowing on the project
- Begin installing force main (sanitary sewer) for drainage ditch east of County Road 23
- Begin installing agricultural tile through out the project.

Anticipated work week ending 7-25-15

- Tile exploration
- Topsoil removal
- Grading on Hwy 14 new westbound lanes throughout project
- Grading bypass in for both east and westbound lanes
- Grading Hwy 111 ramps
- Installing drainage structures, tile crossings, and pipe culverts in bypass area and westbound Hwy 14
- Grading on County Road 17 and County Road 77
- Begin pipe installation on County Road 17, County Road 77 and Hwy 14 westbound lanes
- Install erosion control for the project
- Mowing on the project
- Installing force main (sanitary sewer) for drainage ditch east of County Road 23
- Installing agricultural and MnDOT tile thru out the project.
- Begin removing light poles on the project