

Highway 14 – Nicollet to North Mankato Construction Update – Aug. 25, 2015

Start Date: July 6, 2015

Anticipated completion date: October 28, 2016

Detour or traffic impact: Detour for Nicollet County Road 23, temporary lane closure, flagging operations, alternating lane closure, and two way traffic

Work summary week ending 8-22-15

- Tile exploration
- Installing tile on existing Hwy 14
- Install erosion control for the project
- No grading because of rain
- Monitoring Hwy 14 detour

Anticipated work week ending 8-29-15

- Tile exploration
- Grading on Hwy 14 new westbound lanes throughout project
- Grading bypass in for both east and westbound lanes
- Grading Hwy 111 and ramps
- Installing drainage structures, tile crossings, and pipe culverts in bypass area, westbound Hwy 14, and existing Hwy 14
- Grading on County Road 17 and County Road 77
- Continue pipe installation on County Road 17, County Road 77 and Hwy 14 westbound lanes
- Install erosion control for the project
- Installing agricultural and MnDOT tile thru out the project
- Begin installing embankment monitoring system in wick drain area near Township Road 478th Street
- Monitoring Hwy 14 detour