

Highway 169 Mankato to St. Peter
May 3, 2016 Update

May 2 - May 7

- Remove Asphalt Segments A and B
- Grading operations C and D
- Place Common Borrow Seg D
- Place Granular C and D (*not at the same time*)
- Full Depth Reclamation shoulders Segment 2 Southbound
- Extend 8x4 and 8x5 boxes Segment A - *later this week*
- Extend 10x8 box culvert - *late this week/early next week*
- Install Culverts Segments A and C and D - *end of week*
- Install 20x12 Box – *installation completed late Monday; flood compaction on Tuesday; backfilled by end of week (SEE PHOTO BELOW)*
- Clean and line culverts Segments 1 and 3 *next three weeks*
- Erosion control - ongoing

May 9 - May 14

- Grading Segments C and D
- Place Granulars C and D
- Extend 8x4 and 8x5 boxes Seg A
- Extend 10x8 box culvert
- Install culverts/storm sewer Segment B
- Install culverts Segment D
- Clean and line Culverts Segment 1, 2 and 3 – *next three weeks*
- Erosion control - ongoing

Segments A, B, C, and D = grade raise sections of the roadway
Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway
Segment A – Lake Street to approximately 1000' north of Hiniker Creek
Segment 1 – Segment A to approximately 1500' south of 500th Street
Segment B – Segment 1 to approximately 1500' south of 492nd Street
Segment 2 – Segment B to approximately 1000' south of the 7 Mile Park Entrance
Segment C – Segment 2 to approximately 1500' north of the 7 Mile Park Entrance
Segment 3 – Segment C to approximately 7000' south of Washington Avenue
Segment D – Segment 3 to the north end of the project

