

Highway 169 Mankato to St. Peter  
Construction Update - May 10, 2016

**May 9 - May 14**

- Placed culvert liners Segment 3
- Grading operations Segments D and C southbound (building grade raise with granular materials)
- Culvert installation in Segment C completed
- Culvert installations Segments D and B
- Clean box culverts in Segment A
- Full depth reclamation of asphalt shoulders Segments 3, 2 and 1 northbound
- Erosion control - ongoing

**May 16 - May 21**

- Continue placing culvert liners Segments 2 and 1
- Continue grading operations Segments D and C and A
- Extend 8x4 and 8x5 boxes Segment A
- Concrete pavement – begin placing steel on Monday; concrete potentially later in the week
- Erosion control - ongoing

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway

Segment A – Lake Street to approximately 1000' north of Hiniker Creek

Segment 1 – Segment A to approximately 1500' south of 500<sup>th</sup> Street

Segment B – Segment 1 to approximately 1500' south of 492<sup>nd</sup> Street

Segment 2 – Segment B to approximately 1000' south of the 7 Mile Park Entrance

Segment C – Segment 2 to approximately 1500' north of the 7 Mile Park Entrance

Segment 3 – Segment C to approximately 7000' south of Washington Avenue

Segment D – Segment 3 to the north end of the project

Concrete Batch Plant up and nearly ready to go!

