

Highway 169 Mankato to St. Peter Flood Mitigation
May 17, 2016 Update

May 16 - May 21

- Place culvert liners Segments 3 and 2
- Grading operations Segments D, C and A (building grade raise with granular materials)
- Storm sewer installation Segment C
- Culvert installations Segment B
- Full depth reclamation of asphalt shoulders Segments 3, 2 and 1 northbound
- Concrete pavement placement Segment 3 south bound end of week
- Erosion control - ongoing

May 23 - May 28

- Continue placing culvert liners Segments 2 and 1
- Continue grading operations Segments D and A
- Complete grading operations Segment C
- Concrete pavement placement Segments 3 and 2 south bound
- Erosion control - ongoing

Segments A, B, C, and D = grade raise sections of the roadway
Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway
See related Construction Segment Map for exact locations



Does it look higher to you? Building the grade raise on Segment C.

Getting ready for concrete paving on this section!

