

Hwy 169 Mankato to St. Peter
May 24, 2016 Update

May 23 - May 28

- Grading operations Segments D, C and A (building grade raise with granular materials)
- Storm sewer installation Segment C
- Culvert installations Segment D, B and 1
- Culvert liners Segments 2 and 1
- Full depth reclamation of shoulders Segments 3, 2 and 1 northbound
- Concrete pavement placement Segment 3 south bound began Friday, May 20th
- Erosion control - ongoing

May 31 - June 4

- Continue placing culvert liners Segments 2 and 1
- Continue grading operations Segments D and A
- Complete grading operations Segment C
- Concrete pavement placement Segments 3 and 2 south bound
- Erosion control - ongoing

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway