

Highway 169 Mankato – St. Peter  
June 7, 2016 Update

**June 6 - June 11**

- Excavation, embankment and granular placement Segment D
- Culvert and storm sewer installation Segment D
- Culvert lining Segment 3
- Granular placement Segments B and C
- Class 5 aggregate base placement Segment C
- Concrete pavement placement Segments 1 and A south bound (*see photo*)

**June 13 - June 18**

- Place embankment Segment D
- Install storm sewer Segment D
- Culvert lining Segment 2
- Edge Drain placement Segment 3 then 2
- Mill bituminous pavement Segments 1 and 2 northbound
- Concrete pavement placement – southbound turn lanes/entrances until Segment C south bound is ready for mainline paving

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway

