

Hwy 169 Mankato to St. Peter  
Update - June 22, 2016

**June 20 - June 25**

- Segments 2 and 3 northbound – mill asphalt surface
- Segment D – grading operations, granular placement, class 5 aggregate base placement on northbound
- Segment A – extend 8x4 and 8x5 box culverts
- Segments 3, 2, 1 and A southbound – place aggregate base and begin asphalt pavement on shoulders
- Concrete paving – Segments C and 1 north bound plus turn lanes Segments 1 and A

**June 27 - July**

- Segment D northbound - Complete Class 5 aggregate base early in the week
- Segments 3, 2, 1 and A – place bituminous pavement on shoulders
- Concrete paving – Segments D northbound and potentially 2 northbound

Photos Courtesy of Jon Smithers of St. Peter



**Segment C  
Or just north of 7 Mile Creek Park  
June 16**

**Segment D  
Or State Hospital near St. Peter  
June 16**

