

Highway 169 Mankato to St. Peter Flood Mitigation
June 30, 2016 Update

June 27 - July 2

- Segment D: Placing granular embankment grade raise and Class 5 Aggregate Base north and south bound
- Segments 3, 2, 1 and A: Placing asphalt shoulders south bound
- Segment 1 and A: Place Concrete Pavement
- Segment B: Place culverts and granular embankment for grade raise
- Culvert installations are now complete – all segments
- Lining of existing culverts update – three remaining that will occur after concrete paving

July 5 - July 9

- Segments 2 and 3: Place Concrete Pavement
- Segment B: Continue placing granular embankment for grade raise; potentially begin placing Class 5 aggregate base materials.
- Segments A and 1: begin placement of Class 5 aggregate base on shoulders north bound
- Segment C: begin placement of curb and gutter in median

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway

Sorry - no photos available