

Highway 169 Mankato to St. Peter Flood Mitigation
July 5, 2016 Update

July 5 - July 9

- Place tension guardrail anchor blocks Segments A, 1, 2, C, D
- Place Class 5 aggregate base Segment B *start on Thursday*
- Excavation (ditches/slopes) Segment B *ongoing*
- Place Aggregate shouldering, Segments 2, 3 and C southbound
- Install storm sewer (slotted drains) Segment C
- Prep/form/pour median walk Segment C
- Asphalt shoulder placement to south end of Segment 2 *will be completed Tuesday*
- Culvert linings – *will clean both 72" pipe this week and will line immediately following cleaning*
- Place concrete pavement Segment D northbound plus various turn lanes and approaches

July 11th through July 16th

- Place fill around Segments C and D (ditches/slopes)
- Excavation Segment B (ditches/slopes)
- Place concrete pavement Segment D southbound plus various turn lanes and approaches; begin concrete pavement Segment B

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway