

Highway 169 Mankato to St. Peter Flood Mitigation
Update July 19, 2016

July 18 - July 23

- Segments A, 1, C and D – topsoil placement
- Segment D – high tension cable guardrail anchor blocks
- Segment D – Install slotted drains and curb/gutter
- Segment 2 – Install culvert liners
- Segments A, 1, C and D – install turf establishment
- Segment 3 northbound and Segment B northbound – concrete pavement
- Segments A, 1, C and D northbound – install aggregate and asphalt shoulders

July 25 - July 30

- Segments B and 2 northbound – concrete pavement
- Segments A, 1, C and D – continue topsoil and turf establishment
- Segment D southbound – edge drain placement
- Segment 2 – complete culvert liners

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway