

Highway 169 Mankato – St. Peter  
April 19, 2016 Construction Update

**April 18<sup>th</sup> through April 23<sup>rd</sup>**

- Placed detour/close Hwy169 April 18<sup>th</sup> at 7:00 p.m.
- Mill asphalt Segment 3 southbound
- Remove asphalt Segment C then A
- Remove Concrete Segments 1, 2, A, B
- Excavation Segments C and D – *stripping topsoil and common embankment on slopes*
- Clean/Extend 8x4 and 8x5 boxes – *delivery on the 19<sup>th</sup>*
- Clear and grub *north half of project – should finish by Friday*
- Muck Excavation/super sand backfill/surcharge Segment B
- Erosion control

**April 25<sup>th</sup> through April 30<sup>th</sup>**

- Mill asphalt Segments 1 and 2 southbound
- Remove asphalt Segments D, A then B
- Remove Concrete Segments 1, 2, A and B
- Excavation C and D
- Place Common Borrow Segments D, C (place soils on outside end/slopes of roadway)
- Place Granular materials Segments D, C (for grade raise)
- Reclamation Segments 3, 2, 1
- Clean/ Extend 8x4 and 8x5 boxes A
- Install 20x12 Box – plan to finish at end of the week
- Install Culverts Segment C

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway

Segment A – 500' north of Lake Street to approximately 1000' north of Hiniker Creek

Segment 1 – Segment A to approximately 1500' south of 500<sup>th</sup> Street

Segment B – Segment 1 to approximately 1500' south of 492<sup>nd</sup> Street

Segment 2 – Segment B to approximately 1000' south of the 7 Mile Park Entrance

Segment C – Segment 2 to approximately 1500' north of the 7 Mile Park Entrance (photo below)

Segment 3 – Segment C to approximately 7000' south of Washington Avenue

Segment D – Segment 3 to the north end of the project

