

Highway 169 Mankato – St. Peter Update  
April 26, 2016

**April 25 - April 30**

- Completed asphalt milling operations Segments 3, 2 and 1 southbound
- Removed asphalt Segment D; began asphalt removal Segment A
- Remove Concrete median Segments 1, 2, A, B
- Began grading operations Segments C and D
- 7 Mile Creek Box Culvert – excavation for placement of 12 x 20 box culvert (*photo below*)

***NOTE: Rains impacted progress on all operations***

**May 2 - May 7**

- Remove asphalt Segments A and B
- Grading operations C and D
- Place Common Borrow Segments D, C (place soils on outside end/slopes of roadway)
- Place Granular materials Segments D, C (for grade raise)
- Clean/ Extend 8x4 and 8x5 boxes A
- Install 20x12 Box – plan to finish at end of the week
- Install Culverts Segment C

**For map of Segments – see Related Construction Segment Map**

Segments A, B, C, and D = grade raise sections of the roadway

Segments 1, 2 and 3 = Mill and Concrete Overlay sections of the roadway

Segment A – north of Lake Street to approximately 1000' north of Hiniker Creek

Segment 1 – Segment A to approximately 1500' south of 500<sup>th</sup> Street

Segment B – Segment 1 to approximately 1500' south of 492<sup>nd</sup> Street

Segment 2 – 1000' south of the 7 Mile Park Entrance

Segment C – Segment 2 to approximately 1500' north of the 7 Mile Park Entrance

Segment 3 – Segment C to approximately 7000' south of Washington Avenue

Segment D – Segment 3 to the north end of the project

