

# St. Croix River Crossing Project: Updated Schedule

February 18, 2010

---

## Scoping Phase: Stakeholder Problem Solving Process

Sept 2003	Preparation of Scoping Document/Draft Amended Scoping Decision Document
December 2003	Public Scoping Meetings – Wisconsin and Minnesota
Dec 2003 - Mar 2004	Preparation of Final Amended Scoping Decision Document (FASDD)
March, 2004	Publication of FASDD

---

## Supplemental Draft Environmental Impact Statement (SDEIS) Phase: Stakeholder Problem Solving Process

Jan – June 2004	Evaluation of alternatives/ Preliminary Design/ Preparation of SDEIS
June, 2004	Public Informational Meetings – Wisconsin and Minnesota
August, 2004	Publication of SDEIS
September, 2004	SDEIS Public Hearings – Minnesota and Wisconsin

---

## Supplemental Final Environmental Impact Statement (SFEIS) Phase: Stakeholder Problem Solving Process

Nov 2004 - March 2005	Finalize Minnesota Highway 36 layout
Nov 2004 - May 2006	Section 106 Amended Memorandum of Agreement (MOA)
January - June 2005	National Park Service Section 7(a) Evaluation
May 2005 - Jan 2007	Visual Quality Planning Process and Manual (VQPP&M) Development
July 2005 - May 2006	Cooperating Agency SFEIS Review
June 2006	Publication of SFEIS
November 2006	Record of Decision & Adequacy Determination

---

## Municipal Consent in Minnesota:

June 2006 – Oct 2006	Memorandum of Understanding with Stillwater and Municipal Consent
June 2006 – Jan 2007	Memorandum of Understanding with Bayport and Municipal Consent
June 2006 – June 2008	Oak Park Heights Declaratory Judgment and Municipal Consent

---

## Design & Mitigation Phases:

November 2006	Begin implementing mitigation items
2006-2013	Obtain Federal/State Regulatory Permits
2008-2013	Right-of-Way Acquisition
2008-2013	Final Design in MN & WI
2009-2013	Design/Build RFP & Award for new river crossing bridge

---

**Current letting date** in Minnesota is July 2013, as HF 2800 chapter 152 project.

---

## Construction Phase: (dependent upon the availability of construction funding)

Construction (3 years for construction) - No sooner than 2016  
Project Complete and Open to Traffic - No sooner than 2016

---

PW file path: [St Croix River Project's Schedule 2-18-10.doc](#)