

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
T25913 SP 0406-59 Control Schedule (US2/MN89)											
T25913.1 Milestones											
MS_1000	0	0	100%	Project Initiated	12-Mar-13	12-Mar-13			06-Sep-11		
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18490	Agreements (LOE) Placeholder			FS							
A18450	Stakeholder Coordination (Level of Effort)			FS							
A18460	Update TPCE for 2014 STIP (Turn in April 2013)			FS							
A18470	Update TPCE for 2015 STIP (Turn In February 2014)			FS							
A18030	Conduct Preliminary Scoping Investigation			FS							
MS_1010	0	0	100%	Schedule Baselined			12-Mar-13	19-Jan-16		12-Mar-13	
MS_1020	0	0	0%	Budget Approved			02-Apr-13	12-Apr-13			8
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18460	Update TPCE for 2014 STIP (Turn in April 2013)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FF							
MS_1030	0	0	0%	Final Design Project Baselined			12-Apr-13	12-Apr-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18090	Finalize Scoping Report			FS							
A18100	Finalize Total Project Scoping Cost Estimate			FS							
MS_1020	Budget Approved			FF							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16860	Prepare Preliminary Roadway Plan and Profile			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A16870				Prepare Preliminary Cross-Sections							
A16960				Prepare Right-of-Way Map for Title Orders (Send to OLM)							
A18020				Traffic Counts/ESAL Calculation							
A18160				Perform Preliminary Design Surveys							
A18180				Perform District Land Surveys							
A18200				Perform Environmental Wetland Delineation							
A18260				Prepare Preliminary Construction Limits Plan and Profile							
A18610				Scope Preliminary Bridge Foundation Recommendations (1259)							
A18980				Draft Purpose & Need Statement							
A19660				Roadway Foundations Investigation							
A20070				Prepare Preliminary Geometric Layout							
A20120				Review Project Information for Preliminary Structure Recommendations (1075)							
<hr/>											
MS_1040	0	0	0%	Layout Staff Approved			25-Jul-13	29-Oct-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20110	Revise Final Geometric Layout			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16860	Prepare Preliminary Roadway Plan and Profile			FS							
A16870	Prepare Preliminary Cross-Sections			FS							
A16960	Prepare Right-of-Way Map for Title Orders (Send to OLM)			FS							
A18210	Draft MDR Soils Investigation			FS							
A18260	Prepare Preliminary Construction Limits Plan and Profile			FS							
A19660	Roadway Foundations Investigation			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
MS_1050	0	0	0%	Preliminary Bridge Design Completed			16-Aug-13	02-Sep-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20185	Review & Approve Preliminary Structure Plans (1280)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19680	Establish Bridge Geometry			FS							
MS_1060	0	0	0%	Construction Limits Completed			11-Oct-13	23-Jan-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18310	Complete Preliminary Construction Limits Package			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16930	Prepare Final Roadway Plan and Profile			FS							
A16990	Prepare Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to OLM)			FS							
MS_1070	0	0	0%	MDR Completed			16-Oct-13	20-Mar-14			104
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18250	Finalize MDR			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16940	Prepare Final Cross Sections			FS							
MS_1080	0	0	0%	RW Title and Possession Obtained			11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17480	MnDOT Obtains Title & Possession of Property A by Eminent Domain			FS							
A17670	MnDOT Obtains Title & Possession of Property B by Eminent Domain			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17800				MnDOT Obtains Title & Possession of Property C by Eminent Domain							
A17930				MnDOT Obtains Title & Possession of Property D by Eminent Domain							
A20315				MnDOT Obtains Title & Possession of Property E by Eminent Domain							
A20445				MnDOT Obtains Title & Possession of Property F by Eminent Domain							
A20575				MnDOT Obtains Title & Possession of Property G by Eminent Domain							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910				Completed Agreement Request From District							
MS_1085	0	0	0%	Final Bridge Plans Ready			26-Nov-13	12-Dec-14			273
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19990				Obtain State Bridge Engineer Signature							
A20030				Approve Bridge Specifications							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17200				Prepare 100% Roadway Design Package							
MS_1090	0	0	0%	Roadway Plans Ready			21-Aug-14	19-Dec-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17200				Prepare 100% Roadway Design Package							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910				Completed Agreement Request From District							
MS_1100	0	0	0%	Environmental Document Approved			11-Dec-14	11-Dec-14			0

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19620	Publish Negative Environmental Assessment Declaration in Environmental Quality Board (EQB)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19630	Distribute Environmental Assessment Quality Board (EQB) Package			FS							
MS_1110	0	0	0%	Permits Acquired			19-Dec-14	16-Apr-15			80
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19130	Issue MNDR 404 Permit			FS							
A19100	Issue USACE 404 Permit			FS							
A19070	Issue MPCA / EPA 401Permit			FS							
A19020	Issue SWPPP (NPDES) Permit			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18900	Letting			FS							
MS_1115	0	0	0%	Project Turned-In	07-Jan-15	05-Feb-15					20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
A18800	Send Agreement to District			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18650	Permit Requirements (OLM)			FS							
A18660	Signing Special Provisions (OTE)			FS							
A18670	Lighting Special Provisions (OTE)			FS							
A18680	Signal Special Provisions (OTE)			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18690				Right of Way Authorization (OLM)				FS			
A18700				Bridge Plans & Special Provisions (Br Office)				FS			
A18710				Special Provisions/Proposal				FS			
A18720				Plan Review & Revisions				FS			
A18730				Engineer's Estimate				FS			
A18740				Environmental Approvals (OTS)				FS			
A18750				TGB/DBE Goals (EEO)				FS			
A18760				Enter Project Into TRANS*PORT				FS			
MS_1120	0	0	0%	Agreement Request Submitted			05-Mar-15	05-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18850				Notice & Order Plan & Agreements to Utilities for Signature				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18790				Send Agreement to Local Government Unit (LGU)				FS			
MS_1130	0	0	0%	FHWA Authorization Received			19-Mar-15	19-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18870				FHWA Authorization				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18890				Contractor Bidding Period				FS			
MS_1140	0	0	0%	Municipal Consent Received			09-Apr-15	16-Apr-15			5
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18820				Municipal Agreements Signed				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18900	Letting				FS						
MS_1150	0	0	0%	Letting Date			24-Apr-15	24-Apr-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18900	Letting				FS						

Subtotal	949	538			12-Mar-13	12-Mar-13	24-Apr-15	19-Jan-16	06-Sep-11		192
-----------------	------------	------------	--	--	------------------	------------------	------------------	------------------	------------------	--	------------

T25913.2 Project Management

T25913.2.1 Agreements

A18490	779	366	0%	Agreements (LOE) Placeholder	12-Mar-13	06-Sep-11	21-Aug-14	19-Dec-14	06-Sep-11		82
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1000	Project Initiated				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17200	Prepare 100% Roadway Design Package				FF						
Subtotal	779	366			12-Mar-13	06-Sep-11	21-Aug-14	19-Dec-14	06-Sep-11		82

T25913.2.3 Stakeholder Coordination (internal / external)

A18450	779	366	0%	Stakeholder Coordination (Level of Effort)	12-Mar-13	06-Sep-11	21-Aug-14	19-Dec-14	06-Sep-11		82
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1000	Project Initiated				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17200	Prepare 100% Roadway Design Package				FF						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	779	366			12-Mar-13	06-Sep-11	21-Aug-14	19-Dec-14	06-Sep-11		82
T25913.2.4 Project Cost (TPCE)											
A18460	0	0	0%	Update TPCE for 2014 STIP (Turn in April 2013)			02-Apr-13	02-Apr-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1000	Project Initiated				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
MS_1020	Budget Approved				FS						
A18470	0	0	0%	Update TPCE for 2015 STIP (Turn In February 2014)			28-Feb-14	28-Feb-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1000	Project Initiated				FS						
Subtotal	228	228			02-Apr-13	02-Apr-13	28-Feb-14	28-Feb-14			0
Subtotal	779	366			12-Mar-13	06-Sep-11	21-Aug-14	19-Dec-14	06-Sep-11		82
T25913.3 Pre-Design / Scoping											
A18030	5	0	100%	Conduct Preliminary Scoping Investigation	12-Mar-13	12-Mar-13	12-Mar-13	12-Mar-13	06-Feb-13	12-Feb-13	
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1000	Project Initiated				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18040				Organize Stakeholder Scoping Meeting							
A18160				Perform Preliminary Design Surveys							
A18180				Perform District Land Surveys							
A18130				Perform Control Surveys							
A18110				Prepare Preliminary MDR Soils Investigation							
A18320				Preliminary Traffic / Safety Recommendations ICE Study							
A18330				Preliminary Traffic / Safety Recommendations for Sign Replacement							
A18340				Preliminary Traffic / Safety Recommendations for Traffic Control							
A18040	20	0	100%	Organize Stakeholder Scoping Meeting	12-Mar-13	12-Mar-13	12-Mar-13	12-Mar-13	13-Feb-13	21-Feb-13	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18030				Conduct Preliminary Scoping Investigation							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18050				Conduct Stakeholder Scoping Meeting							
A18050	1	0	100%	Conduct Stakeholder Scoping Meeting	12-Mar-13	12-Mar-13	12-Mar-13	12-Mar-13	22-Feb-13	22-Feb-13	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18040				Organize Stakeholder Scoping Meeting							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18060				Prepare Draft Scoping Report							
A18060	5	4	0%	Prepare Draft Scoping Report	12-Mar-13	12-Mar-13	15-Mar-13	15-Mar-13	11-Mar-13		0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18050				Conduct Stakeholder Scoping Meeting							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18070	Prepare Cost Scoping Estimate			FS							
A18070	10	10	0%	Prepare Cost Scoping Estimate	18-Mar-13	18-Mar-13	29-Mar-13	29-Mar-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18060	Prepare Draft Scoping Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18080	Review Draft Scoping Report/Cost Estimate			FS							
A18080	5	5	0%	Review Draft Scoping Report/Cost Estimate	01-Apr-13	01-Apr-13	05-Apr-13	05-Apr-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18070	Prepare Cost Scoping Estimate			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18090	Finalize Scoping Report			FS							
A18100	Finalize Total Project Scoping Cost Estimate			FS							
A18090	5	5	0%	Finalize Scoping Report	08-Apr-13	08-Apr-13	12-Apr-13	12-Apr-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18080	Review Draft Scoping Report/Cost Estimate			FS							
A18320	Preliminary Traffic / Safety Recommendations ICE Study			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FS							
A19190	Update / Prepare Final Purpose & Need Statement			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18100	2	2	0%	Finalize Total Project Scoping Cost Estimate	08-Apr-13	11-Apr-13	09-Apr-13	12-Apr-13			3
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18080	Review Draft Scoping Report/Cost Estimate			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18200	Perform Environmental Wetland Delineation			FS							
MS_1030	Final Design Project Baselined			FS							
T25913.3.2 Traffic Forecast ESALs and ADT											
A18020	5	5	0%	Traffic Counts/ESAL Calculation	15-Apr-13	14-Nov-13	19-Apr-13	20-Nov-13	11-Sep-12		149
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16870	Prepare Preliminary Cross-Sections			FS							
A18380	Final Traffic / Safety Recommendations Documentation			FS							
A18220	Draft MDR			FS							
A16980	Prepare Preliminary Traffic Control Plans			FS							
Subtotal											
Subtotal	5	5			15-Apr-13	14-Nov-13	19-Apr-13	20-Nov-13	11-Sep-12		149

T25913.3.3 Preliminary Roadway

T25913.3.3.1 Preliminary Surveys - Roadway

A18130	60	0	100%	Perform Control Surveys	12-Mar-13	16-Dec-13	12-Mar-13	16-Dec-13	02-Nov-11	03-Nov-11	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

A18030	Conduct Preliminary Scoping Investigation			FS							
--------	---	--	--	----	--	--	--	--	--	--	--

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18140	Perform Aerial Imagery Survey (consult out flight)			FS							
A18140	120	0	100%	Perform Aerial Imagery Survey (consult out flight)	12-Mar-13	16-Dec-13	12-Mar-13	16-Dec-13	08-Sep-11	09-Sep-11	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18130	Perform Control Surveys			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18150	Perform Photo Base Map Survey			FS							
A18150	40	0	100%	Perform Photo Base Map Survey	12-Mar-13	16-Dec-13	12-Mar-13	16-Dec-13	12-Sep-11	13-Sep-11	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18140	Perform Aerial Imagery Survey (consult out flight)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16870	Prepare Preliminary Cross-Sections			FS							
A16860	Prepare Preliminary Roadway Plan and Profile			FS							
A18160	25	25	0%	Perform Preliminary Design Surveys	15-Apr-13	06-Nov-13	17-May-13	13-Dec-13	01-Oct-12		144
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18030	Conduct Preliminary Scoping Investigation			FS							
MS_1030	Final Design Project Baselined			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18190	Final Design Surveys			FS							
A16860	Prepare Preliminary Roadway Plan and Profile			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18180	15	15	0%	Perform District Land Surveys	15-Apr-13	17-Dec-13	03-May-13	08-Jan-14	06-Sep-11		170
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18030	Conduct Preliminary Scoping Investigation			FS							
MS_1030	Final Design Project Baselined			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18310	Complete Preliminary Construction Limits Package			FS							
A18200	20	20	0%	Perform Environmental Wetland Delineation	02-Aug-13	06-Nov-13	29-Aug-13	06-Dec-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18100	Finalize Total Project Scoping Cost Estimate			FS							
A18260	Prepare Preliminary Construction Limits Plan and Profile			FS							
MS_1030	Final Design Project Baselined			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19110	Prepare MNDR Permit Application			FS							
A19080	Prepare Individual USACE 404 Permit Application			FS							
A18920	Prepare MPCA/ EPA 401 Permit Application			FS							
A19000	Prepare SWPPP (NPDES) Permit Application			FS							
Subtotal	508	97			12-Mar-13	06-Nov-13	29-Aug-13	08-Jan-14	06-Sep-11		88
T25913.3.3.2 Preliminary Traffic / Safety Recommendations											
A18320	120	8	95%	Preliminary Traffic / Safety Recommendations ICE Study	12-Mar-13	27-Mar-13	21-Mar-13	05-Apr-13	07-Jun-12		11
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18030				Conduct Preliminary Scoping Investigation							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18210				Draft MDR Soils Investigation							
A18090				Finalize Scoping Report							
A18330				Preliminary Traffic / Safety Recommendations for Sign Replacement							
A18340				Preliminary Traffic / Safety Recommendations for Traffic Control							
A18350				Conduct Preliminary Hydraulics Research & Field Review							
A18110				Prepare Preliminary MDR Soils Investigation							
A18330	2	2	0%	Preliminary Traffic / Safety Recommendations for Sign Replacement	22-Mar-13	19-Jun-14	25-Mar-13	20-Jun-14			313
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18030				Conduct Preliminary Scoping Investigation							
A18320				Preliminary Traffic / Safety Recommendations ICE Study							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A16980				Prepare Preliminary Traffic Control Plans							
A18340	10	10	0%	Preliminary Traffic / Safety Recommendations for Traffic Control	22-Mar-13	09-Jun-14	04-Apr-13	20-Jun-14			305
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18030				Conduct Preliminary Scoping Investigation							
A18320				Preliminary Traffic / Safety Recommendations ICE Study							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A16980				Prepare Preliminary Traffic Control Plans							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	120	18			12-Mar-13	27-Mar-13	04-Apr-13	20-Jun-14	07-Jun-12		305
T25913.3.3.3 Preliminary Hydraulics - Roadway											
A18350	5	5	0%	Conduct Preliminary Hydraulics Research & Field Review	22-Mar-13	14-Nov-13	28-Mar-13	20-Nov-13			165
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18320	Preliminary Traffic / Safety Recommendations ICE Study			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18360	Prepare Preliminary Hydraulics Analysis & Computation			FS							
A18360	10	10	0%	Prepare Preliminary Hydraulics Analysis & Computation	29-Mar-13	21-Nov-13	11-Apr-13	06-Dec-13			165
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18350	Conduct Preliminary Hydraulics Research & Field Review			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18370	Prepare Preliminary Hydraulics Letter of Recommendation			FS							
A18370	5	5	0%	Prepare Preliminary Hydraulics Letter of Recommendation	12-Apr-13	09-Dec-13	18-Apr-13	13-Dec-13			165
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18360	Prepare Preliminary Hydraulics Analysis & Computation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16860	Prepare Preliminary Roadway Plan and Profile			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	20	20			22-Mar-13	14-Nov-13	18-Apr-13	13-Dec-13			165
T25913.3.3.4 Preliminary Construction Limits											
A18260	5	5	0%	Prepare Preliminary Construction Limits Plan and Profile	26-Jul-13	30-Oct-13	01-Aug-13	05-Nov-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FS							
MS_1040	Layout Staff Approved			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18270	Prepare Preliminary Construction Limits Cross Sections			FS							
A18200	Perform Environmental Wetland Delineation			FS							
A16960	Prepare Right-of-Way Map for Title Orders (Send to OLM)			FS							
A18270	10	10	0%	Prepare Preliminary Construction Limits Cross Sections	02-Aug-13	07-Nov-13	15-Aug-13	21-Nov-13			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18260	Prepare Preliminary Construction Limits Plan and Profile			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18290	Assemble Preliminary Construction Limits Package			FS							
A18290	10	10	0%	Assemble Preliminary Construction Limits Package	16-Aug-13	22-Nov-13	29-Aug-13	09-Dec-13			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18270	Prepare Preliminary Construction Limits Cross Sections			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18300				Review Construction Limits Package							
					FS						
A18300	20	20	0%	Review Construction Limits Package	30-Aug-13	10-Dec-13	27-Sep-13	08-Jan-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18290				Assemble Preliminary Construction Limits Package							
					FS						
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18310				Complete Preliminary Construction Limits Package							
					FS						
A18310	10	10	0%	Complete Preliminary Construction Limits Package	30-Sep-13	09-Jan-14	11-Oct-13	23-Jan-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18300				Review Construction Limits Package							
					FS						
A18180				Perform District Land Surveys							
					FS						
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1060				Construction Limits Completed							
					FS						
Subtotal	55	55			26-Jul-13	30-Oct-13	11-Oct-13	23-Jan-14			68
T25913.3.3.5 Preliminary MDR											
A18110	20	15	15%	Prepare Preliminary MDR Soils Investigation	22-Mar-13	23-Oct-13	11-Apr-13	13-Nov-13	07-Mar-13		150
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18030				Conduct Preliminary Scoping Investigation							
					FS						
A18320				Preliminary Traffic / Safety Recommendations ICE Study							
					FS						
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

WBS

Page 18 of 109

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18610				Scope Preliminary Bridge Foundation Recommendations (1259)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18630				Preliminary Bridge Foundation Recommendations Office Work (data processing, reporting) (1259)							
A18630	2	2	0%	Preliminary Bridge Foundation Recommendations Office Work (data processing, reporting) (1259)	28-May-13	11-Jun-14	29-May-13	12-Jun-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18620				Preliminary Bridge Foundation Recommendations Field Work (borings) (1259)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19680				Establish Bridge Geometry							
A20120				Review Project Information for Preliminary Structure Recommendations (1075)							
Subtotal	32	32			15-Apr-13	29-Apr-14	29-May-13	12-Jun-14			261
T25913.3.6.6 Structure Recommendations (1075)											
A20120	3	3	0%	Review Project Information for Preliminary Structure Recommendations (1075)	30-May-13	13-Jun-14	03-Jun-13	17-Jun-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18630				Preliminary Bridge Foundation Recommendations Office Work (data processing, reporting) (1259)							
MS_1030				Final Design Project Baselined							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

WBS

Page 20 of 109

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20160				Develop Preliminary Bridge Aesthetics for Preliminary Structure Plans (1280)							
A20180				Check Preliminary Structure Plans (1280)							
A20160	5	5	0%	Develop Preliminary Bridge Aesthetics for Preliminary Structure Plans (1280)	14-Jun-13	19-Aug-14	20-Jun-13	25-Aug-14			296
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20150				Prepare Preliminary Structure Plans (1280)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20185				Review & Approve Preliminary Structure Plans (1280)							
A20180	10	10	0%	Check Preliminary Structure Plans (1280)	29-Jul-13	12-Aug-14	09-Aug-13	25-Aug-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20150				Prepare Preliminary Structure Plans (1280)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20185				Review & Approve Preliminary Structure Plans (1280)							
A20185	5	5	0%	Review & Approve Preliminary Structure Plans (1280)	12-Aug-13	26-Aug-14	16-Aug-13	02-Sep-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20180				Check Preliminary Structure Plans (1280)							
A20160				Develop Preliminary Bridge Aesthetics for Preliminary Structure Plans (1280)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1050				Preliminary Bridge Design Completed							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	45	45			14-Jun-13	30-Jun-14	16-Aug-13	02-Sep-14			261
Subtotal	88	88			15-Apr-13	29-Apr-14	16-Aug-13	02-Sep-14			261
T25913.3.1 Layouts											
A20070	20	20	0%	Prepare Preliminary Geometric Layout	15-Apr-13	19-Jul-13	10-May-13	15-Aug-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20080	Review Preliminary Geometric Layout			FS							
A20080	20	20	0%	Review Preliminary Geometric Layout	13-May-13	16-Aug-13	10-Jun-13	13-Sep-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20070	Prepare Preliminary Geometric Layout			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20090	Prepare Final Geometric Layout			FS							
A20090	20	20	0%	Prepare Final Geometric Layout	11-Jun-13	16-Sep-13	09-Jul-13	11-Oct-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20080	Review Preliminary Geometric Layout			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20100	Central Office Review of Final Geometric Layout			FS							
A20095	Prepare Project Design Layout Memo			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20095	2	2	0%	Prepare Project Design Layout Memo	10-Jul-13	14-Oct-13	11-Jul-13	15-Oct-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20090	Prepare Final Geometric Layout			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20100	Central Office Review of Final Geometric Layout			FS							
A20100	5	5	0%	Central Office Review of Final Geometric	12-Jul-13	16-Oct-13	18-Jul-13	22-Oct-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20090	Prepare Final Geometric Layout			FS							
A20095	Prepare Project Design Layout Memo			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20110	Revise Final Geometric Layout			FS							
A20110	5	5	0%	Revise Final Geometric Layout	19-Jul-13	23-Oct-13	25-Jul-13	29-Oct-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20100	Central Office Review of Final Geometric Layout			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1040	Layout Staff Approved			FS							
Subtotal	72	72			15-Apr-13	19-Jul-13	25-Jul-13	29-Oct-13			67
T25913.3.5 Utilities											
A18410	20	20	0%	Utilities Questionnaire	09-Aug-13	26-Aug-14	06-Sep-13	23-Sep-14			262
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18590				Gopher State One Call for Utilities							
<u>Activity ID</u>				<u>Successor Name</u>							
A18420				Utility Identification / Mapping							
A18420	20	20	0%	Utility Identification / Mapping	09-Sep-13	24-Sep-14	04-Oct-13	21-Oct-14			262
<u>Activity ID</u>				<u>Predecessor Name</u>							
A18410				Utilities Questionnaire							
<u>Activity ID</u>				<u>Successor Name</u>							
A18430				Notify Utilities of Project Impacts							
A18430	20	20	0%	Notify Utilities of Project Impacts	21-Oct-13	22-Oct-14	18-Nov-13	19-Nov-14			252
<u>Activity ID</u>				<u>Predecessor Name</u>							
A18420				Utility Identification / Mapping							
A16890				Assemble 30% Roadway Construction Plans							
<u>Activity ID</u>				<u>Successor Name</u>							
A18440				Verification of Utility Relocation Plans							
A18440	20	20	0%	Verification of Utility Relocation Plans	19-Nov-13	20-Nov-14	18-Dec-13	19-Dec-14			252
<u>Activity ID</u>				<u>Predecessor Name</u>							
A18430				Notify Utilities of Project Impacts							
<u>Activity ID</u>				<u>Successor Name</u>							
A18910				Completed Agreement Request From District							
A18590	5	5	0%	Gopher State One Call for Utilities	02-Aug-13	19-Aug-14	08-Aug-13	25-Aug-14			262

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A16960	Prepare Right-of-Way Map for Title Orders (Send to OLM)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18410	Utilities Questionnaire				FS						
Subtotal	95	95			02-Aug-13	19-Aug-14	18-Dec-13	19-Dec-14			252
Subtotal	583	196			12-Mar-13	12-Mar-13	18-Dec-13	19-Dec-14	06-Sep-11		252

T25913.4 Environmental Documents & Permits

T25913.4.1 Purpose and Need

A18980	45	0	100%	Draft Purpose & Need Statement	12-Apr-13	15-Apr-13	12-Apr-13	15-Apr-13	25-Feb-13	28-Feb-13	
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1030	Final Design Project Baselined				FF						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18990	Central Office and FHWA Review/Approval of Purpose & Need Statement				FS						
A18990	10	5	80%	Central Office and FHWA Review/Approval of Purpose & Need Statement	15-Apr-13	15-Apr-13	19-Apr-13	19-Apr-13	01-Mar-13		0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18980	Draft Purpose & Need Statement				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19190	Update / Prepare Final Purpose & Need Statement				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19190	20	10	50%	Update / Prepare Final Purpose & Need Statement	22-Apr-13	22-Apr-13	03-May-13	03-May-13	01-Mar-13		0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18990	Central Office and FHWA Review/Approval of Purpose & Need Statement			FS							
A18090	Finalize Scoping Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18920	Prepare MPCA / EPA 401 Permit Application			FS							
A19000	Prepare SWPPP (NPDES) Permit Application			FS							
A18930	Prepare and Distribute Early Notification Memo			FS							
Subtotal	75	15			12-Apr-13	15-Apr-13	03-May-13	03-May-13	25-Feb-13		0
T25913.4.2 Early Notification Memo											
A18930	10	10	0%	Prepare and Distribute Early Notification Memo	06-May-13	06-May-13	17-May-13	17-May-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19190	Update / Prepare Final Purpose & Need Statement			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18940	90 CD Early Notification Response Waiting Period			FS							
A19180	Environmental Due Diligence (EDD1)			FS							
A19460	Prepare Draft EA			SS							
A19300	Determine Archeology Phase 1 Area of Potential Effect (APE)			FS							
A19270	Conduct Phase 1 Environmental Site Assessment Investigation			FS							
A19210	Conduct Regulated Waste Field Investigations (Buildings)			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19210				Conduct Regulated Waste Field Investigations (Buildings)							
				FF							
A18940	90	90	0%	90 CD Early Notification Response Waiting Period	18-May-13	08-Sep-13	15-Aug-13	06-Dec-13			113
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18930	Prepare and Distribute Early Notification Memo			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18950	Proceed with Project Documentation after Early Notification Wait Period			FS							
A18950	0	0	0%	Proceed with Project Documentation after Early Notification Wait Period			15-Aug-13	06-Dec-13			77
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18940	90 CD Early Notification Response Waiting Period			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19110	Prepare MNDR Permit Application			FS							
A19080	Prepare Individual USACE 404 Permit Application			FS							
A18960	Public Involvement Plan Meeting 1			FS							
A19000	Prepare SWPPP (NPDES) Permit Application			FS							
A18920	Prepare MPCA/ EPA 401 Permit Application			FS							
Subtotal	74	74			06-May-13	06-May-13	15-Aug-13	06-Dec-13			81
T25913.4.3 Environmental Assesment (EA)											
A19460	20	20	0%	Prepare Draft EA	10-Dec-13	10-Dec-13	08-Jan-14	08-Jan-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18930				Prepare and Distribute Early Notification Memo				SS			
A19370				Review and Approve Archeology Phase 2				FS			
A19260				Review and Approve Phase 2 Environmental Site Assessment Report				FS			
A19220				Prepare Regulated Waste Reports (Buildings)				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19470				Central Office and FHWA EA Review				FS			
A19470	20	20	0%	Central Office and FHWA EA Review	09-Jan-14	09-Jan-14	06-Feb-14	06-Feb-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19460				Prepare Draft EA				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19480				Prepare / Submit Revised EA				FS			
A19480	10	10	0%	Prepare / Submit Revised EA	07-Feb-14	07-Feb-14	21-Feb-14	21-Feb-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19470				Central Office and FHWA EA Review				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19490				Central Office and FHWA Review Revised EA				FS			
A19490	10	10	0%	Central Office and FHWA Review Revised EA	24-Feb-14	24-Feb-14	07-Mar-14	07-Mar-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19480				Prepare / Submit Revised EA				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19500				Send EA Notice to Environmental Quality Board (EQB)							
				FS							
A19500	5	5	0%	Send EA Notice to Environmental Quality Board (EQB)	10-Mar-14	10-Mar-14	14-Mar-14	14-Mar-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19490				Central Office and FHWA Review Revised EA							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19510				Environmental Assessment Advertising Period (45 Calendar Days)							
				FS							
A19510	45	45	0%	Environmental Assessment Advertising Period (45 Calendar Days)	15-Mar-14	16-Mar-14	28-Apr-14	29-Apr-14			1
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19500				Send EA Notice to Environmental Quality Board (EQB)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19520				Advertise Environmental Assessment Public Hearing							
				FS							
A19520	20	20	0%	Advertise Environmental Assessment Public Hearing	29-Apr-14	30-Apr-14	27-May-14	28-May-14			1
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19510				Environmental Assessment Advertising Period (45 Calendar Days)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19530				Hold Environmental Assessment Public Hearing							
				FS							
A19530	1	1	0%	Hold Environmental Assessment Public Hearing	28-May-14	29-May-14	28-May-14	29-May-14			1
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19520				Advertise Environmental Assessment Public Hearing							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19540				Environmental Assessment Comment Period (45 Calendar Days)							
A19540	45	45	0%	Environmental Assessment Comment Period (45 Calendar Days)	29-May-14	30-May-14	12-Jul-14	13-Jul-14			1
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19530				Hold Environmental Assessment Public Hearing							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19550				Evaluate and Respond to Environmental Assessment Comments							
A19550	20	20	0%	Evaluate and Respond to Environmental Assessment Comments	14-Jul-14	14-Jul-14	08-Aug-14	08-Aug-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19540				Environmental Assessment Comment Period (45 Calendar Days)							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19560				Draft Environmental Assessment Finding of Facts and Conclusions and FONSI							
T25913.4.3.1 Finding of Facts and Conclusions											
A19560	20	20	0%	Draft Environmental Assessment Finding of Facts and Conclusions and FONSI	11-Aug-14	11-Aug-14	08-Sep-14	08-Sep-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19550				Evaluate and Respond to Environmental Assessment Comments							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19570	Central Office Review Environmental Assessment Finding of Facts and Conclusions and FONSI			FS							
A19570	10	10	0%	Central Office Review Environmental Assessment Finding of Facts and Conclusions and FONSI	09-Sep-14	09-Sep-14	22-Sep-14	22-Sep-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19560	Draft Environmental Assessment Finding of Facts and Conclusions and FONSI			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19580	Prepare / Submit Revised Environmental Assessment Finding of Facts and Conclusions			FS							
A19580	10	10	0%	Prepare / Submit Revised Environmental Assessment Finding of Facts and Conclusions	23-Sep-14	23-Sep-14	06-Oct-14	06-Oct-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19570	Central Office Review Environmental Assessment Finding of Facts and Conclusions and FONSI			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19590	Central Office Review and Issue FONSI			FS							
A19590	5	5	0%	Central Office Review and Issue FONSI	07-Oct-14	07-Oct-14	13-Oct-14	13-Oct-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19580	Prepare / Submit Revised Environmental Assessment Finding of Facts and Conclusions			FS							
A18960	Public Involvement Plan Meeting 1			FS							
A18970	Public Involvement Plan Meeting 2			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19600	Draft Environmental Assessment Negative Declaration			FS							
Subtotal	45	45			11-Aug-14	11-Aug-14	13-Oct-14	13-Oct-14			0
T25913.4.3.2 Negative Declaration											
A19600	20	20	0%	Draft Environmental Assessment Negative Declaration	14-Oct-14	14-Oct-14	10-Nov-14	10-Nov-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19590	Central Office Review and Issue FONSI			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19610	Central Office Review and Sign Environmental Assessment Negative Declaration			FS							
A19610	10	10	0%	Central Office Review and Sign Environmental Assessment Negative Declaration	12-Nov-14	12-Nov-14	25-Nov-14	25-Nov-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19600	Draft Environmental Assessment Negative Declaration			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19620	Publish Negative Environmental Assessment Declaration in Environmental Quality Board (EQB)			FS							
A19620	10	10	0%	Publish Negative Environmental Assessment Declaration in Environmental Quality Board (EQB)	26-Nov-14	26-Nov-14	11-Dec-14	11-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19610				Central Office Review and Sign Environmental Assessment Negative Declaration				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1100				Environmental Document Approved				FS			
A19630	5	5	0%	Distribute Environmental Assessment Quality Board (EQB) Package	12-Dec-14	12-Dec-14	18-Dec-14	18-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1100				Environmental Document Approved				FS			
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19020				Issue SWPPP (NPDES) Permit				FS			
A19130				Issue MNDR 404 Permit				FS			
A19100				Issue USACE 404 Permit				FS			
A19070				Issue MPCA/ EPA 401 Permit				FS			
Subtotal	45	45			14-Oct-14	14-Oct-14	18-Dec-14	18-Dec-14			0
Subtotal	258	258			10-Dec-13	10-Dec-13	18-Dec-14	18-Dec-14			0
T25913.4.4 Cultural Resources											
T25913.4.4.1 Archeology - Phase 1											
A19300	5	5	0%	Determine Archeology Phase 1 Area of Potential Effect (APE)	20-May-13	10-Jul-13	24-May-13	16-Jul-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18930				Prepare and Distribute Early Notification Memo				FS			

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19310	Conduct Archeology Phase 1 Review			FS							
A19310	20	20	0%	Conduct Archeology Phase 1 Review	28-May-13	17-Jul-13	24-Jun-13	13-Aug-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19300	Determine Archeology Phase 1 Area of Potential Effect (APE)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19320	Write Archeology Phase 1 Report			FS							
A19320	20	20	0%	Write Archeology Phase 1 Report	25-Jun-13	14-Aug-13	23-Jul-13	11-Sep-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19310	Conduct Archeology Phase 1 Review			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19330	Review and Approve Archeology Phase 1			FS							
A19330	30	30	0%	Review and Approve Archeology Phase 1	24-Jul-13	12-Sep-13	04-Sep-13	23-Oct-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19320	Write Archeology Phase 1 Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19340	Determine Archeology Phase 2 -Area of Potential Effect (APE)			FS							
Subtotal	75	75			20-May-13	10-Jul-13	04-Sep-13	23-Oct-13			35

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
T25913.4.4.2 Archeology - Phase 2											
A19340	5	5	0%	Determine Archeology Phase 2 -Area of Potential Effect (APE)	05-Sep-13	24-Oct-13	11-Sep-13	30-Oct-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19330	Review and Approve Archeology Phase 1			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19350	Conduct Archeology Phase 2 Review			FS							
A19350	10	10	0%	Conduct Archeology Phase 2 Review	12-Sep-13	31-Oct-13	25-Sep-13	14-Nov-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19340	Determine Archeology Phase 2 -Area of Potential Effect (APE)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19360	Write Archeology Phase 2 Report			FS							
A19360	10	10	0%	Write Archeology Phase 2 Report	26-Sep-13	15-Nov-13	09-Oct-13	02-Dec-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19350	Conduct Archeology Phase 2 Review			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19370	Review and Approve Archeology Phase 2			FS							
A19370	5	5	0%	Review and Approve Archeology Phase 2	10-Oct-13	03-Dec-13	16-Oct-13	09-Dec-13			35
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19360	Write Archeology Phase 2 Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19460				Prepare Draft EA							
				FS							
Subtotal	30	30			05-Sep-13	24-Oct-13	16-Oct-13	09-Dec-13			35
Subtotal	105	105			20-May-13	10-Jul-13	16-Oct-13	09-Dec-13			35
T25913.4.5 Contaminated Properties											
T25913.4.5.1 Environmental Site Assessment - Phase 1											
A19270	10	10	0%	Conduct Phase 1 Environmental Site Assessment Investigation	02-Jul-13	02-Jul-13	16-Jul-13	16-Jul-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18930	Prepare and Distribute Early Notification Memo			FS							
A19640	Environmental Due Diligence (EDD3)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19280	Prepare Phase 1 Environmental Site Assessment Report			FS							
A19280	15	15	0%	Prepare Phase 1 Environmental Site Assessment Report	17-Jul-13	17-Jul-13	06-Aug-13	06-Aug-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19270	Conduct Phase 1 Environmental Site Assessment Investigation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19290	Review and Approve Phase 1 Environmental Site Assessment Report			FS							
A19290	15	15	0%	Review and Approve Phase 1 Environmental Site Assessment Report	07-Aug-13	07-Aug-13	27-Aug-13	27-Aug-13			0

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19280	Prepare Phase 1 Environmental Site Assessment Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19230	Obtain Land Owner Entry Permission for Environmental Site Assessment			FS							
Subtotal	40	40			02-Jul-13	02-Jul-13	27-Aug-13	27-Aug-13			0
T25913.4.5.2 Environmental Site Assessment - Phase 2											
A19230	10	10	0%	Obtain Land Owner Entry Permission for Environmental Site Assessment	28-Aug-13	28-Aug-13	11-Sep-13	11-Sep-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19290	Review and Approve Phase 1 Environmental Site Assessment Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19240	Conduct Field Phase 2 Environmental Site Assessment Investigation			FS							
A19240	10	10	0%	Conduct Field Phase 2 Environmental Site Assessment Investigation	12-Sep-13	12-Sep-13	25-Sep-13	25-Sep-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19230	Obtain Land Owner Entry Permission for Environmental Site Assessment			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19250	Prepare Phase 2 Environmental Site Assessment Report			FS							
A19250	30	30	0%	Prepare Phase 2 Environmental Site	26-Sep-13	26-Sep-13	06-Nov-13	06-Nov-13			0

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19240	Conduct Field Phase 2 Environmental Site Assessment Investigation				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19260	Review and Approve Phase 2 Environmental Site Assessment Report				FS						
A19260	20	20	0%	Review and Approve Phase 2 Environmental Site Assessment Report	07-Nov-13	07-Nov-13	09-Dec-13	09-Dec-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19250	Prepare Phase 2 Environmental Site Assessment Report				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19460	Prepare Draft EA				FS						
Subtotal	70	70			28-Aug-13	28-Aug-13	09-Dec-13	09-Dec-13			0
T25913.4.5.3 Environmental Due Diligence (EDD1)											
A19180	10	10	0%	Environmental Due Diligence (EDD1)	20-May-13	20-May-13	03-Jun-13	03-Jun-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18930	Prepare and Distribute Early Notification Memo				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19650	Environmental Due Diligence (EDD2)				FS						
Subtotal	10	10			20-May-13	20-May-13	03-Jun-13	03-Jun-13			0

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
T25913.4.5.4 Environmental Due Diligence (EDD2)											
A19650	10	10	0%	Environmental Due Diligence (EDD2)	04-Jun-13	04-Jun-13	17-Jun-13	17-Jun-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19180	Environmental Due Diligence (EDD1)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19640	Environmental Due Diligence (EDD3)			FS							
Subtotal	10	10			04-Jun-13	04-Jun-13	17-Jun-13	17-Jun-13			0
T25913.4.5.5 Environmental Due Diligence (EDD3)											
A19640	10	10	0%	Environmental Due Diligence (EDD3)	18-Jun-13	18-Jun-13	01-Jul-13	01-Jul-13			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19650	Environmental Due Diligence (EDD2)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19210	Conduct Regulated Waste Field Investigations (Buildings)			FS							
A19270	Conduct Phase 1 Environmental Site Assessment Investigation			FS							
Subtotal	10	10			18-Jun-13	18-Jun-13	01-Jul-13	01-Jul-13			0
Subtotal	140	140			20-May-13	20-May-13	09-Dec-13	09-Dec-13			0

T25913.4.6 Regulated Waste

T25913.4.6.1 Regulated Waste Review - Buildings

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19210	20	20	0%	Conduct Regulated Waste Field Investigations (Buildings)	02-Jul-13	10-Oct-13	30-Jul-13	06-Nov-13			70
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18930	Prepare and Distribute Early Notification Memo			FS							
A18930	Prepare and Distribute Early Notification Memo			FF							
A19640	Environmental Due Diligence (EDD3)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19220	Prepare Regulated Waste Reports (Buildings)			FS							
A19220	20	20	0%	Prepare Regulated Waste Reports (Buildings)	31-Jul-13	07-Nov-13	27-Aug-13	09-Dec-13			70
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19210	Conduct Regulated Waste Field Investigations (Buildings)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19460	Prepare Draft EA			FS							
Subtotal	40	40			02-Jul-13	10-Oct-13	27-Aug-13	09-Dec-13			70
Subtotal	40	40			02-Jul-13	10-Oct-13	27-Aug-13	09-Dec-13			70
T25913.4.7 Public Involvement Plan											
A18960	1	1	0%	Public Involvement Plan Meeting 1	16-Aug-13	03-Oct-14	16-Aug-13	03-Oct-14			284
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18950	Proceed with Project Documentation after Early Notification Wait Period			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18970	Public Involvement Plan Meeting 2			FS							
A19590	Central Office Review and Issue FONSI			FS							
A18970	1	1	0%	Public Involvement Plan Meeting 2	19-Aug-13	06-Oct-14	19-Aug-13	06-Oct-14			284
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18960	Public Involvement Plan Meeting 1			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19170	Public Involvement Plan Meeting 3			FS							
A19590	Central Office Review and Issue FONSI			FS							
A19170	1	1	0%	Public Involvement Plan Meeting 3	20-Aug-13	19-Dec-14	20-Aug-13	19-Dec-14			334
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18970	Public Involvement Plan Meeting 2			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
Subtotal	3	3			16-Aug-13	03-Oct-14	20-Aug-13	19-Dec-14			334
T25913.4.8 Permits											
T25913.4.8.3 MNDNR											
A19110	2	2	0%	Prepare MNDR Permit Application	30-Aug-13	18-Sep-14	03-Sep-13	19-Sep-14			263
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18950	Proceed with Project Documentation after Early Notification			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18200				Perform Environmental Wetland Delineation							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19120				90 Calendar Day MNDR Permit Wait Period							
A19120	90	90	0%	90 Calendar Day MNDR Permit Wait Period	04-Sep-13	20-Sep-14	02-Dec-13	18-Dec-14			381
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19110				Prepare MNDR Permit Application							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19130				Issue MNDR 404 Permit							
A19130	1	1	0%	Issue MNDR 404 Permit	19-Dec-14	19-Dec-14	19-Dec-14	19-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19120				90 Calendar Day MNDR Permit Wait Period							
A19630				Distribute Environmental Assessment Quality Board (EQB) Package							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18910				Completed Agreement Request From District							
MS_1110				Permits Acquired							
Subtotal	341	341			30-Aug-13	18-Sep-14	19-Dec-14	19-Dec-14			0
T25913.4.8.4 Section 404 (USACE)											
A19080	8	8	0%	Prepare Individual USACE 404 Permit Application	30-Aug-13	09-Dec-13	11-Sep-13	18-Dec-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18920				Prepare MPCA/ EPA 401 Permit Application							
A18950				Proceed with Project Documentation after Early Notification Wait Period							
A18200				Perform Environmental Wetland Delineation							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19090				365 Calendar Day USACE 404 Permit Wait Period							
A19090	365	365	0%	365 Calendar Day USACE 404 Permit Wait Period	12-Sep-13	19-Dec-13	11-Sep-14	18-Dec-14			98
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19080				Prepare Individual USACE 404 Permit Application							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19100				Issue USACE 404 Permit							
A19100	1	1	0%	Issue USACE 404 Permit	19-Dec-14	19-Dec-14	19-Dec-14	19-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19090				365 Calendar Day USACE 404 Permit Wait Period							
A19630				Distribute Environmental Assessment Quality Board (EQB) Package							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18910				Completed Agreement Request From District							
MS_1110				Permits Acquired							
Subtotal	341	341			30-Aug-13	09-Dec-13	19-Dec-14	19-Dec-14			0

T25913.4.8.5 Section 401

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18920	8	8	0%	Prepare MPCA / EPA 401 Permit Application	30-Aug-13	09-Dec-13	11-Sep-13	18-Dec-13			67
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18950	Proceed with Project Documentation after Early Notification Wait Period			FS							
A19190	Update / Prepare Final Purpose & Need Statement			FS							
A18200	Perform Environmental Wetland Delineation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19060	365 Calendar Day MPCA / EPA 401 Wait Period			FS							
A19080	Prepare Individual USACE 404 Permit Application			SS							
A19060	365	365	0%	365 Calendar Day MPCA / EPA 401 Wait Period	12-Sep-13	19-Dec-13	11-Sep-14	18-Dec-14			98
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18920	Prepare MPCA / EPA 401 Permit Application			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19070	Issue MPCA / EPA 401 Permit			FS							
A19070	1	1	0%	Issue MPCA / EPA 401 Permit	19-Dec-14	19-Dec-14	19-Dec-14	19-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19060	365 Calendar Day MPCA / EPA 401 Wait Period			FS							
A19630	Distribute Environmental Assessment Quality Board (EQB) Package			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1110	Permits Acquired			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	341	341			30-Aug-13	09-Dec-13	19-Dec-14	19-Dec-14			0
T25913.4.8.1 SWPPP (NPDES)											
A19000	2	2	0%	Prepare SWPPP (NPDES) Permit Application	30-Aug-13	17-Nov-14	03-Sep-13	18-Nov-14			304
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18950	Proceed with Project Documentation after Early Notification Wait Period			FS							
A19190	Update / Prepare Final Purpose & Need Statement			FS							
A18200	Perform Environmental Wetland Delineation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19010	30 Calendar Day SWPPP (NPDES) Permit Wait Period			FS							
A19010	30	30	0%	30 Calendar Day SWPPP (NPDES) Permit Wait Period	04-Sep-13	19-Nov-14	03-Oct-13	18-Dec-14			441
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19000	Prepare SWPPP (NPDES) Permit Application			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19020	Issue SWPPP (NPDES) Permit			FS							
A19020	1	1	0%	Issue SWPPP (NPDES) Permit	19-Dec-14	19-Dec-14	19-Dec-14	19-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19010	30 Calendar Day SWPPP (NPDES) Permit Wait Period			FS							
A19630	Distribute Environmental Assessment Quality Board (EQB) Package			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18910	Completed	Agreement	Request	From District							
MS_1110	Permits	Acquired									
Subtotal	341	341			30-Aug-13	17-Nov-14	19-Dec-14	19-Dec-14			0
Subtotal	341	341			30-Aug-13	09-Dec-13	19-Dec-14	19-Dec-14			0
Subtotal	482	440			12-Apr-13	15-Apr-13	19-Dec-14	19-Dec-14	25-Feb-13		0

T25913.8 Highway Design

T25913.8.4 Roadway Foundation Report

A19660	15	15	0%	Roadway Foundations Investigation	26-Jul-13	18-Feb-14	15-Aug-13	10-Mar-14			139
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1030	Final Design Project Baselined			FS							
MS_1040	Layout Staff Approved			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19670	Prepare / Submit Roadway Foundations Investigation Report			FS							
A19670	5	5	0%	Prepare / Submit Roadway Foundations Investigation Report	16-Aug-13	11-Mar-14	22-Aug-13	17-Mar-14			139
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19660	Roadway Foundations Investigation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18250	Finalize MDR				FS						
Subtotal	20	20			26-Jul-13	18-Feb-14	22-Aug-13	17-Mar-14			139
T25913.8.1 MDR											
T25913.8.1.1 Draft MDR											
A18210	25	25	0%	Draft MDR Soils Investigation	26-Jul-13	21-Nov-13	29-Aug-13	30-Dec-13			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18120	Prepare Preliminary MDR Pavement Design			FS							
A18320	Preliminary Traffic / Safety Recommendations ICE Study			FS							
MS_1040	Layout Staff Approved			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18220	Draft MDR			SS							
A18220	15	15	0%	Draft MDR	26-Jul-13	21-Nov-13	15-Aug-13	13-Dec-13			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18210	Draft MDR Soils Investigation			SS							
A18020	Traffic Counts/ESAL Calculation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16870	Prepare Preliminary Cross-Sections			FS							
Subtotal	25	25			26-Jul-13	21-Nov-13	29-Aug-13	30-Dec-13			82

T25913.8.1.2 Final MDR

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18240	10	10	0%	Follow Up of Final MDR Soils Investigation	30-Sep-13	04-Mar-14	11-Oct-13	17-Mar-14			104
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16870	Prepare Preliminary Cross-Sections			FS							
A18380	Final Traffic / Safety Recommendations Documentation			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18250	Finalize MDR			FS							
A18250	3	3	0%	Finalize MDR	14-Oct-13	18-Mar-14	16-Oct-13	20-Mar-14			104
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18240	Follow Up of Final MDR Soils Investigation			FS							
A19670	Prepare / Submit Roadway Foundations Investigation Report			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1070	MDR Completed			FS							
Subtotal	13	13			30-Sep-13	04-Mar-14	16-Oct-13	20-Mar-14			104
Subtotal	58	58			26-Jul-13	21-Nov-13	16-Oct-13	20-Mar-14			104
T25913.8.3 Final Traffic Recommendations											
A18380	5	5	0%	Final Traffic / Safety Recommendations Documentation	22-Apr-13	25-Feb-14	26-Apr-13	03-Mar-14			211
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18020	Traffic Counts/ESAL Calculation			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18240	Follow Up of Final MDR Soils Investigation			FS							
A16940	Prepare Final Cross Sections			FS							
Subtotal	5	5			22-Apr-13	25-Feb-14	26-Apr-13	03-Mar-14			211
T25913.8.5 Final Plans - Roadway											
T25913.8.5.1 30% Roadway Design											
A16860	20	20	0%	Prepare Preliminary Roadway Plan and Profile	26-Jul-13	16-Dec-13	22-Aug-13	14-Jan-14			97
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18160	Perform Preliminary Design Surveys			FS							
A18370	Prepare Preliminary Hydraulics Letter of Recommendation			FS							
A18150	Perform Photo Base Map Survey			FS							
MS_1030	Final Design Project Baselined			FS							
MS_1040	Layout Staff Approved			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16870	Prepare Preliminary Cross-Sections			SS							
A16880	Prepare Utility Tabulation			FS							
A16890	Assemble 30% Roadway Construction Plans			FS							
A16870	30	30	0%	Prepare Preliminary Cross-Sections	16-Aug-13	16-Dec-13	27-Sep-13	29-Jan-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18020	Traffic Counts/ESAL Calculation			FS							
A16860	Prepare Preliminary Roadway Plan and Profile			SS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18150				Perform Photo Base Map Survey							
A18220				Draft MDR							
MS_1030				Final Design Project Baselined							
MS_1040				Layout Staff Approved							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18240				Follow Up of Final MDR Soils Investigation							
A16880				Prepare Utility Tabulation							
A16890				Assemble 30% Roadway Construction Plans							
A16880	5	5	0%	Prepare Utility Tabulation	30-Sep-13	30-Jan-14	04-Oct-13	05-Feb-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16860				Prepare Preliminary Roadway Plan and Profile							
A16870				Prepare Preliminary Cross-Sections							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16890				Assemble 30% Roadway Construction Plans							
A16890	10	10	0%	Assemble 30% Roadway Construction Plans	07-Oct-13	06-Feb-14	18-Oct-13	20-Feb-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16860				Prepare Preliminary Roadway Plan and Profile							
A16870				Prepare Preliminary Cross-Sections							
A16880				Prepare Utility Tabulation							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16900				Review 30% Roadway Construction Plans							
A18430				Notify Utilities of Project Impacts							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A16920				Prepare 30% Roadway Cost Estimate							
				FS							
A16900	20	20	0%	Review 30% Roadway Construction Plans	21-Oct-13	21-Feb-14	18-Nov-13	20-Mar-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16890	Assemble 30% Roadway Construction Plans			FS							
A16920	Prepare 30% Roadway Cost Estimate			FF							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16910	Finalize Construction Limits			FS							
A16930	Prepare Final Roadway Plan and Profile			FS							
A16940	Prepare Final Cross Sections			FS							
A16980	Prepare Preliminary Traffic Control Plans			FS							
A17000	Prepare Preliminary Roadway Hydraulics Plans			FS							
A17005	Prepare Roadway Signing Plans			FS							
A16910	10	10	0%	Finalize Construction Limits	19-Nov-13	09-Jun-14	04-Dec-13	20-Jun-14			137
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16900	Review 30% Roadway Construction Plans			FS							
A18190	Final Design Surveys			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17060	Prepare Preliminary Erosion Control Plans			FS							
A17050	Prepare Preliminary Staging Plans			FS							
A16920	5	5	0%	Prepare 30% Roadway Cost Estimate	21-Oct-13	14-Mar-14	25-Oct-13	20-Mar-14			97
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16890	Assemble 30% Roadway Construction Plans			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16900	Review 30% Roadway Construction Plans			FF							
Subtotal	90	90			26-Jul-13	16-Dec-13	04-Dec-13	20-Jun-14			137
T25913.8.5.2 60% Roadway Design											
A16930	15	15	0%	Prepare Final Roadway Plan and Profile	19-Nov-13	30-Jun-14	11-Dec-13	21-Jul-14			152
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16900	Review 30% Roadway Construction Plans			FS							
MS_1060	Construction Limits Completed			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17010	Assemble 60% Roadway Construction Plans			FS							
A16940	70	70	0%	Prepare Final Cross Sections	19-Nov-13	21-Mar-14	04-Mar-14	27-Jun-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18380	Final Traffic / Safety Recommendations Documentation			FS							
A16900	Review 30% Roadway Construction Plans			FS							
MS_1070	MDR Completed			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16950	Conduct Preliminary Earthwork			FS							
A17010	Assemble 60% Roadway Construction Plans			FS							
A16950	15	15	0%	Conduct Preliminary Earthwork	05-Mar-14	30-Jun-14	25-Mar-14	21-Jul-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A16940				Prepare Final Cross Sections							
<u>Activity ID</u>				<u>Successor Name</u>							
A17010				Assemble 60% Roadway Construction Plans							
A16980	20	20	0%	Prepare Preliminary Traffic Control Plans	19-Nov-13	23-Jun-14	18-Dec-13	21-Jul-14			147
<u>Activity ID</u>				<u>Predecessor Name</u>							
A16900				Review 30% Roadway Construction Plans							
A18330				Preliminary Traffic / Safety Recommendations for Sign Replacement							
A18340				Preliminary Traffic / Safety Recommendations for Traffic Control							
A18020				Traffic Counts/ESAL Calculation							
<u>Activity ID</u>				<u>Successor Name</u>							
A17010				Assemble 60% Roadway Construction Plans							
A17000	20	20	0%	Prepare Preliminary Roadway Hydraulics Plans	19-Nov-13	23-Jun-14	18-Dec-13	21-Jul-14			147
<u>Activity ID</u>				<u>Predecessor Name</u>							
A16900				Review 30% Roadway Construction Plans							
<u>Activity ID</u>				<u>Successor Name</u>							
A17010				Assemble 60% Roadway Construction Plans							
A17005	20	20	0%	Prepare Roadway Signing Plans	19-Nov-13	23-Jun-14	18-Dec-13	21-Jul-14			147
<u>Activity ID</u>				<u>Predecessor Name</u>							
A16900				Review 30% Roadway Construction Plans							
<u>Activity ID</u>				<u>Successor Name</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17010				Assemble 60% Roadway Construction Plans							
				FS							
A17010	10	10	0%	Assemble 60% Roadway Construction Plans	26-Mar-14	22-Jul-14	08-Apr-14	04-Aug-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16930	Prepare Final Roadway Plan and Profile			FS							
A16940	Prepare Final Cross Sections			FS							
A16950	Conduct Preliminary Earthwork			FS							
A16980	Prepare Preliminary Traffic Control Plans			FS							
A17000	Prepare Preliminary Roadway Hydraulics Plans			FS							
A17050	Prepare Preliminary Staging Plans			FS							
A17060	Prepare Preliminary Erosion Control Plans			FS							
A17005	Prepare Roadway Signing Plans			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17020	Prepare 60% Roadway Cost Estimate			FS							
A17030	60% Roadway Construction Plan Review			FS							
A17020	5	5	0%	Prepare 60% Roadway Cost Estimate	09-Apr-14	26-Aug-14	15-Apr-14	02-Sep-14			97
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17010	Assemble 60% Roadway Construction Plans			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17030	60% Roadway Construction Plan Review			FF							
A17030	20	20	0%	60% Roadway Construction Plan Review	09-Apr-14	05-Aug-14	06-May-14	02-Sep-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17010	Assemble 60% Roadway Construction Plans			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17020				Prepare 60% Roadway Cost Estimate							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17070				Prepare Roadway Quantity Tabulations							
A17100				Finalize Traffic Control Plans							
A17120				Finalize Roadway Construction Staging Plan							
A17110				Finalize Roadway Hydraulics Plans							
A17135				Finalize Roadway Signing Plan							
A17115				Finalize Erosion Control Plans							
A17050	20	20	0%	Prepare Preliminary Staging Plans	05-Dec-13	23-Jun-14	03-Jan-14	21-Jul-14			137
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16910				Finalize Construction Limits							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17010				Assemble 60% Roadway Construction Plans							
A17060	20	20	0%	Prepare Preliminary Erosion Control Plans	05-Dec-13	23-Jun-14	03-Jan-14	21-Jul-14			137
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16910				Finalize Construction Limits							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17010				Assemble 60% Roadway Construction Plans							
Subtotal	115	115			19-Nov-13	21-Mar-14	06-May-14	02-Sep-14			82

T25913.8.5.3 95% Roadway Design

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17070	20	20	0%	Prepare Roadway Quantity Tabulations	07-May-14	03-Sep-14	04-Jun-14	30-Sep-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A17030	60% Roadway Construction Plan Review				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17140	Assemble 95% Roadway Construction Plans				FS						
A17100	10	10	0%	Finalize Traffic Control Plans	07-May-14	17-Sep-14	20-May-14	30-Sep-14			92
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A17030	60% Roadway Construction Plan Review				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17140	Assemble 95% Roadway Construction Plans				FS						
A17120	Finalize Roadway Construction Staging Plan				FF						
A17110	10	10	0%	Finalize Roadway Hydraulics Plans	07-May-14	03-Sep-14	20-May-14	16-Sep-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A17030	60% Roadway Construction Plan Review				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17140	Assemble 95% Roadway Construction Plans				FS						
A17115	Finalize Erosion Control Plans				FS						
A17115	10	10	0%	Finalize Erosion Control Plans	21-May-14	17-Sep-14	04-Jun-14	30-Sep-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A17030	60% Roadway Construction Plan Review				FS						
A17110	Finalize Roadway Hydraulics Plans				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
A17120	5	5	0%	Finalize Roadway Construction Staging Plan	14-May-14	24-Sep-14	20-May-14	30-Sep-14			92
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17030	60% Roadway Construction Plan Review			FS							
A17100	Finalize Traffic Control Plans			FF							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
A17135	10	10	0%	Finalize Roadway Signing Plan	07-May-14	17-Sep-14	20-May-14	30-Sep-14			92
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17030	60% Roadway Construction Plan Review			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
A17140	10	10	0%	Assemble 95% Roadway Construction Plans	05-Jun-14	01-Oct-14	18-Jun-14	14-Oct-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17070	Prepare Roadway Quantity Tabulations			FS							
A17100	Finalize Traffic Control Plans			FS							
A17110	Finalize Roadway Hydraulics Plans			FS							
A17120	Finalize Roadway Construction Staging Plan			FS							
A17135	Finalize Roadway Signing Plan			FS							
A17115	Finalize Erosion Control Plans			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17150	Prepare 95% Roadway Cost Estimate			FS							
A17160	Prepare Special Provisions			FS							
A17170	95% Roadway Quality Control Check			FS							
A17150	5	5	0%	Prepare 95% Roadway Cost Estimate	19-Jun-14	05-Nov-14	25-Jun-14	12-Nov-14			97
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17190	95% Roadway Project Turn-In / Review by Central Office			FS							
A17160	20	20	0%	Prepare Special Provisions	19-Jun-14	15-Oct-14	17-Jul-14	12-Nov-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17190	95% Roadway Project Turn-In / Review by Central Office			FS							
A17170	10	10	0%	95% Roadway Quality Control Check	19-Jun-14	29-Oct-14	02-Jul-14	12-Nov-14			92
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17140	Assemble 95% Roadway Construction Plans			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17190	95% Roadway Project Turn-In / Review by Central Office			FS							
A17190	20	20	0%	95% Roadway Project Turn-In / Review by Central Office	18-Jul-14	13-Nov-14	14-Aug-14	12-Dec-14			82

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17150	Prepare 95% Roadway Cost Estimate			FS							
A17160	Prepare Special Provisions			FS							
A17170	95% Roadway Quality Control Check			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17200	Prepare 100% Roadway Design Package			FS							
Subtotal	70	70			07-May-14	03-Sep-14	14-Aug-14	12-Dec-14			82
T25913.8.5.4 100% Roadway Design											
A17200	5	5	0%	Prepare 100% Roadway Design Package	15-Aug-14	15-Dec-14	21-Aug-14	19-Dec-14			82
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17190	95% Roadway Project Turn-In / Review by Central Office			FS							
A18450	Stakeholder Coordination (Level of Effort)			FF							
A18490	Agreements (LOE) Placeholder			FF							
A20030	Approve Bridge Specifications			FS							
A19980	Prepare Engineer's Bridge Estimate			FS							
MS_1085	Final Bridge Plans Ready			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1090	Roadway Plans Ready			FS							
Subtotal	5	5			15-Aug-14	15-Dec-14	21-Aug-14	19-Dec-14			82

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
Subtotal	270	270			26-Jul-13	16-Dec-13	21-Aug-14	19-Dec-14			82
T25913.8.2 Final Design Surveys											
A18190	20	20	0%	Final Design Surveys	20-May-13	09-May-14	17-Jun-13	06-Jun-14			244
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18160	Perform Preliminary Design Surveys			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16910	Finalize Construction Limits			FS							
Subtotal	20	20			20-May-13	09-May-14	17-Jun-13	06-Jun-14			244
Subtotal	337	337			22-Apr-13	21-Nov-13	21-Aug-14	19-Dec-14			82
T25913.9 Bridge Design											
T25913.9.BR-1 Bridge Design											
T25913.9.BR-1.4 Final Bridge Plans											
A19680	2	2	0%	Establish Bridge Geometry	19-Aug-13	03-Sep-14	20-Aug-13	04-Sep-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18630	Preliminary Bridge Foundation Recommendations Office Work (data processing, reporting) (1259)			FS							
MS_1050	Preliminary Bridge Design Completed			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19700	Determine Bridge Loads			FS							
A19760	Bridge GPE,WPL,STDS (30%)			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19690	15	15	0%	Bridge Pier Design	21-Aug-13	26-Sep-14	11-Sep-13	16-Oct-14			276
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19700	Determine Bridge Loads			SS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19730	Draft Bridge Pier Plans (30%)			FS							
A19700	5	5	0%	Determine Bridge Loads	21-Aug-13	05-Sep-14	27-Aug-13	11-Sep-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19680	Establish Bridge Geometry			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19690	Bridge Pier Design			SS							
A19710	Bridge Beam Design (30%)			FS							
A19910	Bridge Abutment Design (30%)			SS							
A19710	20	20	0%	Bridge Beam Design (30%)	28-Aug-13	12-Sep-14	25-Sep-13	09-Oct-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19700	Determine Bridge Loads			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19720	Bridge Deck Design (30%)			SS							
A19740	Prepare Bridge Beam Plans (30%)			FS							
A19720	10	10	0%	Bridge Deck Design (30%)	28-Aug-13	03-Oct-14	11-Sep-13	16-Oct-14			276
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19710				Bridge Beam Design (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							
A19750				Prepare Bridge Deck Plans (30%)							
A19730	5	5	0%	Draft Bridge Pier Plans (30%)	12-Sep-13	17-Oct-14	18-Sep-13	23-Oct-14			276
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19690				Bridge Pier Design							
<u>Activity ID</u>				<u>Successor Name</u>							
A19780				Bridge Plan Milestone (30%)							
A19740	10	10	0%	Prepare Bridge Beam Plans (30%)	26-Sep-13	10-Oct-14	09-Oct-13	23-Oct-14			261
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19710				Bridge Beam Design (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							
A19780				Bridge Plan Milestone (30%)							
A19750	5	5	0%	Prepare Bridge Deck Plans (30%)	12-Sep-13	17-Oct-14	18-Sep-13	23-Oct-14			276
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19720				Bridge Deck Design (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							
A19780				Bridge Plan Milestone (30%)							
A19760	5	5	0%	Bridge GPE,WPL,STDS (30%)	21-Aug-13	17-Oct-14	27-Aug-13	23-Oct-14			291
<u>Activity ID</u>				<u>Predecessor Name</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19680				Establish Bridge Geometry							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19780				Bridge Plan Milestone (30%)							
A19770	5	5	0%	Verify Bridge Geometrics of Aesthetics	10-Oct-13	07-Nov-14	16-Oct-13	14-Nov-14			271
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19780				Bridge Plan Milestone (30%)							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19880				Bridge Plan Review Milestone (95%)							
A19780	0	0	0%	Bridge Plan Milestone (30%)			09-Oct-13	23-Oct-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19760				Bridge GPE,WPL,STDS (30%)							
A19730				Draft Bridge Pier Plans (30%)							
A19740				Prepare Bridge Beam Plans (30%)							
A19750				Prepare Bridge Deck Plans (30%)							
A19920				Prepare Bridge Abutment Plans (30%)							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A19770				Verify Bridge Geometrics of Aesthetics							
A19930				MNDOT Review of Bridge Plans (30%)							
A19840	5	5	0%	Bridge GPE, WPL, STDS (95%)	17-Oct-13	07-Nov-14	23-Oct-13	14-Nov-14			266
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19930				MNDOT Review of Bridge Plans (30%)							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19880	Bridge Plan Review Milestone (95%)			FS							
A19850	10	10	0%	Prepare Bridge Pier Plans (95%)	17-Oct-13	31-Oct-14	30-Oct-13	14-Nov-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19930	MNDOT Review of Bridge Plans (30%)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19880	Bridge Plan Review Milestone (95%)			FS							
A19860	10	10	0%	Prepare Bridge Beam Plans (95%)	17-Oct-13	31-Oct-14	30-Oct-13	14-Nov-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19930	MNDOT Review of Bridge Plans (30%)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19880	Bridge Plan Review Milestone (95%)			FS							
A19870	5	5	0%	Prepare Bridge Deck Plans (95%)	17-Oct-13	07-Nov-14	23-Oct-13	14-Nov-14			266
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19930	MNDOT Review of Bridge Plans (30%)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19880	Bridge Plan Review Milestone (95%)			FS							
A19880	0	0	0%	Bridge Plan Review Milestone (95%)			30-Oct-13	14-Nov-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19840	Bridge GPE, WPL, STDS (95%)			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19850				Prepare Bridge Pier Plans (95%)							
A19860				Prepare Bridge Beam Plans (95%)							
A19870				Prepare Bridge Deck Plans (95%)							
A19960				Prepare Bridge Abutment Plans (95%)							
A19770				Verify Bridge Geometrics of Aesthetics							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19970				MNDOT Review of Bridge Plans (95%)							
A19980				Prepare Engineer's Bridge Estimate							
A20020				Prepare Final Bridge Specifications							
A20000				Prepare Bridge Draft Specifications							
A19890	5	5	0%	Bridge Quality Check	12-Nov-13	26-Nov-14	18-Nov-13	04-Dec-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19970				MNDOT Review of Bridge Plans (95%)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19900				MNDOT Final Bridge Review							
A19900	5	5	0%	MNDOT Final Bridge Review	19-Nov-13	05-Dec-14	25-Nov-13	11-Dec-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19890				Bridge Quality Check							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19990				Obtain State Bridge Engineer Signature							
A19910	10	10	0%	Bridge Abutment Design (30%)	21-Aug-13	26-Sep-14	04-Sep-13	09-Oct-14			276
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19700				Determine Bridge Loads							
<u>Activity ID</u>				<u>Successor Name</u>							
A19920				Prepare Bridge Abutment Plans (30%)							
A19920	10	10	0%	Prepare Bridge Abutment Plans (30%)	05-Sep-13	10-Oct-14	18-Sep-13	23-Oct-14			276
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19910				Bridge Abutment Design (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							
A19780				Bridge Plan Milestone (30%)							
A19930	5	5	0%	MNDOT Review of Bridge Plans (30%)	10-Oct-13	24-Oct-14	16-Oct-13	30-Oct-14			261
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19780				Bridge Plan Milestone (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							
A19840				Bridge GPE, WPL, STDS (95%)							
A19850				Prepare Bridge Pier Plans (95%)							
A19870				Prepare Bridge Deck Plans (95%)							
A19960				Prepare Bridge Abutment Plans (95%)							
A19860				Prepare Bridge Beam Plans (95%)							
A19960	10	10	0%	Prepare Bridge Abutment Plans (95%)	17-Oct-13	31-Oct-14	30-Oct-13	14-Nov-14			261
<u>Activity ID</u>				<u>Predecessor Name</u>							
A19930				MNDOT Review of Bridge Plans (30%)							
<u>Activity ID</u>				<u>Successor Name</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A19880				Bridge Plan Review Milestone (95%)							
A19970	7	7	0%	MNDOT Review of Bridge Plans (95%)	31-Oct-13	17-Nov-14	08-Nov-13	25-Nov-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19880				Bridge Plan Review Milestone (95%)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A19890				Bridge Quality Check							
A19990	1	1	0%	Obtain State Bridge Engineer Signature	26-Nov-13	12-Dec-14	26-Nov-13	12-Dec-14			261
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19900				MNDOT Final Bridge Review							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
MS_1085				Final Bridge Plans Ready							
Subtotal	70	70			19-Aug-13	03-Sep-14	26-Nov-13	12-Dec-14			261
T25913.9.BR-1.5 Final Bridge Estimate											
A19980	2	2	0%	Prepare Engineer's Bridge Estimate	31-Oct-13	11-Dec-14	01-Nov-13	12-Dec-14			277
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A19880				Bridge Plan Review Milestone (95%)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17200				Prepare 100% Roadway Design Package							
Subtotal	2	2			31-Oct-13	11-Dec-14	01-Nov-13	12-Dec-14			277

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
T25913.9.BR-1.6 Bridge Specifications											
A20000	3	3	0%	Prepare Bridge Draft Specifications	31-Oct-13	01-Dec-14	04-Nov-13	03-Dec-14			269
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A19880	Bridge Plan Review Milestone (95%)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20010	MNDOT Review of Bridge Specifications Draft				FS						
A20010	5	5	0%	MNDOT Review of Bridge Specifications Draft	05-Nov-13	04-Dec-14	12-Nov-13	10-Dec-14			269
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20000	Prepare Bridge Draft Specifications				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20020	Prepare Final Bridge Specifications				FS						
A20020	1	1	0%	Prepare Final Bridge Specifications	13-Nov-13	11-Dec-14	13-Nov-13	11-Dec-14			269
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20010	MNDOT Review of Bridge Specifications Draft				FS						
A19880	Bridge Plan Review Milestone (95%)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20030	Approve Bridge Specifications				FS						
A20030	1	1	0%	Approve Bridge Specifications	14-Nov-13	12-Dec-14	14-Nov-13	12-Dec-14			269
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20020	Prepare Final Bridge Specifications				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17200	Prepare 100% Roadway Design Package			FS							
MS_1085	Final Bridge Plans Ready			FS							
Subtotal	10	10			31-Oct-13	01-Dec-14	14-Nov-13	12-Dec-14			269
Subtotal	70	70			19-Aug-13	03-Sep-14	26-Nov-13	12-Dec-14			261
Subtotal	70	70			19-Aug-13	03-Sep-14	26-Nov-13	12-Dec-14			261

T25913.10 Right of Way - Properties

A16960	5	0	100%	Prepare Right-of-Way Map for Title Orders (Send to OLM)	01-Aug-13	07-Nov-13	01-Aug-13	07-Nov-13	19-Feb-13	25-Feb-13	
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18260	Prepare Preliminary Construction Limits Plan and Profile			FS							
MS_1030	Final Design Project Baselined			FS							
MS_1040	Layout Staff Approved			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A16970	OLM Gather Right-of-Way Title Information & Procure Consultant (send to District)			FS							
A18590	Gopher State One Call for Utilities			FS							
A16970	50	50	0%	OLM Gather Right-of-Way Title Information & Procure Consultant (send to District)	02-Aug-13	07-Nov-13	11-Oct-13	23-Jan-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A16960				Prepare Right-of-Way Map for Title Orders (Send to OLM)				FS			
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A16990				Prepare Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to OLM)				FS			
A16990	35	35	0%	Prepare Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to OLM)	14-Oct-13	24-Jan-14	04-Dec-13	14-Mar-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A16970				OLM Gather Right-of-Way Title Information & Procure Consultant (send to District)				FS			
MS_1060				Construction Limits Completed				FS			
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17040				OLM Review Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to District)				FS			
A17180				OLM Procure Right-of-Way Appraisal Consultant				FS			
A17040	15	15	0%	OLM Review Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to District)	05-Dec-13	17-Mar-14	26-Dec-13	04-Apr-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A16990				Prepare Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to OLM)				FS			
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A17080				OLM Prepare Commissioners Right-of-Way Orders				FS			
A17080	30	30	0%	OLM Prepare Commissioners Right-of-Way Orders	27-Dec-13	07-Apr-14	10-Feb-14	16-May-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A17040				OLM Review Right-of-Way Authorization Map, Parcel Folder				FS			

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17130	Initiate Right-of-Way Appraisal Work (District)			FS							
A17090	Right-of-Way Record Plats (District)			FS							
A17090	5	5	0%	Right-of-Way Record Plats (District)	11-Feb-14	30-Jun-14	18-Feb-14	07-Jul-14			97
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17080	OLM Prepare Commissioners Right-of-Way Orders			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17280	OLM Prepare Offer Package for Property A			FS							
A17540	OLM Prepare Offer Package for Property B			FS							
A17700	OLM Prepare Offer Package for Property C			FS							
A17830	OLM Prepare Offer Package for Property D			FS							
A17130	3	3	0%	Initiate Right-of-Way Appraisal Work (District)	11-Feb-14	19-May-14	13-Feb-14	21-May-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17080	OLM Prepare Commissioners Right-of-Way Orders			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
A17180	30	30	0%	OLM Procure Right-of-Way Appraisal Consultant	05-Dec-13	10-Apr-14	17-Jan-14	21-May-14			86
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A16990	Prepare Right-of-Way Authorization Map, Parcel Folder Packages & Plats (Send to OLM)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17210	Right-of-Way Appraisal Consultant NTP				FS						
A17210	1	1	0%	Right-of-Way Appraisal Consultant NTP	14-Feb-14	22-May-14	14-Feb-14	22-May-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17180	OLM Procure Right-of-Way Appraisal Consultant				FS						
A17130	Initiate Right-of-Way Appraisal Work (District)				FS						
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17230	Appraise Property A, Prepare & Submit Report (Consultant)				FS						
A17520	Appraise Property B, Prepare & Submit Report (Consultant)				FS						
A17680	Appraise Property C, Prepare & Submit Report (Consultant)				FS						
A17810	Appraise Property D, Prepare & Submit Report (Consultant)				FS						
A20195	Appraise Property E, Prepare & Submit Report (Consultant)				FS						
A20325	Appraise Property F, Prepare & Submit Report (Consultant)				FS						
A20455	Appraise Property G, Prepare & Submit Report (Consultant)				FS						
T25913.10.2 Right of Way - Property A											
A17230	20	20	0%	Appraise Property A, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP				FS						
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17250	OLM Review Appraisal and Certify Property A				FS						
A17250	10	10	0%	OLM Review Appraisal and Certify Property A	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17230				Appraise Property A, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17280				OLM Prepare Offer Package for Property A							
A17280	5	5	0%	OLM Prepare Offer Package for Property A	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17250				OLM Review Appraisal and Certify Property A							
A17090				Right-of-Way Record Plats (District)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17290				Present Property A Offer							
A17290	3	3	0%	Present Property A Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17280				OLM Prepare Offer Package for Property A							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17300				Property A Owner Offer Consideration							
A17300	20	20	0%	Property A Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17290				Present Property A Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17320				Property A Owner Agrees/Disagrees with Offer							
A17320	1	1	0%	Property A Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17300	Property A Owner Offer Consideration			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17330	OLM Process Property A Acquisition by Direct Purchase			FS							
T25913.10.2.1 Right of Way - Property A - Direct Purchase											
A17330	20	20	0%	OLM Process Property A Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17320	Property A Owner Agrees/Disagrees with Offer			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17340	District Sends Parcel Package to OLM to Start Property A Eminent Domain Process			FS							
Subtotal											
	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.2.2 Right of Way - Property A - Eminent Domain											
A17340	2	2	0%	District Sends Parcel Package to OLM to Start Property A Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17330	OLM Process Property A Acquisition by Direct Purchase			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17350	Prepare Eminent Domain Condemnation Map for Property A Hearings (District)			FS							
A17350											
	2	2	0%	Prepare Eminent Domain Condemnation Map	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17340	District Sends Parcel Package to OLM to Start Property A Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17380	Start Eminent Domain Condemnation Process for Property A			FS							
A17380	0	0	0%	Start Eminent Domain Condemnation Process for Property A	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17350	Prepare Eminent Domain Condemnation Map for Property A Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17420	OLM Set Property A Hearing on Eminent Domain Petition			FS							
A17420	20	20	0%	OLM Set Property A Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17380	Start Eminent Domain Condemnation Process for Property A			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17470	Property A Hearings on Eminent Domain Petition			FS							
A17470	7	7	0%	Property A Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17420	OLM Set Property A Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17480				MnDOT Obtains Title & Possession of Property A by Eminent Domain							
				FS							
A17480	35	35	0%	MnDOT Obtains Title & Possession of Property A by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17470	Property A Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.1 Right of Way - Property B											
A17520	20	20	0%	Appraise Property B, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17530	OLM Review Appraisal and Certify Property B			FS							
A17530	10	10	0%	OLM Review Appraisal and Certify Property B	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17520				Appraise Property B, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17540				OLM Prepare Offer Package for Property B							
A17540	5	5	0%	OLM Prepare Offer Package for Property B	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17530				OLM Review Appraisal and Certify Property B							
A17090				Right-of-Way Record Plats (District)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17550				Present Property B Offer							
A17550	3	3	0%	Present Property B Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17540				OLM Prepare Offer Package for Property B							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17560				Property B Owner Offer Consideration							
A17560	20	20	0%	Property B Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17550				Present Property B Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17570				Property B Owner Agrees/Disagrees with Offer							
A17570	1	1	0%	Property B Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17560	Property B Owner Offer Consideration			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17610	OLM Process Property B Acquisition by Direct Purchase			FS							
T25913.10.1.1 Right of Way - Property B - Direct Purchase											
A17610	20	20	0%	OLM Process Property B Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17570	Property B Owner Agrees/Disagrees with Offer			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17620	District Sends Parcel Package to OLM to Start Property B Eminent Domain Process			FS							
Subtotal											
	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.1.2 Right of Way - Property B - Eminent Domain											
A17620	2	2	0%	District Sends Parcel Package to OLM to Start Property B Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17610	OLM Process Property B Acquisition by Direct Purchase			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17630	Prepare Eminent Domain Condemnation Map for Property B Hearings (District)			FS							
A17630											
	2	2	0%	Prepare Eminent Domain Condemnation Map	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17620	District Sends Parcel Package to OLM to Start Property B Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17640	Start Eminent Domain Condemnation Process for Property B			FS							
A17640	0	0	0%	Start Eminent Domain Condemnation Process for Property B	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17630	Prepare Eminent Domain Condemnation Map for Property B Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17650	OLM Set Property B Hearing on Eminent Domain Petition			FS							
A17650	20	20	0%	OLM Set Property B Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17640	Start Eminent Domain Condemnation Process for Property B			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17660	Property B Hearings on Eminent Domain Petition			FS							
A17660	7	7	0%	Property B Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17650	OLM Set Property B Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17670				MnDOT Obtains Title & Possession of Property B by Eminent Domain							
				FS							
A17670	35	35	0%	MnDOT Obtains Title & Possession of Property B by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17660	Property B Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.3 Right of Way - Property C											
A17680	20	20	0%	Appraise Property C, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17690	OLM Review Appraisal and Certify Property C			FS							
A17690	10	10	0%	OLM Review Appraisal and Certify Property C	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17680				Appraise Property C, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17700				OLM Prepare Offer Package for Property C							
A17700	5	5	0%	OLM Prepare Offer Package for Property C	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17690				OLM Review Appraisal and Certify Property C							
A17090				Right-of-Way Record Plats (District)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17710				Present Property C Offer							
A17710	3	3	0%	Present Property C Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17700				OLM Prepare Offer Package for Property C							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17720				Property C Owner Offer Consideration							
A17720	20	20	0%	Property C Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17710				Present Property C Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17730				Property C Owner Agrees/Disagrees with Offer							
A17730	1	1	0%	Property C Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17720				Property C Owner Offer Consideration							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17740				OLM Process Property C Acquisition by Direct Purchase							
T25913.10.3.1 Right of Way - Property C - Direct Purchase											
A17740	20	20	0%	OLM Process Property C Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17730				Property C Owner Agrees/Disagrees with Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17750				District Sends Parcel Package to OLM to Start Property C Eminent Domain Process							
Subtotal	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.3.2 Right of Way - Property C - Eminent Domain											
A17750	2	2	0%	District Sends Parcel Package to OLM to Start Property C Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17740				OLM Process Property C Acquisition by Direct Purchase							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17760				Prepare Eminent Domain Condemnation Map for Property C Hearings (District)							
A17760	2	2	0%	Prepare Eminent Domain Condemnation Map	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17750	District Sends Parcel Package to OLM to Start Property C Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17770	Start Eminent Domain Condemnation Process for Property C			FS							
A17770	0	0	0%	Start Eminent Domain Condemnation Process for Property C	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17760	Prepare Eminent Domain Condemnation Map for Property C Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17780	OLM Set Property C Hearing on Eminent Domain Petition			FS							
A17780	20	20	0%	OLM Set Property C Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17770	Start Eminent Domain Condemnation Process for Property C			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17790	Property C Hearings on Eminent Domain Petition			FS							
A17790	7	7	0%	Property C Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17780	OLM Set Property C Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17800				MnDOT Obtains Title & Possession of Property C by Eminent Domain							
				FS							
A17800	35	35	0%	MnDOT Obtains Title & Possession of Property C by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17790	Property C Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.4 Right of Way - Property D											
A17810	20	20	0%	Appraise Property D, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17820	OLM Review Appraisal and Certify Property D			FS							
A17820	10	10	0%	OLM Review Appraisal and Certify Property D	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17810				Appraise Property D, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17830				OLM Prepare Offer Package for Property D							
A17830	5	5	0%	OLM Prepare Offer Package for Property D	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17820				OLM Review Appraisal and Certify Property D							
A17090				Right-of-Way Record Plats (District)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17840				Present Property D Offer							
A17840	3	3	0%	Present Property D Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17830				OLM Prepare Offer Package for Property D							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17850				Property D Owner Offer Consideration							
A17850	20	20	0%	Property D Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17840				Present Property D Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17860				Property D Owner Agrees/Disagrees with Offer							
A17860	1	1	0%	Property D Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17850				Property D Owner Offer Consideration							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17870				OLM Process Property D Acquisition by Direct Purchase							
T25913.10.4.1 Right of Way - Property D - Direct Purchase											
A17870	20	20	0%	OLM Process Property D Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17860				Property D Owner Agrees/Disagrees with Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17880				District Sends Parcel Package to OLM to Start Property D Eminent Domain Process							
Subtotal	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.4.2 Right of Way - Property D - Eminent Domain											
A17880	2	2	0%	District Sends Parcel Package to OLM to Start Property D Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17870				OLM Process Property D Acquisition by Direct Purchase							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17890				Prepare Eminent Domain Condemnation Map for Property D Hearings (District)							
A17890	2	2	0%	Prepare Eminent Domain Condemnation Map	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17880	District Sends Parcel Package to OLM to Start Property D Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17900	Start Eminent Domain Condemnation Process for Property D			FS							
A17900	0	0	0%	Start Eminent Domain Condemnation Process for Property D	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17890	Prepare Eminent Domain Condemnation Map for Property D Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17910	OLM Set Property D Hearing on Eminent Domain Petition			FS							
A17910	20	20	0%	OLM Set Property D Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17900	Start Eminent Domain Condemnation Process for Property D			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17920	Property D Hearings on Eminent Domain Petition			FS							
A17920	7	7	0%	Property D Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17910	OLM Set Property D Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A17930				MnDOT Obtains Title & Possession of Property D by Eminent Domain							
				FS							
A17930	35	35	0%	MnDOT Obtains Title & Possession of Property D by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17920	Property D Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.5 Right of Way - Property E											
A20195	20	20	0%	Appraise Property E, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20205	OLM Review Appraisal and Certify Property E			FS							
A20205	10	10	0%	OLM Review Appraisal and Certify Property E	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20195				Appraise Property E, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20215				OLM Prepare Offer Package for Property E							
A20215	5	5	0%	OLM Prepare Offer Package for Property E	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20205				OLM Review Appraisal and Certify Property E							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20225				Present Property E Offer							
A20225	3	3	0%	Present Property E Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20215				OLM Prepare Offer Package for Property E							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20235				Property E Owner Offer Consideration							
A20235	20	20	0%	Property E Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20225				Present Property E Offer							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20245				Property E Owner Agrees/Disagrees with Offer							
A20245	1	1	0%	Property E Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20235				Property E Owner Offer Consideration							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20255				OLM Process Property E Acquisition by Direct Purchase							
T25913.10.5.1 Right of Way - Property E - Direct Purchase											
A20255	20	20	0%	OLM Process Property E Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20245				Property E Owner Agrees/Disagrees with Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20265				District Sends Parcel Package to OLM to Start Property E Eminent Domain Process							
Subtotal											
	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.5.2 Right of Way - Property E - Eminent Domain											
A20265	2	2	0%	District Sends Parcel Package to OLM to Start Property E Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20255				OLM Process Property E Acquisition by Direct Purchase							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20275				Prepare Eminent Domain Condemnation Map for Property E Hearings (District)							
A20275	2	2	0%	Prepare Eminent Domain Condemnation Map for Property E Hearings (District)	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20265	District Sends Parcel Package to OLM to Start Property E Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20285	Start Eminent Domain Condemnation Process for Property E			FS							
A20285	0	0	0%	Start Eminent Domain Condemnation Process for Property E	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20275	Prepare Eminent Domain Condemnation Map for Property E Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20295	OLM Set Property E Hearing on Eminent Domain Petition			FS							
A20295	20	20	0%	OLM Set Property E Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20285	Start Eminent Domain Condemnation Process for Property E			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20305	Property E Hearings on Eminent Domain Petition			FS							
A20305	7	7	0%	Property E Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20295	OLM Set Property E Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20315				MnDOT Obtains Title & Possession of Property E by Eminent Domain							
				FS							
A20315	35	35	0%	MnDOT Obtains Title & Possession of Property E by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20305	Property E Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.6 Right of Way - Property F											
A20325	20	20	0%	Appraise Property F, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20335	OLM Review Appraisal and Certify Property F			FS							
A20335	10	10	0%	OLM Review Appraisal and Certify Property F	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20325				Appraise Property F, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20345				OLM Prepare Offer Package for Property F							
A20345	5	5	0%	OLM Prepare Offer Package for Property F	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20335				OLM Review Appraisal and Certify Property F							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20355				Present Property F Offer							
A20355	3	3	0%	Present Property F Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20345				OLM Prepare Offer Package for Property F							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20365				Property F Owner Offer Consideration							
A20365	20	20	0%	Property F Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20355				Present Property F Offer							
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20375				Property F Owner Agrees/Disagrees with Offer							
A20375	1	1	0%	Property F Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20365				Property F Owner Offer Consideration							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20385				OLM Process Property F Acquisition by Direct Purchase							
T25913.10.6.1 Right of Way - Property F - Direct Purchase											
A20385	20	20	0%	OLM Process Property F Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20375				Property F Owner Agrees/Disagrees with Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20395				District Sends Parcel Package to OLM to Start Property F Eminent Domain Process							
Subtotal	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.6.2 Right of Way - Property F - Eminent Domain											
A20395	2	2	0%	District Sends Parcel Package to OLM to Start Property F Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20385				OLM Process Property F Acquisition by Direct Purchase							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20405				Prepare Eminent Domain Condemnation Map for Property F Hearings (District)							
A20405	2	2	0%	Prepare Eminent Domain Condemnation Map for Property F Hearings (District)	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20395	District Sends Parcel Package to OLM to Start Property F Eminent Domain Process				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20415	Start Eminent Domain Condemnation Process for Property F				FS						
A20415	0	0	0%	Start Eminent Domain Condemnation Process for Property F	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20405	Prepare Eminent Domain Condemnation Map for Property F Hearings (District)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20425	OLM Set Property F Hearing on Eminent Domain Petition				FS						
A20425	20	20	0%	OLM Set Property F Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20415	Start Eminent Domain Condemnation Process for Property F				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A20435	Property F Hearings on Eminent Domain Petition				FS						
A20435	7	7	0%	Property F Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A20425	OLM Set Property F Hearing on Eminent Domain Petition				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20445				MnDOT Obtains Title & Possession of Property F by Eminent Domain							
				FS							
A20445	35	35	0%	MnDOT Obtains Title & Possession of Property F by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20435	Property F Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
T25913.10.7 Right of Way - Property G											
A20455	20	20	0%	Appraise Property G, Prepare & Submit Report (Consultant)	18-Feb-14	23-May-14	17-Mar-14	20-Jun-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17210	Right-of-Way Appraisal Consultant NTP			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20465	OLM Review Appraisal and Certify Property G			FS							
A20465	10	10	0%	OLM Review Appraisal and Certify Property G	18-Mar-14	23-Jun-14	31-Mar-14	07-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20455				Appraise Property G, Prepare & Submit Report (Consultant)							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20475				OLM Prepare Offer Package for Property G							
A20475	5	5	0%	OLM Prepare Offer Package for Property G	01-Apr-14	08-Jul-14	07-Apr-14	14-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20465				OLM Review Appraisal and Certify Property G							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20485				Present Property G Offer							
A20485	3	3	0%	Present Property G Offer	08-Apr-14	15-Jul-14	10-Apr-14	17-Jul-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20475				OLM Prepare Offer Package for Property G							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20495				Property G Owner Offer Consideration							
A20495	20	20	0%	Property G Owner Offer Consideration	11-Apr-14	18-Jul-14	08-May-14	14-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20485				Present Property G Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20505				Property G Owner Agrees/Disagrees with Offer							
A20505	1	1	0%	Property G Owner Agrees/Disagrees with Offer	09-May-14	15-Aug-14	09-May-14	15-Aug-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20495				Property G Owner Offer Consideration							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20515				OLM Process Property G Acquisition by Direct Purchase							
T25913.10.7.1 Right of Way - Property G - Direct Purchase											
A20515	20	20	0%	OLM Process Property G Acquisition by Direct Purchase	12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20505				Property G Owner Agrees/Disagrees with Offer							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20525				District Sends Parcel Package to OLM to Start Property G Eminent Domain Process							
Subtotal	20	20			12-May-14	18-Aug-14	09-Jun-14	15-Sep-14			68
T25913.10.7.2 Right of Way - Property G - Eminent Domain											
A20525	2	2	0%	District Sends Parcel Package to OLM to Start Property G Eminent Domain Process	10-Jun-14	16-Sep-14	11-Jun-14	17-Sep-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20515				OLM Process Property G Acquisition by Direct Purchase							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20535				Prepare Eminent Domain Condemnation Map for Property G Hearings (District)							
A20535	2	2	0%	Prepare Eminent Domain Condemnation Map for Property G Hearings (District)	12-Jun-14	18-Sep-14	13-Jun-14	19-Sep-14			68

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20525	District Sends Parcel Package to OLM to Start Property G Eminent Domain Process			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20545	Start Eminent Domain Condemnation Process for Property G			FS							
A20545	0	0	0%	Start Eminent Domain Condemnation Process for Property G	16-Jun-14	22-Sep-14					68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20535	Prepare Eminent Domain Condemnation Map for Property G Hearings (District)			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20555	OLM Set Property G Hearing on Eminent Domain Petition			FS							
A20555	20	20	0%	OLM Set Property G Hearing on Eminent Domain Petition	16-Jun-14	22-Sep-14	14-Jul-14	17-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20545	Start Eminent Domain Condemnation Process for Property G			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A20565	Property G Hearings on Eminent Domain Petition			FS							
A20565	7	7	0%	Property G Hearings on Eminent Domain Petition	15-Jul-14	20-Oct-14	23-Jul-14	28-Oct-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20555	OLM Set Property G Hearing on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A20575				MnDOT Obtains Title & Possession of Property G by Eminent Domain							
				FS							
A20575	35	35	0%	MnDOT Obtains Title & Possession of Property G by Eminent Domain	24-Jul-14	29-Oct-14	11-Sep-14	19-Dec-14			68
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A20565	Property G Hearings on Eminent Domain Petition			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
MS_1080	RW Title and Possession Obtained			FS							
Subtotal	66	66			10-Jun-14	16-Sep-14	11-Sep-14	19-Dec-14			68
Subtotal	145	145			18-Feb-14	23-May-14	11-Sep-14	19-Dec-14			68
Subtotal	279	279			01-Aug-13	07-Nov-13	11-Sep-14	19-Dec-14	19-Feb-13		68

T25913.101 Letting

T25913.101.TYPB Typical Process B

A18650	20	20	0%	Permit Requirements (OLM)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18660	20	20	0%	Signing Special Provisions (OTE)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18670	20	20	0%	Lighting Special Provisions (OTE)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18680	20	20	0%	Signal Special Provisions (OTE)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18690	20	20	0%	Right of Way Authorization (OLM)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18700	20	20	0%	Bridge Plans & Special Provisions (Br Office)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1115	Project Turned-In				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						
A18710	20	20	0%	Special Provisions/Proposal	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1115	Project Turned-In				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						
A18720	20	20	0%	Plan Review & Revisions	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1115	Project Turned-In				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						
A18730	20	20	0%	Engineer's Estimate	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
MS_1115	Project Turned-In				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18740	20	20	0%	Environmental Approvals (OTS)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18750	20	20	0%	TGB/DBE Goals (EEO)	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18760	20	20	0%	Enter Project Into TRANS*PORT	07-Jan-15	05-Feb-15	04-Feb-15	05-Mar-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
MS_1115	Project Turned-In			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18860	Print Plan and Proposal			FS							
A18770	10	10	0%	Prepare Draft Agreement	22-Dec-14	22-Dec-14	06-Jan-15	06-Jan-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18910	Completed Agreement Request From District			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18800	Send Agreement to District			FS							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18830				Send Plans & Information to Utilities							
				FS							
A18780	13	13	0%	LGU Negotiations & Revisions of Agreement	07-Jan-15	17-Feb-15	26-Jan-15	05-Mar-15			27
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18800				Send Agreement to District							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18790				Send Agreement to Local Government Unit (LGU)							
				FS							
A18790	0	0	0%	Send Agreement to Local Government Unit (LGU)			05-Mar-15	05-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18780				LGU Negotiations & Revisions of Agreement							
MS_1120				Agreement Request Submitted							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18810				On Council Board Agenda for Resolution							
A18860				Print Plan and Proposal							
				FS							
				FS							
A18800	0	0	0%	Send Agreement to District			06-Jan-15	04-Feb-15			20
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18770				Prepare Draft Agreement							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A18780				LGU Negotiations & Revisions of Agreement							
MS_1115				Project Turned-In							
				FS							
				FS							
A18810	25	25	0%	On Council Board Agenda for Resolution	06-Mar-15	13-Mar-15	09-Apr-15	16-Apr-15			5

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18790	Send Agreement to Local Government Unit (LGU)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18820	Municipal Agreements Signed				FS						
A18820	0	0	0%	Municipal Agreements Signed			09-Apr-15	16-Apr-15			5
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18810	On Council Board Agenda for Resolution				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
MS_1140	Municipal Consent Received				FS						
A18830	0	0	0%	Send Plans & Information to Utilities			06-Jan-15	06-Jan-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18770	Prepare Draft Agreement				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18840	Utilities Negotiations & Revisions				FS						
A18840	20	20	0%	Utilities Negotiations & Revisions	07-Jan-15	07-Jan-15	04-Feb-15	04-Feb-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18830	Send Plans & Information to Utilities				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18850	Notice & Order Plan & Agreements to Utilities for Signature				FS						
A18850	20	20	0%	Notice & Order Plan & Agreements to Utilities	05-Feb-15	05-Feb-15	05-Mar-15	05-Mar-15			0

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<hr/>											
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18840	Utilities Negotiations & Revisions				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
MS_1120	Agreement Request Submitted				FS						
<hr/>											
A18860	5	5	0%	Print Plan and Proposal	06-Mar-15	06-Mar-15	12-Mar-15	12-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18650	Permit Requirements (OLM)				FS						
A18660	Signing Special Provisions (OTE)				FS						
A18670	Lighting Special Provisions (OTE)				FS						
A18680	Signal Special Provisions (OTE)				FS						
A18690	Right of Way Authorization (OLM)				FS						
A18700	Bridge Plans & Special Provisions (Br Office)				FS						
A18710	Special Provisions/Proposal				FS						
A18720	Plan Review & Revisions				FS						
A18730	Engineer's Estimate				FS						
A18740	Environmental Approvals (OTS)				FS						
A18750	TGB/DBE Goals (EEO)				FS						
A18760	Enter Project Into TRANS*PORT				FS						
A18790	Send Agreement to Local Government Unit (LGU)				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18880	Advertise Project				FS						
A18870	FHWA Authorization				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
A18870	5	5	0%	FHWA Authorization	13-Mar-15	13-Mar-15	19-Mar-15	19-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
MS_1130	FHWA Authorization Received				FS						
A18880	5	5	0%	Advertise Project	13-Mar-15	13-Mar-15	19-Mar-15	19-Mar-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18860	Print Plan and Proposal				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18890	Contractor Bidding Period				FS						
A18890	20	20	0%	Contractor Bidding Period	20-Mar-15	20-Mar-15	16-Apr-15	16-Apr-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18880	Advertise Project				FS						
MS_1130	FHWA Authorization Received				FS						
<u>Activity ID</u>	<u>Successor Name</u>				<u>Relationship Type</u>						
A18900	Letting				FS						
A18900	0	0	0%	Letting			16-Apr-15	16-Apr-15			0
<u>Activity ID</u>	<u>Predecessor Name</u>				<u>Relationship Type</u>						
A18890	Contractor Bidding Period				FS						
MS_1110	Permits Acquired				FS						
MS_1140	Municipal Consent Received				FS						

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							
A17220	Construction			FS							
MS_1150	Letting Date			FS							
A18910	0	0	0%	Completed Agreement Request From District			19-Dec-14	19-Dec-14			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A17930	MnDOT Obtains Title & Possession of Property D by Eminent Domain			FS							
A17800	MnDOT Obtains Title & Possession of Property C by Eminent Domain			FS							
A17480	MnDOT Obtains Title & Possession of Property A by Eminent Domain			FS							
A18440	Verification of Utility Relocation Plans			FS							
A17670	MnDOT Obtains Title & Possession of Property B by Eminent Domain			FS							
A19020	Issue SWPPP (NPDES) Permit			FS							
A19070	Issue MPCA / EPA 401Permit			FS							
A19100	Issue USACE 404 Permit			FS							
A19130	Issue MNDR 404 Permit			FS							
A19170	Public Involvement Plan Meeting 3			FS							
A20315	MnDOT Obtains Title & Possession of Property E by Eminent Domain			FS							
A20445	MnDOT Obtains Title & Possession of Property F by Eminent Domain			FS							
A20575	MnDOT Obtains Title & Possession of Property G by Eminent Domain			FS							
MS_1090	Roadway Plans Ready			FS							
MS_1080	RW Title and Possession Obtained			FS							
<u>Activity ID</u>	<u>Successor Name</u>			<u>Relationship Type</u>							

MNDOT Relationships by WBS Report

WBS

Activity ID	Orig Dur	Rem Dur	Phy %	Activity Name	Early Start	Late Start	Early Finish	Late Finish	Actual Start	Actual Finish	Total Float
MS_1115				Project Turned-In							
A18770				Prepare Draft Agreement							
Subtotal	80	80			19-Dec-14	19-Dec-14	16-Apr-15	16-Apr-15			0
Subtotal	80	80			19-Dec-14	19-Dec-14	16-Apr-15	16-Apr-15			0
T25913.102 Construction											
A17220	189	189	0%	Construction	17-Apr-15	17-Apr-15	19-Jan-16	19-Jan-16			0
<u>Activity ID</u>	<u>Predecessor Name</u>			<u>Relationship Type</u>							
A18900	Letting			FS							
Subtotal	189	189			17-Apr-15	17-Apr-15	19-Jan-16	19-Jan-16			0
Subtotal	1109	717			12-Mar-13	06-Sep-11	19-Jan-16	19-Jan-16	06-Sep-11		0
Total	1109	717			12-Mar-13	06-Sep-11	19-Jan-16	19-Jan-16	06-Sep-11		0