

DATE: August 26th

Construction work is happening along the length of the project From 83rd ave west to Becks Road.

- **Work is moving North on Grand and work is being completed on the south end of the project**
- **Milling and paving on the south end of the project has started**
- **Culvert installation at various locations,**
- **Rail is being formed on the Knowlton Creek bridge**
- **Sidewalk and curb pours**
- **Bypass lanes will be constructed at a couple of additional locations to allow for installation of new culverts.**
- **Replacement of pavement at culvert locations**
- **The Signal south of 88th Ave will be removed next week and the signal at 88th will be installed.**

Traffic changes expected this week:

Traffic weaves are being installed at numerous locations to allow for culvert installation

The Speed limit is 35 MPH along the entire length of Grand from I-35 to Becks Road

Contact information about the project:

MnDOT Project website <http://www.dot.state.mn.us/d1/projects/Hwy23grand/index.html>

You can sign up on the web site for contacts and an e mail will be sent as project changes are updated. Updates will be posted weekly or as major changes to traffic occur on the project.