



Weekly Construction Update S.P. 6910-96 Grand Avenue 2 Reconstruction

DATE: October 25, 2016

Work that is taking place this week will include:

- Milling of bituminous pavement on southbound lanes
- Bituminous paving will begin with the south end of the project being started and completed first and moving north.
- Utility installation will continue in the southbound lanes
- Concrete curb will be installed in the southbound lanes
- Concrete pavement will be placed in SB lanes near the Bridge
- Shoulders will be installed south of 88th ave
- Signal installation at 88th ave west
- Box culvert removal is being done at Knowlton Creek

Traffic changes expected this week:

Traffic will still be in the northbound lanes this week.

Next week the pavement south of 88th/Arbor Street should be completed and traffic may be open to 4 lanes late in the week south of Arbor Street.

Project Schedule:

The project will not be totally completed this year as originally expected, numerous delays related to utility interference have delayed construction. All traffic lanes will be open to traffic this winter with sidewalk and trail construction along with permanent pavement markings left for next spring. Final project completion date has been changed to June 17th, 2017

Contact information about the project:

MnDOT Project website <http://www.dot.state.mn.us/d1/projects/Hwy23grand/index.html>

You can sign up on the web site for contacts and an e mail will be sent as project changes are updated. Updates will be posted weekly or as major changes to traffic occur on the project.