

I-35W Bridge Collapse Emergency Relief Status

Description	DDIR 1 Submitted to FHWA Mn Division	Number of DDIRs	Amount Submitted to FHWA Mn Division (thousands of dollars)	FHWA Authorization	ER Authorization Amount (thousands of dollars)	Federal ER Reimbursement Received 4 (thousands of dollars)	Comments
Navy Salvage Divers	na	na	\$1,763	08/27/07	\$1,763	\$1,763	Direct ER Fund transfer from US DOT to US Navy
Local Traffic Restoration							
Minneapolis	08/31/07	17	\$11,448				Contingent on additional justification and determination of eligibility (FHWA letter 09/12/07)
Saint Paul	08/31/07	2	\$162				Contingent on additional justification and determination of eligibility (FHWA letter 09/12/07)
Hennepin County	08/31/07	1	\$160				Contingent on additional justification and determination of eligibility (FHWA letter 09/12/07)
Mn/DOT Traffic Restoration							
Projects 1, 2, 3, 10, 15, 20, 23, & 39	10/03/07	8	\$4,207	11/02/07	\$3,004	\$2,809	FHWA approved DDIRs for TR Projects 1, 2, 10, 15 & 23 11/01/07
Projects 5, 6, 7, 22, 31, 34, & 35	10/11/07	7	\$4,109				
Right-of-Way for Projects 23	09/19/07	1	\$20				
Mn/DOT Debris Removal							
Demolition Contract	10/05/07	1	\$10,089	10/25/07	\$10,089	\$5,107	FHWA approved Demolition Contract DDIR 10/25/07
Agreements, Site Security & Other Demo		1	\$638				Split Demolition Contract and Agreements, Site Security & Other Demo into separate DDIRs 10/25/07
- Site Security (Local Forces)			\$1,405				approval of Agreements, Site Security & Other Demo DDIR contingent on additional justification
- Site Security (State Forces)			\$352				
Mn/DOT New Bridge							
RFP and Stipends	08/23/07	1	\$3,500	08/23/07			Contingent on determination of eligibility of 7 consultant agreements
Right-of-Way	09/13/07	1	\$14,544 ²	09/17/07			Contingent on additional justification and determination of eligibility (FHWA letter 09/24/07)
Design-Build Contract	09/13/07	1	\$233,763 ³	09/17/07	\$194,587	\$23,571	FHWA line item approved \$194.6 m of \$233.8 m requested in DDIR 10/25/07
- Utilities			\$9,770				
- Construction Engineering			\$18,551			\$52	
- Incentives			\$20,000				
- Contam, Env Mit, Conting, Mat & Equip			\$16,008				
Railroad Agreement	09/13/07	1	\$1,512	10/01/07			Contingent on additional justification and determination of eligibility (FHWA email 09/28/07)
Subtotal Local Current		20	\$11,770				
Subtotal Mn/DOT Current		22	\$338,469		\$207,680	\$31,540	
Subtotal Local + Mn/DOT Current + Navy		42	\$352,002		\$209,443	\$33,303	
Local Post Opening Work							
Minneapolis	08/31/07	8	\$42,419				Restoration of detours etc. Will not be considered until after new bridge opens
Hennepin County	08/31/07	13	\$397				
Ramsey County	08/31/07	8	\$240				
Mn/DOT Post Opening Work	tbd	tbd	tbd				No DDIRs submitted to date
Subtotal Post Opening Work		29	\$43,056				
Total		71	\$395,058		\$209,443	\$33,303	

Notes:

1. DDIR = Detailed Damage Inspection Report. See FHWA Emergency Relief Manual at <http://www.fhwa.dot.gov/reports/erm/index.cfm>
2. Amended 10/09/07 to reflect latest estimates.
3. Amended 10/09/07 to reflect actual best value design-build contract amount.
4. Federal Emergency Relief Reimbursement Received for Mn/DOT or Local ER eligible expense incurred.