



Minnesota Department of Transportation

# Certificate of Compliance

Ready-Mix Plant		Contractor		S. P.	Date
Bridge #	Mix #	Truck #	Time Batched	Quantity this load yd <sup>3</sup>	Cumulative quantity yd <sup>3</sup>

	Design Wt. (C.Y.)	Total Moisture	Free Water	Target Batch (C.Y.)	Target Batch Weight	Actual Batch Weight	Manufacturer & Mill or Power Plant/Aggregate Source & Pit #
Cement							
Fly Ash							
Sand							
CA 3/4+							
CA 3/4-							
CA							
Water							
**Total Water** (Free Plus Batched)							

Total Water Available to Add at Jobsite	Gal.	Total Water Added at Jobsite	Gal.	Total Water	Lbs.
(Target – Actual)/8.33			Water Added at Jobsite*8.33 + Total Water (Actual)		

Admixture	Dose	Manufacturer/Type
Air Entraining Agent	oz/c.y.	
Admixture # 1	oz./cwt.	
Admixture # 2	oz./cwt.	

**Plant Representative Comments and Signature**

--	--

Field Tests	Field Comments
Location (Station, etc.)	
Air Temp.	Conc. Temp.
Air Content (%)	Slump