



# MnDOT ADA Compliance Checklist for APS

SP:  City:  District:

Intersection:  Quadrant:

Construction Year:

Attach a photo of the completed quadrant by clicking here ->

[DO NOT use Safari on iPads to upload files]: (6MB max)

File Attachment

1) Are push button stations placed and push button faces oriented in accordance with standards?  Yes  No

2) Is there a minimum 4' x 4' landing adjacent to each push button?  Yes  No

3) Distance from crosswalk edge to push button face (ft):    
Trunk Hwy Side Street

4) Distance from the push button to the back of curb:    
(measured in the direction of the pedestrian travel in ft) Trunk Hwy Side Street

5) Distance between push buttons (ft):

6) Push button height (inches):    
Trunk Hwy Side Street

7) Push button side reach (inches):    
Trunk Hwy Side Street

8) Is APS system fully compliant?

If **NO**, check one of the following reasons why. Explain why the component(s) didn't meet

compliance (see ADA Compliance Checklist Guidance for additional directions and attach pages if needed).

Topography  Structure(s)  Utilities  Contractor  MnDOT

File Attachment

9) Has a 6' maintenance access route (MAR) been maintained?  Yes  No

10) Are push buttons situated at least 2' away from both the back of walk and ramp grade break?  Yes  No

11) Are all newly constructed hand-hole(s) located outside of pedestrian access route (PAR)?  Yes  No

12) Push buttons placed according to the plan details?  Yes  No

If NO, please explain:

Printed Name:  Date (mm/dd/yyyy):

I certify that the information entered on this form is accurate to the best of my knowledge and that I fully understand the checklist standards and am qualified to carry out the inspection.