

Dry Cast Concrete Masonry Unit Durability List					Walls Sept. 8, 1998-Feb. 7, 2001 Caps Sept. 8, 1998-Jul. 9, 2007	Feb. 8, 2001-Jul. 9, 2007
Supplier	Product Name	Manufacturer	Plant Location	Quality Plan	40/50 Cycle Criteria, in 3% Saline Solution	90/100 Cycle Criteria, in 3% Saline Solution
Allan Block	Caps	Amcon	St.Joseph	Yes	OK	NA
	Classic	Amcon	St.Joseph	Yes	OK	OK
	Rocks	Amcon	St.Joseph	Yes		
Anchor Wall	Caps	Anchor Block	Brooklyn Park	Yes	OK	OK
	Diamond	Anchor Block	Brooklyn Park	Yes	OK	OK
	Diamond Pro	Anchor Block	Brooklyn Park	Yes	OK	OK
	Landmark	Anchor Block	Brooklyn Park	Yes	OK	OK
	Vertica	Anchor Block	Brooklyn Park	Yes	OK	OK
	Vertica Pro	Anchor Block	Brooklyn Park	Yes	OK	OK
Keystone	Caps	Agg. Indust./Camas	Elk River	Yes	(not submitted, use Lakeville)	NA
	Compacs	Agg. Indust./Camas	Elk River	Yes	NA	OK
Keystone	Caps	Agg. Indust./Camas	Lakeville	Yes	OK	NA
	Compacs	Agg. Indust./Camas	Lakeville	Yes	OK	OK
	Standard	Agg. Indust./Camas	Lakeville	Yes	OK	OK
J.M.E. Comp. (London Stone)	Caps	Conc. Prod. Of New L.	New London,MN	Yes	OK (wet cast units)	NA
	London Stone GridLip	Conc. Prod. Of New L.	New London,MN	Yes	NA	OK
Rockwood (GLS Industries)	Caps	Rochester Conc. Prods.	Rochester	Yes	OK	NA
	Classic	Rochester Conc. Prods.	Rochester	Yes	OK	OK
Rockwood (GLS Industries)	Caps	Rochester Conc. Prods.	Thorp, WI	Yes	OK	NA
	Classic	Rochester Conc. Prods.	Thorp, WI	Yes	NA	OK
Versa-Lok	Caps	Willow Creek Conc.	Kimball	Yes	OK	NA
	Square Foot	Willow Creek Conc.	Kimball	Yes		OK
	Standard	Willow Creek Conc.	Kimball	Yes		OK