

Appendix K

List of Commitments

Table K.1 Standard Mitigation Measures

Mitigation Measure	MnDOT Specification Number	Status Update Description	Status Update Date	Completion Date	Signed Off By
Utilities					
Provide early notice to utility operators and facilitate coordination	2545				
Water Resources					
Standard erosion control/construction BMPs	2573				
Turbidity controls during construction	2573				
Stormwater conveyance/treatment and spill containment provisions	2503				
Comply with NPDES permit for construction activity	2573				
Fish, Wildlife, Plant Communities, and Sensitive Ecological Resources					
Follow spawning restrictions (no in-water work from March 15 to June 15) for Rice Creek crossing. See Best Practices for Meeting DNR General Public Waters Work Permit GP 2004-0001.	N/A				
Noise					
Follow standard MnDOT construction noise practices.	2422				
Follow special provisions regarding nighttime construction (Limitations of Operations – Nighttime Construction).	1803				
Vegetation and Cover Types					
Re-vegetation and stabilization of disturbed areas.	2575				
Air Quality					
Implement dust control BMPs.	2130				
Contamination and Hazardous Materials					
Handle regulated materials/wastes per management plan, Response Action Plan, and MnDOT guidance documents.	2103				
Buried asbestos waste containing materials (AWCM) located along I-35W corridor north of CR 96 (unpermitted dump site with AWCM impacts within MnDOT right of way). Removal according to 2104 of special provisions. MnDOT to hire an oversight contractor.	2104				
Removal and disposal of regulated materials from I-35W bridges over Rosegate/BNSF Railway (Bridge No. 9351 and 9352), CR C (Bridge No. 9353 and 9354), and CR I (Bridge No. 9603). Assessment report for each structure available from MnDOT Project Manager. Regulated materials managed according to 2104 of special provisions.	2104				
Removal and disposal of contaminated soils from the following locations. Phase II investigation reports available from MnDOT Project Manager. <ul style="list-style-type: none"> • South bridge pier at I-35W/CR C interchange • Proposed pond in southeast quadrant of I-35W/CR D interchange • Proposed pond in northeast quadrant of I-35W/CR D interchange • I-35W mainline south of Canadian Pacific Railway (roadway and shoulder paving) • I-35W mainline north of I-35W/I-694 interchange (roadway and shoulder paving, slope grading) • I-35W mainline at Minnesota Commercial Railroad (roadway and shoulder paving) 	2104				

Mitigation Measure	MnDOT Specification Number	Status Update Description	Status Update Date	Completion Date	Signed Off By
<ul style="list-style-type: none"> Proposed pond expansion located along west side of I-35W at CSAH 10 Proposed pond expansion within loop ramp from eastbound TH 10 to northbound I-35W 					

Accessibility					
Provide ADA accessibility upgrades at the following locations:	N/A				
<ul style="list-style-type: none"> Southbound I-35W/CR C west ramps Northbound I-35W/CR J exit ramp I-35W ramps (entrance to southbound I-35W, exit from northbound I-35W)/Lake Drive/Naples Street intersection I-35W/95th Avenue east and west ramps I-35W/Lexington Avenue east and west ramps 					

Table K.2 Project Specific Mitigation Measures

Mitigation Measure	Status Update Description	Status Update Date	Completion Date	Signed Off By
Aquatic Resources				
Purchase USACE approved bank credits. If credits are not available in the impact Bank Service Area (BSA), credits from another BSA will be used.				
Follow conditions set forth in wetland permits issued by USACE and WCA LGU.				
Fish, Wildlife, Plant Communities, and Sensitive Ecological Resources				
Plant survey within MnDOT right of way in the northeast quadrant of the I-35W/95 th Avenue interchange adjacent to the Blaine Preserve Scientific and Natural Area (SNA).	Initial surveys completed by MnDOT in late June 2016. No rare species identified within preliminary construction limits. Additional surveys to be completed before end of 2016 growing season for late-flowering species.	July 5, 2016		
Re-vegetate areas adjacent to DNR public waters with native vegetation suitable to local habitat (CR C, between CR E2 and I-694, Rice Creek).				
Provide DNR <i>Blanding's Turtle Fact Sheet</i> to all contractors working on project site. Follow DNR <i>Blanding's Turtle Fact Sheet</i> guidance if turtles are encountered during construction.				
<p>Areas where existing right of way fence is removed must be reinstalled with no gaps between the bottom of the fence and ground. Gaps between the bottom of the fence and the ground can be used by Blanding's turtles and other wildlife to pass through and onto the freeway. The bottom 6-12" of the fence must be buried or backfilled with soil.</p> <p>Areas where preliminary construction limits impact existing right of way fence:</p> <ul style="list-style-type: none"> East side of I-35W between CR E2 entrance ramp and exit ramp to northbound I-694. East side of I-35W between CSAH 10/TH 10 South interchange and CR I interchange (adjacent to TCAAP site). West side of I-35W between CSAH 10/TH 10 South interchange and CR H (adjacent to Rice Creek) East side of I-35W between CR I interchange and TH 10 North interchange (adjacent to Rice Creek North Regional Trail). 				
Use of bio-netting or natural net erosion control blanket (Type 3N or Type 4N).				
Vegetation and Noxious Weeds				
Any soil moved during construction that contains noxious weeds or weed parts will be kept within the I-35W right of way, on the same side of the highway, and buried under the final roadway grade where possible.				

Mitigation Measure	Status Update Description	Status Update Date	Completion Date	Signed Off By
If soil is moved from the project area that contains noxious weed parts, permits to transport this soil will be obtained from the appropriate County Agricultural Inspectors.				
Noise				
Construction of noise walls. Locations to be determined based on outcome of noise wall solicitation process and identified in Findings of Fact and Conclusion (FOFC)/Request for Finding of No Significant Impact (FONSI).				
Rice Creek Water Trail (Section 4(f) Resource)				
Construct Rice Creek culvert extension during low flow, cold weather period.				
Coordination with Ramsey County Parks and Recreation if culvert extension cannot be constructed during low-flow, cold weather period.				
Signs indicating temporary closure of Rice Creek Water Trail. Locations for signs include: <ul style="list-style-type: none"> • Rice Creek North trailhead at CR I; • Along Rice Creek near CR I trailhead; and • Along Rice Creek downstream of I-35W culvert near CSAH 10 				
Communication with Ramsey County Parks and Recreation and Rice Creek Watershed District. Dates of culvert construction and water trail closure posted on Ramsey County Parks and Recreation and Rice Creek Watershed District websites.				
Floodplains				
Provide compensatory floodplain storage at the following locations: <ul style="list-style-type: none"> • West side of I-35W between CSAH 10 and Rice Creek (see Figure A.22 in Appendix A) • East side of I-35W and north of Lexington Avenue at ACD53-62 crossing (see Figure A.27 in Appendix A) • North side of TH 10 at ARJD1 crossing between I-35W and CR J/93rd Avenue (see Figure A.29 in Appendix A) 				
Considerations Relating to Pedestrians and Bicyclists				
Reconstruction of the I-35W bridges over CR C will require temporary closure of the trail along the south side of CR C. Provide a temporary pedestrian/bicycle detour route during CR C trail closure.				
Reconstruction of the I-35W bridges over CR I will require temporary closure of the trail along the north side of CR I. Provide a temporary pedestrian/bicycle detour route during CR I trail closure.				
Traffic During Construction				
Additional public involvement, communication, and coordination with local units of government for events listed below. Includes consideration of ramp openings and closures. <ul style="list-style-type: none"> • Schwan's USA CUP International Youth Soccer Tournament, National Sports Center, Blaine (July) • 3M Championship Golf Tournament, TPC Twin Cities, Blaine (August) 				