		nedule (US2/MN89)					DOT - Critical F	•	
#	Activity ID	Activity Name	Original Duration	Remaining Duration	Physical % Complete	Early Start	Early Finish	Total Float	F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F
1	A18060	Prepare Draft Scoping Report	5	4	0%	12-Mar-13	15-Mar-13	0	Prepare Draft Scoping Report
2	A18070	Prepare Cost Scoping Estimate	10	10	0%	18-Mar-13	29-Mar-13	0	Prepare Cost Scoping Estimate
3	A18080	Review Draft Scoping Report/Cost Estimate	5	5	0%	01-Apr-13	05-Apr-13	0	Review Draft Scoping Report/Cost Estimate
4	A18090	Finalize Scoping Report	5	5	0%	08-Apr-13	12-Apr-13	0	Finalize Scoping Report
5	MS_1030	Final Design Project Baselined	0	0	0%	<u>'</u>	12-Apr-13	0	Final Design Project Baselined
6	A18990	Central Office and FHWA Review/Approval of Purpose & N	10	5	80%	15-Apr-13	19-Apr-13	0	Central Office and FHWA Review/Approval of Purpose & Need Statement
7	A19190	Update / Prepare Final Purpose & Need Statement	20	10	50%	22-Apr-13	03-May-13	0	Update / Prepare Final Purpose & Need Statement
8	A18930	Prepare and Distribute Early Notification Memo	10	10	0%	06-May-13	17-May-13	0	Prepare and Distribute Early Notification Memo
9	A19180	Environmental Due Diligence (EDD1)	10	10	0%	20-May-13	03-Jun-13	0	Environmental Due Diligence (EDD1)
0	A19650	Environmental Due Diligence (EDD2)	10	10	0%	04-Jun-13	17-Jun-13	0	Environmental Due Diligence (EDD2)
1	A19640	Environmental Due Diligence (EDD3)	10	10	0%	18-Jun-13	01-Jul-13	0	Environmental Due Diligence (EDD3)
2	A19270	Conduct Phase 1 Environmental Site Assessment Investiga	10	10	0%	02-Jul-13	16-Jul-13	0	Conduct Phase 1 Environmental Site Assessment Investigation
3	A19280	Prepare Phase 1 Environmental Site Assessment Report	15	15	0%	17-Jul-13	06-Aug-13	0	Prepare Phase 1 Environmental Site Assessment Report
4	A19290	Review and Approve Phase 1 Environmental Site Assessm	15	15	0%		-	0	Review and Approve Phase 1 Environmental Site Assessment Report
		• • • • • • • • • • • • • • • • • • • •				07-Aug-13	27-Aug-13		
5	A19230	Obtain Land Owner Entry Permission for Environmental Site Conduct Field Phase 2 Environmental Site Assessment Inv	10	10	0%	28-Aug-13	11-Sep-13	0	Obtain Land Owner Entry Permission for Environmental Site Assessment Conduct Field Phase 2 Environmental Site Assessment Investigation
6	A19240		10	10	0%	12-Sep-13	25-Sep-13	-	
7	A19250	Prepare Phase 2 Environmental Site Assessment Report	30	30	0%	26-Sep-13	06-Nov-13	0	Prepare Phase 2 Environmental Site Assessment Report
8	A19260	Review and Approve Phase 2 Environmental Site Assessm	20	20	0%	07-Nov-13	09-Dec-13	0	Review and Approve Phase 2 Environmental Site Assessment Report
9	A19460	Prepare Draft EA	20	20	0%	10-Dec-13	08-Jan-14	0	Prepare Draft EA
0	A19470	Central Office and FHWA EA Review	20	20	0%	09-Jan-14	06-Feb-14	0	Central Office and FHWA EA Review
1_	A19480	Prepare / Submit Revised EA	10	10	0%	07-Feb-14	21-Feb-14	0	Prepare / Submit Revised EA
2	A19490	Central Office and FHWA Review Revised EA	10	10	0%	24-Feb-14	07-Mar-14	0	Central Office and FHWA Review Revised EA
3	A19500	Send EA Notice to Environmental Quality Board (EQB)	5	5	0%	10-Mar-14	14-Mar-14	0	Send EA Notice to Environmental Quality Board (EQB)
4	A19510	Environmental Assessment Advertising Period (45 Calenda	45	45	0%	15-Mar-14	28-Apr-14	1	Environmental Assessment Advertising Period (45 Calendar Days)
5	A19520	Advertise Environmental Assessment Public Hearing	20	20	0%	29-Apr-14	27-May-14	1	Advertise Environmental Assessment Public Hearing
6	A19530	Hold Environmental Assessment Public Hearing	1	1	0%	28-May-14	28-May-14	1	Hold Environmental Assessment Public Hearing
7	A19540	Environmental Assessment Comment Period (45 Calendar	45	45	0%	29-May-14	12-Jul-14	1	Environmental Assessment Comment Period (45 Calendar Days)
8	A19550	Evaluate and Respond to Environmental Assessment Com	20	20	0%	14-Jul-14	08-Aug-14	0	Evaluate and Respond to Environmental Assessment Comments
9	A19560	Draft Environmental Assessment Finding of Facts and Con	20	20	0%	11-Aug-14	08-Sep-14	0	Draft Environmental Assessment Finding of Facts and Conclusions
0	A19570	Central Office Review Environmental Assessment Finding (10	10	0%	09-Sep-14	22-Sep-14	0	Central Office Review Environmental Assessment Finding of Fac
1	A19580	Prepare / Submit Revised Environmental Assessment Findi	10	10	0%	23-Sep-14	06-Oct-14	0	Prepare / Submit Revised Environmental Assessment Finding of
2	A19590	Central Office Review and Issue FONSI	5	5	0%	07-Oct-14	13-Oct-14	0	Central Office Review and Issue FONSI
3	A19600	Draft Environmental Assessment Negative Declaration	20	20	0%	14-Oct-14	10-Nov-14	0	Draft Environmental Assessment Negative Declaration
4	A19610	Central Office Review and Sign Environmental Assessment	10	10	0%	12-Nov-14	25-Nov-14	0	Central Office Review and Sign Environmental Assessm
5	A19620	Publish Negative Environmental Assessment Declaration in	10	10	0%	26-Nov-14	11-Dec-14	0	Publish Negative Environmental Assessment Declarati
6	MS_1100	Environmental Document Approved	0	0	0%		11-Dec-14	0	Environmental Document Approved
7	A19630	Distribute Environmental Assessment Quality Board (EQB)	5	5	0%	12-Dec-14	18-Dec-14	0	Distribute Environmental Assessment Quality Board (I
<u>'</u> 8	A19020	Issue SWPPP (NPDES) Permit	1	1	0%	19-Dec-14	19-Dec-14	0	Issue SWPPP (NPDES) Permit
9	A19020	Issue MPCA/ EPA 401Permit	1	1	0%	19-Dec-14	19-Dec-14	0	Issue MPCA/ EPA 401Permit
9 0	A19070	Issue USACE 404 Permit	1	1	0%	19-Dec-14	19-Dec-14	0	Issue USACE 404 Permit
			1	1			-	_	
1 2	A19130	Issue MNDR 404 Permit	1	1	0%	19-Dec-14	19-Dec-14	0	Issue MNDR 404 Permit
	A18910	Completed Agreement Request From District	0	0	0%	00 D 4:	19-Dec-14	0	Completed Agreement Request From District
3	A18770	Prepare Draft Agreement	10	10	0%	22-Dec-14	06-Jan-15	0	Prepare Draft Agreement
4	A18830	Send Plans & Information to Utilities	0	0	0%		06-Jan-15	0	Send Plans & Information to Utilities
5	A18840	Utilities Negotiations & Revisions	20	20	0%	07-Jan-15	04-Feb-15	0	Utilities Negotiations & Revisions
6	A18850	Notice & Order Plan & Agreements to Utilities for Signature	20	20	0%	05-Feb-15	05-Mar-15	0	Notice & Order Plan & Agreements to Utilitie
7	A18790	Send Agreement to Local Government Unit (LGU)	0	0	0%		05-Mar-15	0	Send Agreement to Local Government Unit
	Actual Work	k Critical Remaining Work					Pa	ge 1 of 2	TASK filter: Critical.
	Actual WOII	Work ♦ Milestone						-	

