

PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 0114
TRUNK HIGHWAY 16
COUNTY Aitkin
DISTRICT 1A

LIMITS: Jct. T.H. 65 S. of McGrath - E. Co. Line

YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o	PLAN
		TYPE	WIDTH	THICKNESS		
		Gravel	22'	3"	No Record of Constr.	<p>SCALE:- 1" = 1/2 MI.</p>
					Added in 1934.	
M	1940 A.F.E. 41	Regraveling			204 C.Y./Mi. Maint. Dept.	
M	1941 A.F.E. 28 A.F.E. 54	Spot Graveling & Frost Boil Corr.	20'		204 C.Y./Mi. Maint. Dept.	
M	1944 A.F.E. 6	Grav. Resurfacing (Spots)	20'		239 C.Y./Mi. Maint. Div.	
M	1946 A.F.E. 6	Grav. Lift (Spots) Gravel Resurfacing (Spots)	24'	2'-6"	6743 C.Y.	
M	1948 A.F.E. 6	Grav. Resurfacing (Spots)			2298 C.Y.	
M	1951 A.F.E. 6	Grav. Resurfacing			8525 C.Y.	
M	1952 A.F.E. 12	Grav. Resurfacing (Spots)			1568 C.Y.	
M	1953 A.F.E. 606	Grav. Resurfacing (Spots)			2541 Tons	
M	1955 A.F.E. 606	Spot Gravel Lifts & Spot Grav. Resurfac.	27'	24'	Lifts 2705 Tons Resurf. 1086 Tons	
C	0114-03	Grading	24'		Ext. W1010 Culy.	
C	0114-02 0114-04	Gravel Base Br. 9004	24'	3"	On 9" sand grav. sub-base 120' B.S.	
C	1957 0114-05	Base* Plant Mix Bit.	24'	1 1/2"	*Upper 1' of Base Imp. Bit. Stabilized	
M	1961	Light Bit Seal	25'		RS-2, 19,886 Gal. Agg. 672 C.Y.	
C	1974 SF	TRAFFIC BARRIER CONST.			Br. 9004	

YEARS FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1955	12.25	12.25	0.00	0.00	0.00	12.25	0.00	0.00	0.00
1956		10.73	10.71	0.02	0.00	0.00	10.71	0.02	0.00	0.00

REMARKS: Layout is to scale as of 1934

