


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 1210
TRUNK HIGHWAY 40
COUNTY Chippewa
DISTRICT 5A

LIMITS: E. Jct. T.H. 29 - E. Co. Line

YEAR BUILT	PROJECT N ^o	DESCRIPTION		REMARKS	CODE N ^o	PLAN
		TYPE	WIDTH THICKNESS			
1924		Gravel	20' 2 1/2"	Co. Job 2412A B&C 1200 C.Y./Mile. Added in 1934.		17.00
M						
1940	A.F.E. 35	Regravelling		248 C.Y./Mile. Maint. Dept.		17.00
M						
1941	A.F.E. 49	Regravelling		212 C.Y./Mile. Maint. Dept.		11.00
M						
1942	A.F.E. 6	Regravelling		395 C.Y./Mile. Maint. Dept.		6.00
M						
1943	A.F.E. 6	Grav. Resurface (Spots)		194 C.Y./Mi. Maint. Dept.		17.00
M						
1944	A.F.E. 6	Grav. Resurfacing		348 C.Y./Mi. Maint. Div.		17.00
M						
1945	A.F.E. 6	Grav. Resurfacing		301 C.Y./Mi. Maint. Div.		17.00
M						
1947	A.F.E. 6	Grav. Resurfacing		6902 Tons		17.00
M						
1948	A.F.E. 6	Grav. Resurfacing		7091 Tons		17.00
M						
1951	A.F.E. 6	Grav. Resurfacing	22'	7193 Tons		17.00
C						
1952	1210-02	Grading	33'			17.00
	1210-03	Gravel Surface	33'	1500 C.Y./Mi.		
C						
1953	A.F.E. 907	Seeding				
C						
1954	A.F.E. 907* 1210-04	Soil Cement Base Plant Mix Bit. Gravel Shoulders	24' 24' 6'	6" 2" 3' Rt & Lt.	A.F.E. 907 covers seeding	17.00
M						
1957	A.F.E. 620	Repair Joints in Bit. Hot Mix		Bit. Mix 274 Tons		17.00



YEARS FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934		17.00	17.00	0.00	0.00	0.00	17.00	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1934

