

PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 1305  
TRUNK HIGHWAY 95  
COUNTY Chicago  
DISTRICT 9A

LIMITS: South Co. Line W Jct. T.H. 8

YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>	PLAN
		TYPE	WIDTH	THICKNESS		
		Gravel	24'	3"	No Record of Constr. Added in 1934.	
1924		Grading Gravel	24'	3"	Co. Job N <sup>o</sup> 2602 1320 C.Y./Mile. Added in 1934.	
M 1940 & 1941	A.F.E. 52	Regraveling	24'		407 C.Y./Mi. Maint. Dept.	
C 1942	1305-05	5-Culverts (On new line)			C46X47, C55X48, C46X40, 4X6Y42 Wood Box & C68HXIII	
C 1943	1305-01 1305-02	Grading Sand-Grav. Base	36'	12"	Upper 4" stab.	
C 1943	A.F.E. 7	Seeding			Seed supplied by R.S.O. (S.P. 1305-07) Maint. Dept.	
C 1946	1305-06	Stab. Gravel Base Mixed Bit.	36'	3" 1 1/2"		
M 1947	A.F.E. 5	Bit. Seal Coat			RC-3, 19178 Gal. Agg. 746 C.Y.	
M 1952	A.F.E. 4	Bit. Surf. Repair	24'		RT-6, 7241 Gal. Agg. 603 Tons.	
M 1955	A.F.E. 604	Spot Treat. Bit. Surf. Repair			MG-3, 24750 Gal. Agg. 2140 Tons.	
C 1956	1305-08	Spot Base Repair Plant Mix Bit.	36'	6" 24' 3"-5" added		
M 1958	A.F.E. 605	Bit. Seal Coat	25'		RS-2, 14448 Gal. Agg. 485 C.Y.	
M 1964	C	Light Bit. Seal	24'		RS-2K, 13304 Gal. Agg. 480 C.Y.	
C 1974	1301-38	Grading, Base Pl. Mix Bit.	24'	12" 3"		

YEARS FROM	TOTAL MILES TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1924	1942	7.91	0.00	0.00	0.00	7.91	0.00	0.00	0.00
1943	1975	7.53	0.00	0.00	0.00	7.53	0.00	0.00	0.00
1976		7.47	0.00	0.00	0.00	7.47	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1943

6-76

