


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3207
TRUNK HIGHWAY 86
COUNTY Jackson
DISTRICT 7B

LIMITS: S. State Line - Jct. T.H. 16



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	REMARKS
		TYPE	WIDTH	THICKNESS		
1927		Gravel	22'	2 3/4"		Co. Job 2704. 1200 C.Y./Mile. Added in 1934.
M						8.03
1940	A.F.E. 8	Regravelling				137 C.Y./Mile. Maint. Dept.
M						8.03
1945	A.F.E. 18	Grade Lift & Reshape (Spots) & Grav. Resurfacing				Grav. 625 C.Y./Mi. Maint. Div.
M						8.03
1951	3207-02	Grading Gravel Ext. 2-W 66 Culvs	34'	2"		1200 C.Y./Mi.
C						8.12
1952	3207-03	Sand-Grav. Subbase Gravel Base Mixed Bit.	28'	6"		
C						8.12
1954	A.F.E. 605	Light Bit. Seal	26'			RS-2, 15363 Gal. Agg. 610 C.Y.
M						8.12
1956	A.F.E. 619	Shoulder Repair				Grav. 2839 Tons
M						8.12
1958	A.F.E. 605	Light Bit. Seal	26'			RC-2, 15944 Gal. Agg. 579 C.Y.
C						8.12
1964	C	Road Mix Bit.	24'	1"		MC-3, 76305 Gal. Agg. 6152 Tons Add'd Jack. 5344 Gal. MC3
M						8.12
1965	C	Light Bit. Seal	25'			RS-1C, 16711 Gal. Agg. 534 C.Y.
C						8.12
1975	3208-13	Plant Mix Bit Surf. GRAV. SHOULDERS	24'	2 1/2"		
C						8.12
1974	3280-23	Plant Mix Bit Surf. Plant Mix Bit. Shoulders	14'	4 1/2"		307 P.P.G. - O.H.
M						8.118
1979	3207-SF	SEAL COAT				CRS-2, FA2 Mod

YEARS FROM	TOTAL MILES TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1950	8.03	0.00	0.00	0.00	8.03	0.00	0.00	0.00
1951		8.12	0.00	0.00	0.00	8.12	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1934

