

PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3408  
TRUNK HIGHWAY 23  
COUNTY Kandiyohi  
DISTRICT 8A

LIMITS: Jct. T.H. 9 - E. Co. Line.



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	PLAN
		TYPE	WIDTH	THICKNESS		
		Gravel	22'	2"		1 6.04
		Earth	22'			2 6.00
1925		Gravel	22'	2 1/4"	900 C.Y./Mile. Maint. Dept.	3 6.00
1932	23-4-44-2	Grading	40'			4 Relocation shortens 1.88 10.16
1932	(1) 23-4-44-2	Oil Tr. Gravel	22'	1 1/2"	29893 Gal./Mile. Maint. Dept.	5 10.16 0.14 16.52
M	1940 A.F.E. 34	Bit. Seal Coat (High Type)			RT-9, 3440 Gal./Mi. Grav. 100 C.Y./Mi. Maint. Dept.	6 10.16
M	1944 A.F.E. 5	Bit. Seal Coat			Bit. 2814 Gal./Mi. Agg. 115 C.Y./Mi. Maint. Div.	7 10.16
M	1947 A.F.E. 5	Bit. Seal Coat			RC-3, 29838 Gal. Agg. 960 C.Y.	8 10.16
C	1955 3413-02	Grading	40'			9 0.14
	3413-03	Bit. Stab. Base Plant Mix Bit.	40' 24'	6" 3"	On 12" Sand-Gr. & Salv. Mat'l Sub-base	
C	1956 3408-02	Grading Bit. Stab. Base Plant Mix Bit.	40' 40' 24'	6" 6" 3"	on 0" 12" Granular Mat'l or Sand-Grav Sub-base	10 10.02 0.14 9.88
M	1958 A.F.E. 605	Bit. Seal Coat	25'		RC-5, 28287 Gal. Agg. 980 C.Y.	11 10.16
C	1971 3408-09	Grading & Base Plant Mix Bit. Bit. Shoulders	24' 18'		Channelization Rt. & Lt.	12 0.02 Mi transferred in from C.S. 3413 0.30
M	1977 SF	Bit. Shoulders Right TURN LANES	10'	3"	BA-1 1884 Ton	13 10.18 (1.14)
M	1977 SF	Bit. Shoulders	10'	3"	AC-1 798 Ton	14 0.85

YEARS FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1921	1931	12.04	11.10	0.00	0.94	0.00	12.04	0.00	0.00	0.00
1932	1970	10.16	10.16	0.00	0.00	0.00	10.16	0.00	0.00	0.00
1971		10.18	10.18	0.00	0.00	0.00	10.18	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1932.

(1) This work not done under this project number but lies within the limits of this project.

