


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 6609
TRUNK HIGHWAY 99
COUNTY Rice
DISTRICT 7A

LIMITS: W. Co. Line - Jct. T.H. 21



YEAR BUILT	PROJECT N°	DESCRIPTION		REMARKS	CODE N°	Le Sueur Co.	Rice Co.
		TYPE	WIDTH THICKNESS				
1927		Gravel	24' 3"	Co. Job 2705. 1200 C.Y./Mile. Added in 1934.			
M	A.F.E. 40	Regraveling		522 C.Y./Mile. Maint. Dept.			
C	6605-01	Grading Gravel	34'	Connection to new line on T.H. 21 (C.S. 6605)			
C	6605-12	Stab. Grav. Surf.	32' 2" Added				
M	1944 A.F.E. 6	Grav. Resurfacing		413 C.Y./Mi. Maint. Div.			
M	1947 A.F.E. 6	Grav. Resurfacing (Spots)		381 C.Y.			
M	1948 A.F.E. 6	Grav. Resurfacing		1358 Tons			
C	6609-01	Grading Gravel	32' 24' 2 1/2"	1.5 Select Material 1200 C.Y./Mi.			
C	6609-03	Sand-Grav. Subbase Gravel Base Mixed Bit	28' 28' 24'	6" 3" 1 1/2"			
M	1954 A.F.E. 605	Light Bit Seal	24'	RCS-2, 9329 Gal. Agg. 275 C.Y.			
M	1961	Spot Treat Bit Surf. Repair Light Bit Seal	24'	Plant Mix 50 Tons RS-2, 6937 Gal.			
M	1962	Spot Treat Bit Surf. Repair	24'	Pl. Mix 96 Tons Tack MC-3, 75 Gal.			
M	1964 SF	Spot Treat Bit Surf. Repair	24'	Plant Mix 178 Tons MC-2 Tack 225 Gal.			
M	1968 SF	Bit Surf. Repair	24' 1/2"	Bit. Mix. 56 Ton			

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN		REMARKS: Layout is to scale as of 1934
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	
1934	1950	4.14	4.14	0.00	0.00	0.00	4.14	0.00	0.00	0.00	
1951		4.03	4.03	0.00	0.00	0.00	4.03	0.00	0.00	0.00	

