


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 6932
TRUNK HIGHWAY 194
COUNTY St. Louis
DISTRICT IA

LIMITS: Jct. T.H. 2-W. Jct. T.H. 53
Ref. Pt. 000+00.000 - 007+00.649



YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o	MILES
		TYPE	WIDTH	THICKNESS		
1932	94=11-44-1	Grading Gravel Br. 2614 & 5205	40 30 28	1/2"	842 CY./Mile W 108 TA 109' W. P.F. Q.N.	7.64
1934	94=11-44-1	Gravel	30	5.7"		7.64
1934	94=11-44-1(1)	Tar Tr. Gravel	26	1/2"	1800 Gal./Mile Maint. Dept.	7.64
M	1940 A.F.E. 36	Spot Treat. Bit. Surf. Repair & Sag Corr.			MC 3,2687 Gal./Mi. Grav. 130 C.Y./Mi. Maint. Dept.	7.64
M	1940 A.F.E. 20	Bit. Seal Coat	24		RT 9,3603 Gal./Mi. Sand 105 C.Y./Mi. Maint. Dept.	7.64
M	1943 A.F.E. 4	Spot Treat. Bit. Surf. Repair			MC 2,1714 Gal./Mi. Agg. 117 C.Y./Mi. Maint. Dept.	7.64
M	1944 A.F.E. 4	Spot Treat. Bit. Surf. Repair			MC 2 & RT 6,4525 Gal./Mi. Agg. 284 C.Y./Mi. Maint. Div.	7.64
M	1945 A.F.E. 4	Spot Treat. Bit. Surf. Repair			MC 2,2093 Gal./Mi. Agg. 102 C.Y./Mi. Maint. Div.	7.64
C	1946 6932-03	Concrete	20	9.49		7.65 Rechainage lengthens 0.01
M	1967 SF	Bit. Surface Repair	22	1"	RT 6 Tack 450 Gal. Pl. Mix Bit. 621 Ton	7.65 (Net 1.15)
C	1973 6932-05 F 008-4 (34)	Bit. Overlay Should.	24	1 1/2"		7.65
C	1987 6932-08	Bit. Overlay	24	1"	Spec. 2331 Spec. 2341	7.558
M	1990 M4372	Crack Sealing				7.137
C	1990 6932-10	Grading Bit. Surfacing	3 1/2 24	1 1/2"	Spec. 2331 Spec. 2341	0.532

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.	ROWY. MI.	BR. MI.
1932	1945	7.64	7.62	0.02	0.00	0.00	7.62	0.02	0.00	0.00
1946		7.65	7.63	0.02	0.00	0.00	7.63	0.02	0.00	0.00

REMARKS: Layout is to scale as of 1932.

(1) This work not done under this project number but lies within the limits of this project.

