


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7013  
TRUNK HIGHWAY 19  
COUNTY Scott  
District Metro & 6B

LIMITS: LeSueur-Rice Co. Line to Scott-Rice Co. Line  
Ref. Pt. 153+00.787 - 157+00.553



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>
		TYPE	WIDTH	THICKNESS	
C	7013-01	Grading	40'		
1954		Gravel	32'	1.8"	1200 C.Y./Mi.
(1)		Extend W/108			
C	7013-02	Sand-Grav. Sub-base	32'	8"	
1956		Bit. Stab. Base	32'	4"	
		Plant Mix Bit.	24'	2"	
M	A.F.E. 604	Bit. Surf. Repair	24'		Bit. 70 Tons
M	1961	Light Bit. Seal	25'		RS-2,1877 Gal. Agg. 70 C.Y.
M	1963	Light Bit. Seal	25'		RS-2K,4330 Gal. Agg. 172 C.Y.
M	1968 SF	Spot Patch			MC-250 Tack, 100 Gal. Agg. 106 Tons
C	7001-29	Channelization			At Jct. T.H. 13
		Grading Base			
		Plant mix Bit	4"		
C	7013-05	Pl. Mix Bit Resurf.	24'	4"	
		Pl. Mix Bit SHOULDER	8'		Rt. & Lt.
C	7013-07	Bit. Resurfacing	24'	4"	
		Gravel shoulder	4"		6' W. & R.
M	1992 SF	Gravel Shouldering	4'	3'	Class 1
S	2000	Mill & Bit. Overlay	24'	3.5"	Spec. 2350
S	2003	Bituminous Crack Repair	24'		Spec. 3723, 3725 3719
	2010	Milling		1 1/2"	
		Bit. Overlay	var	4"	Spec. 2360
		Grading			
	2010	Bit. Surfacing	var		Roundabout at CSAH-23 & 86

YEARS FROM	TOTAL MILES TO	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
		ROWY MI.	BR. MI.	ROWY MI.	BR. MI.	ROWY MI.	BR. MI.	ROWY MI.	BR. MI.
1954	3.91	3.91	0.00	0.00	0.00	3.91	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1954.  
(1) Contract not final but work substantially complete  
Line 12- it is a continuation of S.P. 4003-19 (S03129)

