


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 7505
TRUNK HIGHWAY 59
COUNTY STEVENS
DISTRICT 4B

LIMITS: S. Co. Line - Jct. T.H. 9 in Morris



YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o			
		TYPE	WIDTH	THICK-NESS				
		Gravel	20'	1"	No Record of Constr. Added in 1934.	1	11.14	
		Tar Tr. Gravel	24'	3"	No Record of Constr. Added in 1934.	2		0.68
1936	59-144-24	Br. 5582	27'		90' C.D.G.	3		
1940	A.F.E. 59	Grav. consolidated with clay & CaCl ₂	26'	1"		4	11.14	
1943	A.F.E. 6	Grav. Resurface			310 C.Y./Mi. Maint. Dept.	5	11.14	
1944	A.F.E. 4	Bit. Surf. Repair			Bit. 5853 Gal./Mi. Grav. 225 C.Y./Mi. Maint. Div.	6		0.68
1945	A.F.E. 4	Bit. Surf. Repair	24'		MC2, 7054 Gal./Mi. Grav. 286 C.Y./Mi. Maint. Div.	7		0.68
1945	A.F.E. 6	Grav. Resurfacing (Spot)			200 C.Y./Mi. Maint. Div.	8	11.00	
1947	A.F.E. 6	Grav. Resurfacing	24'		3197 C.Y.	9	11.14	
1950	7505-01	Grading Gravel Culverts (2)	25'	1 1/2"	700 C.Y./Mi.	10	Shortens 0.03 11.79	
1951	7505-04	Gravel Base	26 3/4'	3-9"		11	11.79	0
	7505-03	Mixed Bit. R.R. X-ing Signal	26'	1"				0
1952	A.F.E. 5	Light Bit. Seal	24'		RS-1, 23225 Gal. Agg. 830 C.Y.	12	11.79	
1958	7505-05	Plant Mix Bit.	24'	3-4"		13	11.79	
1964	C	Light Bit. Seal	25'		RC-3, 21660 Gal. Agg. 712 C.Y.	14	11.44 11.79	0.53

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1935	11.87	11.44	0.01	0.37	0.00	11.44	0.01	0.37	0.00
1936	1949	11.82	11.45	0.02	0.37	0.00	11.45	0.02	0.37	0.00
1950		11.79	11.47	0.02	0.30	0.00	11.47	0.02	0.30	0.00

REMARKS: Layout is to scale as of 1934.
(1) Contract not final but work substantially complete in 1950.
(2) Ext. W84, C1010 D (Br. 634B), Ext. W43, & Ext. W1210 D (Br. 4375).

10-74

