


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3114
TRUNK HIGHWAY 71
COUNTY Itasca
DISTRICT 2A

LIMITS: W. Co. Line near Funklay - N. Co. Line
Ref. Pt. 344+00.548 - 349+00.714



YEAR BUILT	PROJECT N ^o	DESCRIPTION			CODE N ^o DIST.	
		TYPE	WIDTH	THICKNESS		
		Grading	22'			1 15.50
1921		Gravel	22'	2"		2 15.50 Maint. Dept.
1931	71-4-45B	Grading Gravel	28' 24'	2"		3 5.15 Relocation shortens 1035 854 C.Y./Mile.
1932	71-4-45B	Oil Tr. Gravel	24'	1"		4 5.15 12469 Gal./Mile. Maint. Dept.
C (2)		Revert Bit. Surf. to Gravel Surf.				5 5.15 See letter from David Rose dated 4-17-44.
1946	A.F.E. 25	Bit. Surfacing (Blotter) Bit. Surf. Treated	24'			6 5.15 362, 19077 Gal.
1948	3114-03	Sand-Gravel Base Bit. Stab. Base (Mixed Bit.)	28' 28'	10" 2"	147	7 5.15
1949	3114-04	Plant Mix Bit.	24'	2 1/2"	249	8 5.15 Stab. Gravel Shoulders
1957	A.F.E. 605	Bit. Seal Coat	25'			9 5.15 RC-5, 18400 Gal. Agg. 656 C.Y.
1971	3114-07	Plant Mix Bit	24'	1 1/2"	771	10 5.15
1983	SF	Spot Bit. Overlays	24'	1 1/2"		11 2.414 (Net 0.51) Pl. Mix 2331-537 Tons Total in C.S. 314, 3610
1990	3114-09	Grading Bit. Surfacing	28'	2" 1 1/2"		12 5.129 Mi. Spec. 2331 Spec. 2341
1995	M95278	Crack Repair				13 5.129 Mi.
2004	3114-13	Bit. Overlay	28'	2"		14 5.15 Mi.

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1921	1930	15.50	15.50	0.00	0.00	0.00	0.00	15.50	0.00	0.00
1931		5.15	5.15	0.00	0.00	0.00	0.00	5.15	0.00	0.00

REMARKS: Layout is to scale as of 1931.

(1) This work not done under this project number but lies within the limits of this project. (2) Actual date not reported. Assumed to be 1943.

