

PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3313  
TRUNK HIGHWAY 65  
COUNTY Kanabec  
DISTRICT 9B

LIMITS: So. Co. Line - Jct. T.H. 70



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>
		TYPE	WIDTH	THICKNESS	
C 1941	3313-03	3 Mono Culverts			3-C 46 X 38
C 1942	3313-02	Grading	36'		5.31
C 1942	A.F.E. 7	Seeding			Seed supplied by R.S.D. (S.P. 3313-04) Maint. Dept.
C 1943	3313-06	Stab. Gravel Base Mixed Bit.	32' 26'	7-12" 1"	5.31
M 1945	3313-09	Base Repair (Spots) Bit. Surf. (Spots)	26'	1"	0.36
M 1947	A.F.E. 4	Spot Treat. Bit. Surf. Repair	24'		5C-3, 31549 Gal. Agg. 1968 C.Y.
M 1948	A.F.E. 4	Spot Treat. Bit. Surf. Repair	26'		5C3, 8665 Gal. Agg. 775 Tons
M 1949	A.F.E. 4	Spot Treat. Bit. Surf. Repair	26'		MC-39 5C3, 8829 Gal. Agg. 707 Tons
M 1950	A.F.E. 4	Spot Treat. Bit. Surface Repair	24'		5C4, 11078 Gal. Agg. 1036 Tons
C 1952	3313-11 A.F.E. 38	Bit. Stab. Grav. Base Plant Mix Bit Install C.M. Culvert	30' 24'	5-12" 1 1/2"	added thickness 42' x 98'
M 1957	A.F.E. 605	Bit. Seal Coat	25'		RC-5, 18897 Gal. Agg. 611 C.Y.
M 1958	A.F.E. 606	Shoulder Regravel			4536 Tons
C 1965	3313-13	Grading Plant Mix Bit Bit. shoulders	24'	3/2"	Rt & Lt. of rdwy. imp. Var. leveling course 10' rt & lt.
M 1984	3313 SF	Bit. Spot Overlays	24'	1 1/2"	Sp. 2341 60 Tons

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1942	1964	5.31	5.31	0.00	0.00	0.00	5.31	0.00	0.00	0.00
1965		5.27	5.27	0.00	0.00	0.00	5.27	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1942.

