


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U. S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3405  
TRUNK HIGHWAY 23  
COUNTY Kandiyohi  
DISTRICT 8A

LIMITS: W. Co. Line - Jct. T.H. 71



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>
		TYPE	WIDTH	THICKNESS	
		Gravel			
		No Record of Constr.			
1924	17-49-21	Grading Gravel	30 26	2"	
		Br. 3907, 3908 & 3909 1000 C.Y./Mi. 30' B.S., 23' B.S. & 35' B.S.			
1929	17-49-22	Grading Gravel	32 24	2 1/2"	
	(1)	1100 C.Y./Mi.			
1929	17-49-21	Oil Tr. Gravel	20 1/2	1"	
	(1)	1005 Gal./Mi. Maint. Dept.			
1929	17-49-22	Oil Tr. Gravel			
	(1)	1005 Gal./Mi. Maint. Dept.			
1939	3405-03, 06 & 02	Br. 3907, 3908 & 3909	30' 30'		
	C	Br. Widening 30' B.S., 23' B.S. & 35' B.S.			
1940	3405-05	Box Culverts			
	C	3- W42, W86, W44, W54, W53, & W42.			
1940	3405-01	Grading Gravel	34 32	9"	
	C	9.65			
1940	3405-07	Grading Gravel	34 32	9"	
	C	Relocation shortens 0.23 2.59			
1940	3405-12	Gravel Base Stab. Grav. Base Mixed Bit.	32 32 26	7" 3" 1"	
	C	Bottom Layer 12.24			
1940	3405-10 A.F.E. 7	Seeding			
	M	Maint. Dept.			
1941	A.F.E. 7	Bit. Seal Coat			
	M	RC 3, 2370 Gal./Mi. Grav. 72 C.Y./Mi. Maint. Dept.			
1943	A.F.E. 4	Spot Treat. Bit. Surf. Repair			
	M	Oil, 357 Gal./Mi. Maint. Dept.			
1944	3405-16	Subgr. Corr. (Spots) Mixed Bit.	28 1/2	1 1/2"	
	C	Added 12.24			

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1924	1978	12.49	10.04	0.02	2.43	0.00	10.94	0.02	1.53	0.00
1929	1939	12.47	10.04	0.02	2.41	0.00	10.94	0.02	1.51	0.00
1940	1964	12.24	11.66	0.02	0.56	0.00	12.22	0.02	0.00	0.00
1965		12.24	10.66	0.02	1.56	0.00	11.22	0.02	1.00	0.00

REMARKS: Layout is to scale as of 1929.  
  
(1) This work not done under these project numbers but lies within the limits of these projects.







