


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3407  
TRUNK HIGHWAY 9  
COUNTY Kandiyohi  
DISTRICT 8A

LIMITS: Jct. T.H. 71 - Jct. T.H. 23



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup>
		TYPE	WIDTH	THICKNESS	
		Gravel	24'	2"	1
				No Record of Constr.	
				Added in 1934.	
		Gravel	18'	5"	2
				No Record of Constr.	
				Added in 1934.	
		Gravel	18'	5"	3
				No Record of Constr.	
				Added in 1934.	
1936	73-210-22-1A, B&C	Grading Dr. 5604 Dr. 5447	36'	30"	4
	(1)			54' B.S. 141' B.S. - O.H.	
1936	73-210-22-1A, B&C	Gravel	20'	2"-5"	5
				Maint. Dept. Direct Labor.	
1938	A.F.E. 17	Mixed Bit.	24'	1 1/2"	6
				Maint. Dept.	
C		Grading	32'		
1940	A.F.E. 38	Mixed Bit.	24'	1 1/2"	7
				Maint. Dept.	
M		Bit. Surf. Repair			
1943	A.F.E. 4			Oil, 2191 Gal./Mi. Grav. 87 C.Y./Mi. Mant. Dept.	
M		Bit. Surf. Repair	24'		
1947	A.F.E. 4			SC-3 & MC-3, 5144 Gal. Agg. 240 C.Y.	
M		Bit. Seal Coat	24'		
1948	A.F.E. 5			RC-3, 14154 Gal. Agg. 457 C.Y.	
M		Subqr. Corr. (Spots) Sand-Grav. Lift (Spots) Restore Bit. Surf.	24'		
1953	A.F.E. B20			MC-3, 12715 Gal. Agg. 1023 Tons	
M		Light Bit. Seal	24'		
1954	A.F.E. 605			RC-2, 8025 Gal. Agg. 335 C.Y.	
C		Reside Develop. Traffic and Pedestrian Service			
1963				Catch Basin, 60' Culv. & 1600' Guard Rail	
C		Plant Mix Bit. Spot Leveling Course	24'	1 1/2"	
1964	By Maint. Div.				

FROM	TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1934	1935	4.37	4.16	0.00	0.21	0.00	4.37	0.00	0.00	0.00
1936	1949	5.21	4.55	0.03	0.64	0.01	5.17	0.04	0.00	0.00
1950	1961	5.21	4.41	0.03	0.76	0.01	5.17	0.04	0.00	0.00
1962		5.21	4.24	0.03	0.93	0.01	5.17	0.04	0.00	0.00

REMARKS: Layout is to scale as of 1936.

(1) This work not done under these project numbers but lies within the limits of these projects.

