


PREPARED BY
HIGHWAY PLANNING SURVEY
IN COOPERATION WITH
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA
DEPARTMENT OF HIGHWAYS
ROAD LIFE STUDIES
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 8405
TRUNK HIGHWAY 55
COUNTY Wilkin
DISTRICT 4B

LIMITS: Jct. T.H. 9 - E. Co. Line.

Ref. Pt. 010+00.706 - 014+00.545



YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	REMARKS
		TYPE	WIDTH	THICKNESS		
		Gravel	20'	1"		No Record of Const. Added in 1934. 20' B.S.
1931		Grading Gravel	24' 20'	2 1/2"		Co. Job 3102 1200 C.Y. / Mile. Added in 1934.
1936		Br. 5627	27'			Br. Widening. 20' B.S.
M	1942 A.F.E. 6	Regravelling				273 C.Y./Mile. Maint. Dept.
M	1948 A.F.E. 6	Grav. Resurfacing				1183 Tons
M	1950 A.F.E. 6	Gravel Resurfacing				3332 Tons
M	1951 A.F.E. 6	Grav. Resurfacing				298 C.Y.
C	1952 8405-22	Grading Gravel	34' 26'	1 1/2"		700 C.Y./MI. C1010D
M	1953 A.F.E. 606	Gravel Resurfacing	28'			1399 C.Y.
C	1956 8405-03	Sand-Grav. Sub-base Gravel Base Plant Mix Bit.	32' 32' 24'	7" 3" 1 1/2"		
M	1958 A.F.E. 605	Light Bit. Seal	25'			RC-2, 7065 Gal Agg. 235 C.Y.
M	1965 C	Light Bit. Seal	25'			RS-1C, 7065 Gal. Agg. 235 C.Y.
C	1972 8405-04	Pl. Mix Bit. Overlay				
M	1987 SF	Gravel Shoulders	4'	3"		

YEARS FROM	YEARS TO	TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN		REMARKS
			RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	
1934	1952	3.83	1.85	0.01	1.98	0.00	3.82	0.01	0.00	0.00	Layout is to scale as of 1934.
1953		3.84	1.84	0.00	2.00	0.00	3.84	0.00	0.00	0.00	

