| MnDOT ADA | Complian | ce Check | list (Curb Ramp) |
|--|--------------------------------|--|------------------------------------|
| SP: 9999-99 City: Cu | ırbville | | District: M |
| Intersection: TH 999 and Broadwa | | Qua | adrant: NE |
| Ramp Type: Twin Perpendicular | | Const. Year | .: 2049 |
| Attach a photo of the completed q | • | icking here -> | |
| [DO NOT use Safari on iPads to up | - • | • | |
| (1) Minimum 4' wide pedestrian ac | | , | |
| (2) Landing meets min. 4'x4' and p | • | • | s)? ✓ Yes □ No |
| (3) Are landing(s) located at the to at change(s) in direction and at | • | • | ✓ Yes ✓ No |
| (4) Landing slopes (%): | 1.3 TH | 1.4 TH | 0.6 SS 1.9 SS |
| (5) Ramp's running slope (%): | 3.6 TH | 6.7 TH Secondary | 2.7 SS 6.0 SS Initial Secondary |
| (6) Ramp's cross slope (%): | 2.0 TH | 1.0 TH Secondary | 2.5 SS 1.0 SS Initial Secondary |
| (7) Gutter flow line slope (%): | 3.0 TH | 2.1 SS | |
| (8) Gutter inslope (%): | 3.5 TH | 4.0 SS | TH = Trunk Highway |
| (9) Roadway cross slope (%): | 4.9 TH | 4.4 SS | SS = Side Street |
| (10) Do truncated domes cover the properly oriented? | entire curb o | opening and | are they ✓ Yes ☐ No |
| (11) Are gutter line and ramps dra | ining properly | ' ? | ✓ Yes ☐ No |
| (12) Are there any vertical disconti | inuities greate | er than 1/4"? | ☐ Yes 🗹 No |
| (13) Do ramps comply with Spec 2 | 521.3? | | ✓ Yes ☐ No |
| (14) Are ramps fully compliant ? If NO , check the reason(s) below. the ramp has been improved from Checklist Guidance for more info | n the pre-con and attach pa | he ramp didr struction cor ges if needed | ndition (see ADA Compliance I). |
| ✓ Topography ☐ Structure(s) | ☐ Utilitie | es 🗆 Con | tractor |
| The road grade is too steep. | | | File Attachment |
| (15) Was the curb ramp able to be | built according | ng to the plar | n details? ☐ Yes ☑ No |
| If NO, explain: The recommended r | amp design do | es not work. | |
| Printed Name: John Doe | | Date (mm, | /dd/yyyy): 12/31/2049 |
| ✓ I certify that the information entered o understand the checklist standards and am | | | |