


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 1208  
TRUNK HIGHWAY 29  
COUNTY Chippewa  
DISTRICT BA64B

LIMITS: E. Jct. T.H. 40 - N. Co Line

CSAH 6  
T.H. 40



PLAN

Co.  
Chippewa  
Swift

SCALE: 1" = 1/2 MI.

YEAR BUILT	PROJECT N°	DESCRIPTION			CODE N°	MILE
		TYPE	WIDTH	THICKNESS		
1920	29-3B-4	Grading	26'			1 2.98
1921	29-3B-4	Gravel	20'	3"	1200 C.Y./Mile	2 2.98
1931	(1) 29-3B-4	Oil Tr. Gravel	20'	1"	10711 Gal./Mile Maint. Dept.	3 2.98
M	1940 A.F.E. 22	Bit. Seal Coat	24'		SC3-4, 2752 Gal./Mi. Maint. Dept.	4 2.98
M	1941 A.F.E. 6B	Bit. Retreat			SC4, 2181 Gal./Mi. Maint. Dept.	5 2.98
M	1942 A.F.E. 4	Bit. Retreat			RT-6, 3237 Gal./Mi. Grav. 179 C.Y./Mi. Maint. Dept.	6 2.98
M	1943 A.F.E. 4	Spot Treat Bit. Surf. Repair			Oil, 4140 Gal./Mi. Grav. 215 C.Y./Mi. Maint. Dept.	7 2.98
M	1944 A.F.E. 4	Spot Treat Bit. Surf. Repair			Oil 3840 Gal./Mi. Grav. 67 C.Y./Mi. Maint. Div.	8 2.98
C	1948 1208-02	Grading Gravel Base	36' 36'	9"		9 ← (2) Shortens 0.02 → 2.96
C	1949 1208-04	Gravel Base Mixed Bit.	34' 26'	3" 1"		10 2.96
M	1950 A.F.E. 4	Bit. Fog Seal	24'		RC-1 & 2, 5033 Gal. Agg. 160 C.Y.	11 2.96
C	1952 1208-05	Plant Mix Bit.	24'	1 1/2" Added		12 2.96
M	1955 A.F.E. 605	Bit. Seal Coat	24'		RC-4, 7881 Gal. Agg. 285 C.Y.	13 2.96
C	1967 1208-06	Plant Mix Bit.	24'	2 1/2" Added		14 2.96

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1921	1947	2.98	2.98	0.00	0.00	0.00	0.00	2.98	0.00	0.00
1948		2.96	2.96	0.00	0.00	0.00	0.00	2.96	0.00	0.00

REMARKS: Layout is to scale as of 1921.

- (1) This work not done under this project number but lies within the limits of this project.
- (2) Control Section now begins at P.I. with T.H. 40.

