


PREPARED BY  
HIGHWAY PLANNING SURVEY  
IN COOPERATION WITH  
U.S. PUBLIC ROADS ADMINISTRATION

STATE OF MINNESOTA  
DEPARTMENT OF HIGHWAYS  
ROAD LIFE STUDIES  
CONSTRUCTION PROJECT LOG RECORD

CONTROL SECTION 3610  
TRUNK HIGHWAY 71  
COUNTY Keoshauque  
DISTRICT 2A

LIMITS: S. Co. Line - 0.06 Mi. S. of N. Jct. T.H. 1 in Northome

Ref. Pt. 349+00.714 - 353+00.484



YEAR BUILT	PROJECT N <sup>o</sup>	DESCRIPTION			CODE N <sup>o</sup> DIST.	REMARKS
		TYPE	WIDTH	THICKNESS		
		Gravel	20'	2"		No Record of Constr.
1931	71-4-45 C	Grading Gravel	20' 24'			1168 C.Y. / Mile.
1932	71-4-45 C	Oil Tr. Gravel	24'	1"		13514 Gal. / Mile. Maint. Dept.
M	A.F.E. 22	Bit. Retreat				562,795 Gal. / Mi. Maint. Dept.
C	(2)	Revert Bit. Surf. to Gravel Surf.				See letter from David Rose dated 4-17-44.
M	A.F.E. 6	Grav. Resurfacing				474 C.Y. / Mi. Maint. Div.
C	A.F.E. 25	Bit. Surfacing (Blotter) Bit. Surf. Treated	24'			52,191 Gal.
C	3610-04	Sand-Gravel Base Bit. Stab. Base (Mixed Bit.)	28'	10"	147	
C	1949 3610-05	Plant Mix Bit.	24'	2 1/2"	249	Stab. Gravel Shoulders
M	A.F.E. 605	Bit. Seal Coat	25'			RC 5 12941 Gal. Agg. 464 C.Y.
C	1971 3610-08	Plant Mix Bit.	24'	1 1/2"	771	
M	1983 SF	Spot Bit. Overlays	24'	1 1/2"		Pl. Mix 2331-537 Tons Total in CS 3610 & 3114
C	1989 3610-10	Grading Bit. Surfacing	28'	Var. 1 1/2"		Spec. 2331 Spec. 2341
C	1989 3611-21	Grading Bit. Surfacing	28'	Var.		Spec. 2341

YEARS		TOTAL MILES	UNINCORPORATED		INCORPORATED		RURAL		URBAN	
FROM	TO		RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.	RDWY. MI.	BR. MI.
1927	1930	2.25	1.75	0.00	0.50	0.00	2.25	0.00	0.00	0.00
1931		3.67	3.51	0.00	0.16	0.00	3.67	0.00	0.00	0.00

REMARKS: Layout is to scale as of 1931

(1) This work not done under this project number but lies within the limits of this project. (2) Actual date not reported. Assumed to be 1943.

