

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Physical % Complete	Early Start	Early Finish	Total Float	March 2013					April 2013				May 2013						
									24	03	10	17	24	31	07	14	21	28	05	12	19	26		
1	<b>SP 0406-59 Control Schedule (US2/MN89)</b>		779	366		12-Mar-13	21-Aug-14	351																
2	<b>Milestones</b>		416	8		12-Mar-13	12-Apr-13	693																
3	MS_1000	Project Initiated	0	0	100%	12-Mar-13																		
4	MS_1010	Schedule Baselined	0	0	100%		12-Mar-13																	
5	MS_1020	Budget Approved	0	0	0%		02-Apr-13	8																
6	MS_1030	Final Design Project Baselined	0	0	0%		12-Apr-13	0																
7	<b>Project Management</b>		779	366		12-Mar-13	21-Aug-14	82																
8	<b>Agreements</b>		779	366		12-Mar-13	21-Aug-14	82																
9	A18490	Agreements (LOE) Placeholder	779	366	0%	12-Mar-13	21-Aug-14	82																
10	<b>Stakeholder Coordination (internal / external)</b>		779	366		12-Mar-13	21-Aug-14	82																
11	A18450	Stakeholder Coordination (Level of Effort)	779	366	0%	12-Mar-13	21-Aug-14	82																
12	<b>Project Cost (TPCE)</b>		0	0		02-Apr-13	02-Apr-13	0																
13	A18460	Update TPCE for 2014 STIP (Turn in April 2013)	0	0	0%		02-Apr-13	0																
14	<b>Pre-Design / Scoping</b>		489	49		12-Mar-13	17-May-13	274																
15	A18030	Conduct Preliminary Scoping Investigation	5	0	100%	12-Mar-13	12-Mar-13																	
16	A18040	Organize Stakeholder Scoping Meeting	20	0	100%	12-Mar-13	12-Mar-13																	
17	A18050	Conduct Stakeholder Scoping Meeting	1	0	100%	12-Mar-13	12-Mar-13																	
18	A18060	Prepare Draft Scoping Report	5	4	0%	12-Mar-13	15-Mar-13	0																
19	A18070	Prepare Cost Scoping Estimate	10	10	0%	18-Mar-13	29-Mar-13	0																
20	A18080	Review Draft Scoping Report/Cost Estimate	5	5	0%	01-Apr-13	05-Apr-13	0																
21	A18090	Finalize Scoping Report	5	5	0%	08-Apr-13	12-Apr-13	0																
22	A18100	Finalize Total Project Scoping Cost Estimate	2	2	0%	08-Apr-13	09-Apr-13	3																
23	<b>Traffic Forecast ESALs and ADT</b>		5	5		15-Apr-13	19-Apr-13	149																
24	A18020	Traffic Counts/ESAL Calculation	5	5	0%	15-Apr-13	19-Apr-13	149																
25	<b>Preliminary Roadway</b>		489	49		12-Mar-13	17-May-13	274																
26	<b>Preliminary Surveys - Roadway</b>		220	25		12-Mar-13	17-May-13	160																
27	A18130	Perform Control Surveys	60	0	100%	12-Mar-13	12-Mar-13																	
28	A18140	Perform Aerial Imagery Survey (consult out flight)	120	0	100%	12-Mar-13	12-Mar-13																	
29	A18150	Perform Photo Base Map Survey	40	0	100%	12-Mar-13	12-Mar-13																	
30	A18160	Perform Preliminary Design Surveys	25	25	0%	15-Apr-13	17-May-13	144																
31	A18180	Perform District Land Surveys	15	15	0%	15-Apr-13	03-May-13	170																
32	<b>Preliminary Traffic / Safety Recommendations</b>		120	18		12-Mar-13	04-Apr-13	305																
33	A18320	Preliminary Traffic / Safety Recommendations ICE Study	120	8	95%	12-Mar-13	21-Mar-13	11																
34	A18330	Preliminary Traffic / Safety Recommendations for Sign Repl	2	2	0%	22-Mar-13	25-Mar-13	313																
35	A18340	Preliminary Traffic / Safety Recommendations for Traffic Cc	10	10	0%	22-Mar-13	04-Apr-13	305																
36	<b>Preliminary Hydraulics - Roadway</b>		20	20		22-Mar-13	18-Apr-13	165																
37	A18350	Conduct Preliminary Hydraulics Research & Field Review	5	5	0%	22-Mar-13	28-Mar-13	165																
38	A18360	Prepare Preliminary Hydraulics Analysis & Computation	10	10	0%	29-Mar-13	11-Apr-13	165																
39	A18370	Prepare Preliminary Hydraulics Letter of Recommendation	5	5	0%	12-Apr-13	18-Apr-13	165																
40	<b>Preliminary MDR</b>		20	20		22-Mar-13	18-Apr-13	150																
41	A18110	Prepare Preliminary MDR Soils Investigation	20	15	15%	22-Mar-13	11-Apr-13	150																
42	A18120	Prepare Preliminary MDR Pavement Design	5	5	0%	12-Apr-13	18-Apr-13	150																
43	<b>Preliminary Bridge Plans</b>		10	10		15-Apr-13	26-Apr-13	261																
44	<b>Foundations Recommendations (1259)</b>		10	10		15-Apr-13	26-Apr-13	261																
45	A18610	Scope Preliminary Bridge Foundation Recommendations (1	10	10	0%	15-Apr-13	26-Apr-13	261																
46	<b>Layouts</b>		20	20		15-Apr-13	10-May-13	67																

█ Actual Work    █ Critical Remaining Work  
█ Remaining Work    ◆ Milestone

