

MnDOT Milestone Report

WBS Name	Activity ID	Activity Status	Activity Name	Early Start	Early Finish	Total Float
Milestones	MS_1000	Completed	Project Initiated	12-Mar-13		
Milestones	MS_1010	Completed	Schedule Baselined		12-Mar-13	
Milestones	MS_1020	Not Started	Budget Approved		02-Apr-13	8
Milestones	MS_1030	Not Started	Final Design Project Baselined		12-Apr-13	0
Milestones	MS_1040	Not Started	Layout Staff Approved		25-Jul-13	67
Milestones	MS_1050	Not Started	Preliminary Bridge Design Completed		16-Aug-13	261
Milestones	MS_1060	Not Started	Construction Limits Completed		11-Oct-13	68
Milestones	MS_1070	Not Started	MDR Completed		16-Oct-13	104
Milestones	MS_1080	Not Started	RW Title and Possession Obtained		11-Sep-14	68
Milestones	MS_1085	Not Started	Final Bridge Plans Ready		26-Nov-13	273
Milestones	MS_1090	Not Started	Roadway Plans Ready		21-Aug-14	82
Milestones	MS_1100	Not Started	Environmental Document Approved		11-Dec-14	0
Milestones	MS_1110	Not Started	Permits Acquired		19-Dec-14	80
Milestones	MS_1115	Not Started	Project Turned-In	07-Jan-15		20
Milestones	MS_1120	Not Started	Agreement Request Submitted		05-Mar-15	0
Milestones	MS_1130	Not Started	FHWAAuthorization Received		19-Mar-15	0
Milestones	MS_1140	Not Started	Municipal Consent Received		09-Apr-15	5
Milestones	MS_1150	Not Started	Letting Date		24-Apr-15	0
Right of Way - Property B - Eminent Domain	A17640	Not Started	Start Eminent Domain Condemnation Process for Property B	16-Jun-14		68
Right of Way - Property A - Eminent Domain	A17380	Not Started	Start Eminent Domain Condemnation Process for Property A	16-Jun-14		68
Right of Way - Property C - Eminent Domain	A17770	Not Started	Start Eminent Domain Condemnation Process for Property C	16-Jun-14		68
Right of Way - Property D - Eminent Domain	A17900	Not Started	Start Eminent Domain Condemnation Process for Property D	16-Jun-14		68
Right of Way - Property E - Eminent Domain	A20285	Not Started	Start Eminent Domain Condemnation Process for Property E	16-Jun-14		68
Right of Way - Property F - Eminent Domain	A20415	Not Started	Start Eminent Domain Condemnation Process for Property F	16-Jun-14		68
Right of Way - Property G - Eminent Domain	A20545	Not Started	Start Eminent Domain Condemnation Process for Property G	16-Jun-14		68
Typical Process B	A18790	Not Started	Send Agreement to Local Government Unit (LGU)		05-Mar-15	0

MnDOT Milestone Report

WBS Name	Activity ID	Activity Status	Activity Name	Early Start	Early Finish	Total Float
Typical Process B	A18800	Not Started	Send Agreement to District		06-Jan-15	20
Typical Process B	A18820	Not Started	Municipal Agreements Signed		09-Apr-15	5
Typical Process B	A18830	Not Started	Send Plans & Information to Utilities		06-Jan-15	0
Typical Process B	A18900	Not Started	Letting		16-Apr-15	0
Typical Process B	A18910	Not Started	Completed Agreement Request From District		19-Dec-14	0
Project Cost (TPCE)	A18460	Not Started	Update TPCE for 2014 STIP (Turn in April 2013)		02-Apr-13	0
Project Cost (TPCE)	A18470	Not Started	Update TPCE for 2015 STIP (Turn In February 2014)		28-Feb-14	0
Early Notification Memo	A18950	Not Started	Proceed with Project Documentation after Early Notification Wait Period		15-Aug-13	77
Final Bridge Plans	A19780	Not Started	Bridge Plan Milestone (30%)		09-Oct-13	261
Final Bridge Plans	A19880	Not Started	Bridge Plan Review Milestone (95%)		30-Oct-13	261